

**Charles Drew Family Resource Center**



Address: 2600 NW 9TH COURT, POMPANO BEACH 33060  
 Location Num: 0301  
 Board District: 7  
 Board Member: Nora Rupert  
 ADEFP Budget: \$4,840,000  
 Total Facilities Budget (Sum of Projects): \$4,622,000

**PRIMARY RENOVATIONS P.001848 Charles Drew Family Resource Center - SMART Program Renovations**

**CURRENT PHASE**

**RISK LEVEL**

**5B-Construction**

No Risk

**PROJECT UPDATE**

1. Finishing punch list. 2. Final Inspections.

**PROJECT SCOPE**

Re-roofing: Buildings 1, 2, 3, 4, 5, 6, 7, 8, 9, 10 & 13. HVAC Improvements: Buildings 12. Exterior Wall Renovation: Buildings 2, 3, 4, 6, 7 & 8. New Smoke Detectors Interface: Buildings 2 & 5.

**BUDGET**

	Current Budget	Actuals	Remaining Budget
Design	\$232,000	\$211,086	\$20,914
Construction	\$2,835,798	\$1,895,332	\$940,466
Direct Purchase	\$864,202	\$683,144	\$181,058
Construction Mgmt	\$425,000	\$425,000	\$0
Contingency	\$240,000		\$240,000
Consultants	\$25,000	\$2,685	\$22,315
<b>Project Total:</b>	<b>\$4,622,000</b>	<b>\$3,217,247</b>	<b>\$1,404,753</b>

**FLAG:**

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

**SCHOOL CHOICE ENHANCEMENT (SCEP)**

**CURRENT PHASE**

**BUDGET**

COMPLETE

\$100,000

**DELIVERED**

Front Office Renovation, Microphones, Office Furniture, Elmo Boards, Speakers, Printers, Outdoor Benches, ThinkPad's, Wall Wraps

**TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR**



**HIGH:**  
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

**MEDIUM:**  
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

**LOW:**  
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.