

Coconut Creek High School



Address: 1400 NW 44 AVENUE, COCONUT CREEK 33066
 Location Num: 1681
 Board District: 7
 Board Member: Nora Rupert
 ADEFP Budget: \$9,913,952
 Total Facilities Budget (Sum of Projects): \$8,587,350

PRIMARY RENOVATIONS P.001753 Coconut Creek HS - SMART GOB Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction



PROJECT UPDATE

The Ductwork renovation work continued outside the mechanical rooms in Building #1. The new fire alarm system upgrade work continued. Renovations of the two backstage restrooms in the auditorium resumed.

PROJECT SCOPE

Auditorium seating - ADA compliance Security upgrades - Add CCTV Cameras Campus-wide Fire Alarm System replacement Stem Lab Improvement Media Center & Restroom Improvements HVAC Improvements: Buildings 1 (Enclose and air-condition main corridor), 2 (Circulating Pump & AHU), 3 (1-Window A/C Unit), 4 (Exhaust Hoods), 5 (1-Window A/C Unit), 7 (Replace 5 Large Pumps), 8 (Upgrade Minor Controls), & 9 (Upgrade Minor Controls). Re-roofing: Buildings 4, 5, 6, 7 & 9 Exterior Paint: Buildings 3 & 8 Door & Hardware Replacement: Building 8 Replace Fire Alarm System (including electrical connection in Buildings 2, 4, & 9)

BUDGET

| | Current Budget | Actuals | Remaining Budget |
|-----------------------|--------------------|--------------------|--------------------|
| Design | \$345,624 | \$242,503 | \$103,121 |
| Construction | \$5,528,728 | \$4,315,042 | \$1,213,686 |
| FF&E and Technology | \$589,657 | \$84,657 | \$505,000 |
| Direct Purchase | \$871,884 | \$766,482 | \$105,402 |
| Construction Mgmt | \$858,944 | \$858,944 | \$0 |
| Contingency | \$359,508 | | \$359,508 |
| Consultants | \$25,000 | \$11,476 | \$13,524 |
| Utilities | \$8,005 | | \$8,005 |
| Project Total: | \$8,587,350 | \$6,279,104 | \$2,308,246 |

FLAG:

| PHASE | 2015 | | | | 2016 | | | | 2017 | | | | 2018 | | | | 2019 | | | | 2020 | | | | 2021 | | | | 2022 | | | | 2023 | | | | 2024 | | | | 2025 | | | | 2026 | | | |
|-----------------------|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|--|--|--|------|--|--|--|
| | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | | | | | | | | |
| PROJECT PLANNING | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| HIRE DESIGNER | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| PROJECT DESIGN | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| HIRE CONTRACTOR | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| ACTIVE CONSTRUCTION | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| CONSTRUCTION CLOSEOUT | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Projectors, Auditorium sound system, Cafeteria tables, Laptop carts, Laptops, Projector screen & Auditorium projector

BUDGET

\$100,000

ATHLETICS

✓ COMPLETE

SCOPE

Weight Room

MUSIC

✓ COMPLETE

SCOPE

323 Instruments Delivered

TECHNOLOGY

✓ COMPLETE

SCOPE

526 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.