

**Colbert Museum Magnet**



Address: 2702 FUNSTON ST., HOLLYWOOD 33020  
 Location Num: 0231  
 Board District: 1  
 Board Member: Daniel P. Foganholi  
 ADEFP Budget: \$1,921,902  
 Total Facilities Budget (Sum of Projects): \$1,506,210

**PRIMARY RENOVATIONS P.001937 Colbert Museum Magnet - SMART Program Renovations**

**CURRENT PHASE**

9-Closed

**RISK LEVEL**

No Risk

**PROJECT UPDATE**

**PROJECT SCOPE**

-Reroofing: Building 8 -HVAC Improvements: Building 12

**BUDGET**

	Current Budget	Actuals	Remaining Budget
Design	\$60,714	\$60,714	\$0
Construction	\$1,096,901	\$1,096,901	\$0
Direct Purchase	\$192,958	\$192,958	\$0
Construction Mgmt	\$155,637	\$155,637	\$0
<b>Project Total:</b>	<b>\$1,506,210</b>	<b>\$1,506,210</b>	<b>\$0</b>

**FLAG:**

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

**SCHOOL CHOICE ENHANCEMENT (SCEP)**

**CURRENT PHASE**

COMPLETE

**DELIVERED**

Laptops, laptop carts, Recordex, Camera, Microphone, Media center chairs, Shade structure, Digital Marquee, Printers, Projectors, Two-way radio, Radio Batteries

**BUDGET**

\$100,000

**MUSIC**

**SCOPE**

COMPLETE 249 Instruments Delivered

**TECHNOLOGY**

**SCOPE**

COMPLETE 321 Items Delivered

**TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR**



**HIGH:**

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

**MEDIUM:**

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

**LOW:**

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.