

Cooper City Elementary School



Address: 5080 SW 92 AVENUE, COOPER CITY 33328
 Location Num: 1211
 Board District: 6
 Board Member: Brenda Fam, Esq
 ADEFP Budget: \$1,655,933
 Total Facilities Budget (Sum of Projects): \$1,177,239

PRIMARY RENOVATIONS P.002150 Cooper City ES - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction



PROJECT UPDATE

A new component (booster to increase decibel levels) has been procured and the contractor began installation on 3/1/24. Additional FACP boards and speaker/strobe modifications were made. The contractor tested the devices and 3 devices need their programming revised. The fire alarm final inspection expected second week of April.

PROJECT SCOPE

Building Envelope Improvements inclusive of exterior door hardware replacement and reroofing of Building 85. HVAC improvements inclusive of chiller pump exhaust fan replacements and campus-wide Test & Balance. Campus-wide Fire Alarm Replacement. Media Center and ADA restroom renovations.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$99,000	\$71,383	\$27,617
Construction	\$890,759	\$817,162	\$73,597
FF&E and Technology	\$53,886	\$53,859	\$27
Construction Mgmt	\$124,000	\$124,000	\$0
Contingency	\$2,227		\$2,227
Consultants	\$7,367	\$5,062	\$2,305
Project Total:	\$1,177,239	\$1,071,466	\$105,773

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Golf Cart, Floor replacement, Reception area furniture, Principal's office furniture, Chairs, Laptops, EarthWalk Cart, Cart cable management, Motorola digital portable radios, Playground windscreen, signage TV, Desktops, Signage, Exterior water fountain outside FISH 162, Picnic Tables & Umbrellas

BUDGET

\$100,000

IN PROGRESS

Exterior water fountain outside FISH 162 - Two-Way Radios, Picnic tables, Signage

MUSIC

SCOPE

COMPLETE 319 Instruments Delivered

TECHNOLOGY

SCOPE

COMPLETE 198 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.