

Coral Glades High School



Address: 2700 SPORTSPLEX DRIVE, CORAL SPRINGS 33065
Location Num: 3861
Board District: 4
Board Member: Lori Alhadeff
ADEFP Budget: \$32,085,434
Total Facilities Budget (Sum of Projects): \$6,752,775

PRIMARY RENOVATIONS P.002080 Coral Glades HS - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

8-Financial Closeout

No Risk

PROJECT UPDATE

The Certificate of Final Inspection (209) was fully executed. The board approved the final contract payment for retainage. The closeout binders are being reviewed by the Architect. The Architect submitted a request for professional services fees. This item is still pending.

PROJECT SCOPE

Re-Roofing: Building 1, 2, & 3 Test and Balancing: Building 1 MEP support for Re-roofing: Buildings 1 & 3. Remove and Reinstall the Existing Lightning Protection System: Buildings 1, 2, & 3 Test and Balancing: Building 4

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$215,000	\$168,440	\$46,560
Construction	\$4,281,388	\$4,256,678	\$24,710
Direct Purchase	\$1,243,941	\$1,243,941	\$0
Construction Mgmt	\$621,000	\$621,000	\$0
Contingency	\$371,446		\$371,446
Consultants	\$20,000	\$5,263	\$14,737
Project Total:	\$6,752,775	\$6,295,322	\$457,453

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Laptop carts, laptop, Cart cable management, Media Center furniture

BUDGET

\$100,000

ATHLETICS

✓ COMPLETE

SCOPE

Weight Room

MUSIC

✓ COMPLETE

SCOPE

360 Instruments Delivered

TECHNOLOGY

✓ COMPLETE

SCOPE

829 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.