

Coral Springs Pre-K - 8 (f.k.a. Coral Springs Elementary)



Address: 3601 NW 110 AVENUE, CORAL SPRINGS 33065
 Location Num: 2551
 Board District: 4
 Board Member: Lori Alhadeff
 ADEFP Budget: \$4,626,544
 Total Facilities Budget (Sum of Projects): \$6,468,320

PRIMARY RENOVATIONS P.001982 Coral Springs Pre K-8 – SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction



PROJECT UPDATE

- Ductwork: rooms 129-132, 137-140 in progress. - Media Center renovation: framing, electrical wiring/conduits, ductwork, carpet insulation was completed as scheduled for winter break. - Paint: Building 3 and 6 in progress. Building 4 and 78 completed.

PROJECT SCOPE

Building Envelope Improvements- Re-roofing at Buildings 2, 4 & 5. Building Envelope Improvements- Exterior painting at Building 1,3,4,6, & 78. HVAC Improvements at Buildings 1,3,6 & 85. Media Center Improvements at Building 1.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$218,000	\$142,935	\$75,065
Construction	\$4,801,428	\$1,596,677	\$3,204,751
Direct Purchase	\$354,751	\$27,588	\$327,163
Construction Mgmt	\$555,000	\$555,000	\$0
Contingency	\$210,160		\$210,160
Consultants	\$10,000	\$6,986	\$3,014
Project Total:	\$6,149,339	\$2,329,186	\$3,820,153

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

