

Country Hills Elementary School



Address: 10550 WESTVIEW DRIVE, CORAL SPRINGS 33076
Location Num: 3111
Board District: 4
Board Member: Lori Alhadeff
ADEFP Budget: \$6,508,219
Total Facilities Budget (Sum of Projects): \$5,777,500

PRIMARY RENOVATIONS P.002063 Country Hills ES - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction



PROJECT UPDATE

1) Awaiting submittal for new Air Handler Unit #3. 2) Fan coil units building #5 rooms 509-510 will be completed and operational. FISH Rooms 506 & 507 FCU currently being replaced

PROJECT SCOPE

Building Envelope Improvements (Roof, Window, Ext Wall, etc.) Fire Sprinklers HVAC Improvements

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$407,000	\$323,282	\$83,718
Construction	\$3,822,559	\$3,556,175	\$266,384
Direct Purchase	\$694,815	\$631,078	\$63,737
Construction Mgmt	\$645,000	\$645,000	\$0
Contingency	\$189,040		\$189,040
Consultants	\$10,086	\$9,727	\$359
Utilities	\$9,000		\$9,000
Project Total:	\$5,777,500	\$5,165,262	\$612,238

FLAG:

Phase	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
Project Planning																																																
Hire Designer																																																
Project Design																																																
Hire Contractor																																																
Active Construction																																																
Construction Closeout																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Motorola Two-way radios, Radio batteries, Tables, Aiphone, Window Wraps, Cafeteria Sound System Marquee, Projector

BUDGET

\$100,000

IN PROGRESS

MUSIC

✓
COMPLETE

SCOPE
208 Instruments Delivered

TECHNOLOGY

✓
COMPLETE

SCOPE
385 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.