

Cross Creek School



Address: 1010 NW 31ST AVENUE, POMPANO BEACH 33069
 Location Num: 3222
 Board District: 7
 Board Member: Nora Rupert
 ADEFP Budget: \$2,161,009
 Total Facilities Budget (Sum of Projects): \$1,921,500

PRIMARY RENOVATIONS P.002081 Cross Creek School - SMART Program Renovations

CURRENT PHASE

5B-Construction

RISK LEVEL

No Risk

PROJECT UPDATE

Fire alarm work is on-going, the electrical contractor added additional piping to comply with a failed inspection ticket. Power supplies were added by electrical contractor for each of the 5 base units. Awaiting inspection results.

PROJECT SCOPE

Exterior Painting (including soffits): Buildings 1, 2, 4, 5, 6, & 7 HVAC Improvements: Buildings 1 (Chiller, Pump, Piping, & HVAC Components) Concrete Pads for Chillers

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$170,000	\$118,391	\$51,609
Construction	\$1,435,000	\$1,370,375	\$64,625
Construction Mgmt	\$225,000	\$225,000	\$0
Contingency	\$82,834		\$82,834
Consultants	\$8,666	\$9,232	(\$566)
Project Total:	\$1,921,500	\$1,722,998	\$198,502

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Media Center Carpet Replacement, Task Stool, ID Machine, Indoor Furniture, Carpet Replacement, Technology Items

BUDGET

\$100,000

IN PROGRESS

Indoor Furniture, Technology Items, Carpet Replacement

MUSIC

SCOPE

COMPLETE 286 Instruments Delivered

TECHNOLOGY

SCOPE

COMPLETE 36 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.