

Crystal Lake Middle School



Address: 3551 NE 3 AVENUE, POMPANO BEACH 33064
Location Num: 1871
Board District: 7
Board Member: Nora Rupert
ADEFP Budget: \$3,128,321
Total Facilities Budget (Sum of Projects): \$2,603,321

PRIMARY RENOVATIONS P.000816 Crystal Lake MS - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction

No Risk

PROJECT UPDATE

1 Installed rough electrical conduit in buildings 2-b and 1-b.

PROJECT SCOPE

Exterior Stucco Replacement - Bldg. 1 & 2. Exterior Painting - Bldg. 1 & 2. Exterior Covered Walkway Repair - new gutter system and downspout (existing ones to be capped). Full Fire Alarm Replacement Media Center Renovation - Bldg. 1 - new carpet, paint, sink/cabinet replacement, eyewash station removal, video equipment relocated. Music Lab Renovation - Bldg. 1 - Sound wall removal, new carpet/tile, ceiling tiles, sink cabinet removal, new door/hardware Art Lab Renovation - Bldg. 1 - Paint, existing FF&E to be removed, tiling under mill work, sliding board, shelving, refinish sink cabinet and cabinets. ADA Improvements - Bldg. 1 Exhaust Fan Replacement (8) Wall Mounted AC Unit Replacements (Rooms 851, 854, 859)

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$195,000	\$148,153	\$46,847
Construction	\$1,769,153	\$1,545,399	\$223,754
FF&E and Technology	\$60,725	\$725	\$60,000
Direct Purchase	\$149,293	\$149,293	\$0
Construction Mgmt	\$289,140	\$289,140	\$0
Contingency	\$129,010		\$129,010
Consultants	\$11,000	\$5,031	\$5,969
Project Total:	\$2,603,321	\$2,137,741	\$465,580

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4				
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Cafeteria Tables, Broadcasting equipment, Front office furniture, Digital marquee, Indoor Furniture

BUDGET

\$100,000

TECHNOLOGY

✓
COMPLETE

SCOPE

366 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.