

Dania Elementary School



Address: 300 SE 2 AVENUE, DANIA 33004
 Location Num: 0101
 Board District: 1
 Board Member: Daniel P. Foganholi
 ADEFP Budget: \$2,861,000
 Total Facilities Budget (Sum of Projects): \$2,502,000

PRIMARY RENOVATIONS P.002061 Dania ES - SMART Program Renovations

CURRENT PHASE

5A-Construction

RISK LEVEL

No Risk

PROJECT UPDATE

3/2/23 AECOM and Architect (A/E) had scope validation meeting. 3/8/23 AECOM / General Contactor (GC) provided 1st proposal. 3/20/23 (GC) presented their proposal. GC was directed to submit Request for Information (RFI) to the A/E 3/31/23 A/E responded to RFI's. Revised proposal due April 7 from GC

PROJECT SCOPE

Phase 1: Art Room and Media Center Renovation: Building 1 Demolition: Buildings 8. Electrical Improvements: - Emergency Lighting: Buildings 1, 3, 4, 5, 7, & 9 - Exit Signage: Buildings 1, 3, 4, & 5 - Light Poles: Building 1 - Receptacles: Buildings 1, 3, 4, 6, 9, & 11 - Install New MDP-1 and TC: Building 1 - Install New DPLP7 and 7L1: Building 7 - Exterior Lighting: Buildings 1, 3, 4, 7, 9, 10, & 11 Brick Exterior Replacement: Building 1 Painting: Building 1, 3, 4, 5, 7, & 11 Replace Exterior Door Hardware in Buildings 1, 3, 5, 6, 7, & 11 Re-roofing: Buildings 10 (1,109 Sq. Ft), & 11 (207 Sq. Ft).

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$250,000	\$183,900	\$66,100
Construction	\$1,754,439	\$520	\$1,753,919
FF&E and Technology	\$10,200		\$10,200
Construction Mgmt	\$308,000	\$308,000	\$0
Contingency	\$161,361		\$161,361
Consultants	\$12,000	\$11,100	\$900
Utilities	\$6,000		\$6,000
Project Total:	\$2,502,000	\$503,520	\$1,998,480

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

IMPLEMENTATION

DELIVERED

Golf carts, Murals, Picnic Tables, Benches, Folding Tables, Carpet Replacement, Projectors, Shade Structure, Office Chairs, Computer Accessories

BUDGET

\$100,000

IN PROGRESS

Stereo Speakers, Stereo Headphones

MUSIC

SCOPE

COMPLETE 431 Instruments Delivered

TECHNOLOGY

SCOPE

COMPLETE 365 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.