

Deerfield Beach Elementary School



Address: 650 NE 1 STREET, DEERFIELD BEACH 33441
 Location Num: 0011
 Board District: 7
 Board Member: Nora Rupert
 ADEFP Budget: \$6,416,045
 Total Facilities Budget (Sum of Projects): \$5,611,445

PRIMARY RENOVATIONS P.001820 Deerfield Beach ES - SMART Program Renovations

CURRENT PHASE

5B-Construction

RISK LEVEL

No Risk

PROJECT UPDATE

Descoping plans have been returned from the BD.

PROJECT SCOPE

1) Campus Wide Fire Alarm system replacement. 2) Building 9: - Exterior Doors and Windows 3) HVAC Improvements: - Building 13: Replacement of two (2) AHUs - Building 8: A new split A/C unit - Tie-downs of various pieces of existing roof equipment. 4) Media Center renovations including flooring, ceiling, lighting, windows and door replacement, and FF&E. 5) Building 1 (Historic) renovations include lead paint removal and exterior painting, new fire sprinklers, four (4) group restrooms, structural repairs, flooring repairs, exterior walkways, installation of new classroom ductwork, new electrical system and equipment, new ceilings and light fixtures, new stair tower, replacement of all gates, handrails, and guardrails, and new FF&E.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$539,096	\$391,287	\$147,809
Construction	\$3,871,691	\$1,965,003	\$1,906,688
FF&E and Technology	\$145,321	\$145,767	(\$446)
Construction Mgmt	\$617,258	\$617,258	\$0
Contingency	\$428,935		\$428,935
Consultants	\$9,144	\$3,578	\$5,566
Project Total:	\$5,611,445	\$3,122,893	\$2,488,552

FLAG:

72,73,74,75

PHASE	2015				2016				2017				2018				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4				
PROJECT PLANNING																																								
HIRE DESIGNER																																								
PROJECT DESIGN																																								
HIRE CONTRACTOR																																								
ACTIVE CONSTRUCTION																																								
CONSTRUCTION CLOSEOUT																																								

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Fence around the butterfly garden, Tables, Stools, Bookcases, Indoor Furniture, Outdoor Classroom Shade, Classroom rugs, Chairs, Computer accessories

BUDGET

\$100,000

MUSIC

SCOPE

COMPLETE 238 Instruments Delivered

TECHNOLOGY

SCOPE

COMPLETE 566 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Deerfield Beach High School



Address: 910 SW 15 STREET, DEERFIELD BEACH 33441
 Location Num: 1711
 Board District: 7
 Board Member: Nora Rupert
 ADEFP Budget: \$12,535,400
 Total Facilities Budget (Sum of Projects): \$14,414,379

PRIMARY RENOVATIONS P.001694 Deerfield Beach HS - SMART GOB Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction



PROJECT UPDATE

HVAC work in Bldg.1 (Media Center) continued during this period. Temporary Cooling was maintain during this period while the Contractor performed HVAC work. Contractor's Updated Project Schedule shows a new substantial completion date of 06/07/24 which represents 810 days of delay, PMOR and TL and working together with the GC to mitigate such delay as much as possible. **TL Comment- A meeting was held with the project team, the Contractor will be replacing the inefficient superintend onsite, Schedule to complete balance of work by end of summer 2024 is being developed**

PROJECT SCOPE

The replacement of existing air handling units and other equipment in Buildings # 1, #2, #5, #6, #8, #9 and #12 including incidental general construction, electrical, plumbing and fire protection work necessary to accommodate the proposed new equipment. The installation of new, replacement, electrical Panel boards and transformers as well as relocation of existing electrical equipment necessary to accommodate proposed HVAC work. Re-roofing of Building #12.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$510,000	\$493,533	\$16,467
Construction	\$4,558,796	\$3,197,288	\$1,361,508
Direct Purchase	\$939,431	\$828,298	\$111,133
Construction Mgmt	\$809,500	\$760,847	\$48,653
Contingency	\$471,672		\$471,672
Consultants	\$30,000	\$5,000	\$25,000
Utilities	\$40,000	\$39,288	\$712
Project Total:	\$7,359,399	\$5,324,254	\$2,035,145

FLAG: SCHEDULE, Reason: Contractor Delay / Owner Delay / Unforeseen Condition

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Deerfield Beach High School



Address: 910 SW 15 STREET, DEERFIELD BEACH 33441
 Location Num: 1711
 Board District: 7
 Board Member: Nora Rupert
 ADEFP Budget: \$12,535,400
 Total Facilities Budget (Sum of Projects): \$14,414,379

PRIMARY RENOVATIONS P.002134 Deerfield Beach HS - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction



PROJECT UPDATE

Building 1: Underground plumbing rough was completed and backfilled for work regarding the culinary lab renovation. CMAR to compact and start preparing to pour back the slab. Grease trap was installed Boys and Girls group restrooms framing was completed. Building 8: Exterior Painting is in progress. Building 11 & 13: Exterior lighting work underway and almost completed Building 99: The underground rough work for the new cameras has been completed, and the process of laying new asphalt to restore the walkway areas is currently underway.

PROJECT SCOPE

Exterior Painting: Buildings 1, 2, 3, 5, 6, 8, 9, 10, 11, 12, 13, and 17. Exterior Lighting Replacement: Buildings 1, 2, 11, and 13. Media and Stem Lab Renovations (Culinary Room): Building 1. ADA Restroom Renovation: Buildings 1,2 and 9. Door and Window Repairs: Buildings 1 and 2. Security Camera Installation: Building 99.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$325,000	\$185,914	\$139,086
Construction	\$5,719,792	\$719,744	\$5,000,048
FF&E and Technology	\$170,890	\$33,007	\$137,883
Construction Mgmt	\$640,592	\$640,592	\$0
Contingency	\$178,706		\$178,706
Consultants	\$20,000	\$100	\$19,900
Project Total:	\$7,054,980	\$1,579,357	\$5,475,623

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Gator, Aiphone at the SPE, Gym Scoreboards, Digital Marquee, Washer, Dryer, Students' Chairs, Front Office Furniture

BUDGET

\$100,000

ATHLETICS

✓ COMPLETE **SCOPE**

Weight Room

TECHNOLOGY

✓ COMPLETE **SCOPE**

1,084 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Deerfield Beach Middle School



Address: 701 SE 6 AVENUE, DEERFIELD BEACH 33441
 Location Num: 0911
 Board District: 7
 Board Member: Nora Rupert
 ADEFP Budget: \$11,787,470
 Total Facilities Budget (Sum of Projects): \$15,383,552

PRIMARY RENOVATIONS P.002142 Deerfield Beach MS - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5A-Construction

No Risk

PROJECT UPDATE

The team has prepared the GMP package for approval at the January 2024 Board meeting.

PROJECT SCOPE

Replace fire alarm system, all buildings. New Fire Sprinklers Bldg 1 Min HVAC (condenser, heater and duct work) Media Center

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$402,500	\$194,879	\$207,621
Construction	\$4,508,003	\$252,131	\$4,255,872
FF&E and Technology	\$126,466	\$6,257	\$120,209
Construction Mgmt	\$575,219	\$528,419	\$46,800
Contingency	\$125,000		\$125,000
Consultants	\$12,812		\$12,812
Project Total:	\$5,750,000	\$981,686	\$4,768,314

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Deerfield Beach Middle School



Address: 701 SE 6 AVENUE, DEERFIELD BEACH 33441
 Location Num: 0911
 Board District: 7
 Board Member: Nora Rupert
 ADEFP Budget: \$11,787,470
 Total Facilities Budget (Sum of Projects): \$15,383,552

PRIMARY RENOVATIONS P.002142-FSP Deerfield Beach MS - SMART Fire Sprinklers

CURRENT PHASE

5B-Construction

RISK LEVEL

No Risk

PROJECT UPDATE

The permit was issued on 9/20/2023. GC/AE was working on construction document. Mobilization and Construction has began on 10/16/2023. Installation of interior piping on North of Building #1 will be completed by 11/6/2023. The construction of the sprinkler system for the North wing of Building #1 has been finished. The current focus is on the West wing, specifically Sprinkler System #2. The pressure test for the entire fire sprinkler system in Building #1 has been successfully conducted. Additionally, the fire line connection for the (FDC) and the Mechanical room connection was completed during the winter break.

PROJECT SCOPE

Install a new Sprinkler System in Building #1

BUDGET

	Current Budget	Actuals	Remaining Budget
Construction	\$682,702	\$425,320	\$257,382
Consultants	\$7,298		\$7,298
Project Total:	\$690,000	\$425,320	\$264,680

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Deerfield Beach Middle School



Address: 701 SE 6 AVENUE, DEERFIELD BEACH 33441
 Location Num: 0911
 Board District: 7
 Board Member: Nora Rupert
 ADEFP Budget: \$11,787,470
 Total Facilities Budget (Sum of Projects): \$15,383,552

PRIMARY RENOVATIONS P.002778 Deerfield Beach MS - Roofing Building 1, 3, 4, 9 - SMART Program

CURRENT PHASE

RISK LEVEL

5B-Construction

No Risk

PROJECT UPDATE

-Bldg 1: White cap is being installed and metal work is being completed. -Bldg 3: White cap has been installed and metal work is being completed. Roof drain Fernco coupling was replaced due to leaks. Exterior roof top duct work was caulked to prevent leaks. -Bldg 4: White cap has been installed and metal work is being completed. -Bldg 9: Demo/temp has been completed and curbs installed.

PROJECT SCOPE

Roofing carve-out - Bldgs. 1, 3, 4 & 9 and their associated rooftop mechanical equipment

BUDGET

	Current Budget	Actuals	Remaining Budget
Construction	\$3,461,421		\$3,461,421
Direct Purchase	\$556,059	\$457,769	\$98,290
Construction Mgmt	\$320,040	\$320,040	\$0
Contingency	\$199,880		\$199,880
Consultants	\$6,000		\$6,000
Project Total:	\$4,543,400	\$777,809	\$3,765,591

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Deerfield Beach Middle School



Address: 701 SE 6 AVENUE, DEERFIELD BEACH 33441
 Location Num: 0911
 Board District: 7
 Board Member: Nora Rupert
 ADEFP Budget: \$11,787,470
 Total Facilities Budget (Sum of Projects): \$15,383,552

PRIMARY RENOVATIONS P.002849 Deerfield Beach MS - Roofing Bldg 8, 85 & Covered Walkway - SMART Program

CURRENT PHASE

RISK LEVEL

5B-Construction



PROJECT UPDATE

-The roofing for Bldgs 8 and 85 have been completed and finalized. The covered walkways have also been completed, but the walkways failed the final building inspection because the Bldg. Dep. stated that the downspout connected to the covered walkways was flooding the sidewalk. The contractor then installed splash blocks within the sidewalks under the covered walkways to direct the rainwater to an impervious area (grass/soil). -12/7/23: The Building Final inspection failed because the inspector said that no emergency lighting or lightning protection (LP) had been installed per FBC 453.17.1 and 17.7, respectively. It should be noted that no emergency lighting or LP previously existed at the school. GC Evaluation in signatures process

PROJECT SCOPE

-Roofing carve-out - Bldgs. 8, 85 & walkways and their associated roof top mechanical equipment -NTP issued 5/25/22.

BUDGET

	Current Budget	Actuals	Remaining Budget
Construction	\$1,155,000	\$906,067	\$248,933
Construction Mgmt	\$95,000	\$95,000	\$0
Contingency	\$160,000		\$160,000
Consultants	\$25,000		\$25,000
Project Total:	\$1,435,000	\$1,001,067	\$433,933

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Deerfield Park Elementary School



Address: 650 SW 3 AVENUE, DEERFIELD BEACH 33441
 Location Num: 0391
 Board District: 7
 Board Member: Nora Rupert
 ADEFP Budget: \$6,582,474
 Total Facilities Budget (Sum of Projects): \$6,224,840

PRIMARY RENOVATIONS P.002036 Deerfield Park ES - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction



PROJECT UPDATE

General Contractor (GC) and fire alarm subcontractor continue to install the fire alarm rough in buildings 3,4, and 5 with a six-man crew. Once the rough final inspection takes place GC stated it will take roughly 90 days to complete the installation of the new fire alarm system, this will include final inspections. GC continues to install and program the face and bypass dampers for all newly installed AHU campus wide.

PROJECT SCOPE

Re-roofing Buildings 1, 2, 3, 4, 5, 6, 7, and 8. HVAC Buildings 1, 2, 3, 4, 5, 6, 7, and 8. Fire Alarm improvements: campus wide.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$441,352	\$346,241	\$95,111
Construction	\$4,250,723	\$2,486,022	\$1,764,701
Direct Purchase	\$496,825	\$496,825	\$0
Construction Mgmt	\$684,732	\$684,732	\$0
Contingency	\$329,208		\$329,208
Consultants	\$11,000	\$7,974	\$3,026
Utilities	\$11,000		\$11,000
Project Total:	\$6,224,840	\$4,021,794	\$2,203,046

FLAG: SCHEDULE, Reason: Errors and Omissions / Owner Delays

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Digital Marquee, Morning Show Equipment, Promethean Boards, Chairs, (1) Chairs
 Lenovo 300e-2nd Gen; (11) Lenovo HDMI to HDMI Cable

BUDGET

\$100,000

IN PROGRESS

MUSIC

SCOPE

COMPLETE 326 Instruments Delivered

TECHNOLOGY

SCOPE

COMPLETE 460 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Park Ridge Elementary School



Address: 5200 NE 9 AVENUE, DEERFIELD BEACH 33064
 Location Num: 1951
 Board District: 7
 Board Member: Nora Rupert
 ADEFP Budget: \$4,924,515
 Total Facilities Budget (Sum of Projects): \$4,463,697

PRIMARY RENOVATIONS P.001844 Park Ridge ES - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction

No Risk

PROJECT UPDATE

The Contractor This Period replaced deficient tile previously placed in the Boys and Girls Restrooms and completed Fire Alarm Preliminary Function Tests successfully. Work on the Project has approached the Substantial Completion Phase as 01770A Documents were just submitted for approval. Delays were incurred due to Failed Fire Alarm Inspections and Replacements of Fire Alarm Components for function. The new Fire Alarm system is complete and passed the final inspection. A demo of the existing fire alarm is in progress. Installation of Ductwork in the Kitchen air/AHU 2-1 is complete. tile replacement in the newly renovated restrooms is in progress. 110b is in progress.

PROJECT SCOPE

Exterior Painting: Buildings 5 Fire Alarm Replacement: Campus-wide Mechanical Improvements: Buildings 1, 2, 3 & 75 Media Center & ADA Restrooms Renovation: Building 1 Re-Roofing: Buildings 1, 2, 3 & 4

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$191,500	\$145,710	\$45,790
Construction	\$3,135,418	\$2,942,105	\$193,313
FF&E and Technology	\$102,108	\$43,009	\$59,099
Direct Purchase	\$534,111	\$507,270	\$26,841
Construction Mgmt	\$370,000	\$370,000	\$0
Contingency	\$122,560		\$122,560
Consultants	\$8,000	\$5,552	\$2,448
Project Total:	\$4,463,697	\$4,013,646	\$450,051

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Window Wraps, Recordex Simplicity Doc Cameras, Lenovo 300e, ThinkPads, EarthWalk Cart, Mini HDMI to VGA Adapters, UltraSlim USB DVD Burner, Promethean Boards, Aiphone and submasters, Laptops, Two-way Radios, Computer Accessories

BUDGET

\$100,000

MUSIC

✓ **SCOPE**

COMPLETE **304 Instruments Delivered**

TECHNOLOGY

✓ **SCOPE**

COMPLETE **216 Items Delivered**

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Quiet Waters Elementary School



Address: 4150 W HILLSBORO BOULEVARD, DEERFIELD BEACH 33442
 Location Num: 3121
 Board District: 7
 Board Member: Nora Rupert
 ADEFP Budget: \$6,821,796
 Total Facilities Budget (Sum of Projects): \$6,197,001

PRIMARY RENOVATIONS P.001754 Quiet Waters ES – SMART GOB Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction



PROJECT UPDATE

The roofing work continued.

PROJECT SCOPE

Doors and Hardware: Buildings 2, 4, 5, 6 Electrical System Renovation: Buildings 2 HVAC System Replacement: Buildings 2, 3, 4, 5, 6, 8 & 9 Interior Finishes & Improvements: Buildings 2, 4, 5, 6 Interior Millwork/Finishes: Building 2 Media Center Improvements Re-Roofing, Buildings 1, 2, 3, 4, 5, 6, 8, 9, 10 & 11

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$535,234	\$474,044	\$61,190
Construction	\$4,625,596	\$3,329,722	\$1,295,874
FF&E and Technology	\$21,610	\$13,302	\$8,308
Direct Purchase	\$219,065	\$219,065	\$0
Construction Mgmt	\$660,604	\$651,583	\$9,021
Contingency	\$114,892		\$114,892
Consultants	\$20,000	\$1,378	\$18,622
Project Total:	\$6,197,001	\$4,689,094	\$1,507,907

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Picnic tables, electric strike, laptops, document cameras, projectors, Lenovo Printers, Adapters, Computer Accessories, adapters, digital marquee, Printers Promethean Board

BUDGET

\$100,000

IN PROGRESS

MUSIC

SCOPE

COMPLETE 603 Instruments Delivered

TECHNOLOGY

SCOPE

COMPLETE 380 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Tedder Elementary School



Address: 4157 NE 1 TERRACE, DEERFIELD BEACH 33064
 Location Num: 0571
 Board District: 7
 Board Member: Nora Rupert
 ADEFP Budget: \$4,510,615
 Total Facilities Budget (Sum of Projects): \$4,215,617

PRIMARY RENOVATIONS P.001808 Tedder ES - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction



PROJECT UPDATE

Buildings 9, 14 & 16 FA wire and device installation. Building 8 FA wire installation. Buildings 9,15,14 & 8 mechanical tie-down. Termite Damage (Structural) to BLDG-19. De-Scoping is in the process; Jorge Gutierrez Architect to submit a revised Castaldi Report to the state for demolition recommendation.

PROJECT SCOPE

Re-Roofing: Buildings 8 & 14 Exterior Paint: Buildings 8, 13, 14, 15, & 19 HVAC/Electrical Improvements: Buildings 13, 14, 15, & 19 Exterior Concrete/CMU/Stucco Repair: Building 16 Main Office-Replace fire alarm panel (asbestos walls)

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$345,205	\$322,775	\$22,430
Construction	\$2,656,749	\$2,316,981	\$339,768
Direct Purchase	\$532,815	\$396,783	\$136,032
Construction Mgmt	\$463,718	\$463,718	\$0
Contingency	\$206,130		\$206,130
Consultants	\$6,000	\$6,022	(\$22)
Utilities	\$5,000		\$5,000
Project Total:	\$4,215,617	\$3,506,279	\$709,338

FLAG: SCHEDULE, Reason: Contractor Delays / Material Delays

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Teacher chairs, benches for common areas, media center furniture, playground upgrades, digital marquee

BUDGET

\$100,000

MUSIC

✓ **SCOPE**

COMPLETE 407 Instruments Delivered

TECHNOLOGY

✓ **SCOPE**

COMPLETE 254 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.