

Atlantic Technical College Arthur Ashe Jr. Campus



Address: 1701 NW 23 AVENUE, FORT LAUDERDALE 33311
 Location Num: 4702
 Board District: 5
 Board Member: Dr. Jeff Holness
 ADEFP Budget: \$3,420,267
 Total Facilities Budget (Sum of Projects): \$3,172,268

PRIMARY RENOVATIONS P.001959 Atlantic Technical College, Arthur Ashe, Jr. Campus- SMART Program Renovations

CURRENT PHASE

RISK LEVEL

6-Substantial Completion

No Risk

PROJECT UPDATE

Several meetings occurred between the Project Team and District/Building Department to resolve the lightning protection UL certification issue. The 110B was not delayed due to this issue but the 209 will be delayed. the PM has coordinated with the BD and has developed a resolution providing for the 209 in the first quarter of 2024.

PROJECT SCOPE

Lightning Protection: Buildings 1 & 2 Paint Roof Access Ladder: Building 1 Reroofing: Buildings 1 & 2 Completed Change Order Work - Removed and installed 2 rooftop condensing units and 1 DX unit.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$288,222	\$282,380	\$5,842
Construction	\$2,167,515	\$2,133,606	\$33,909
FF&E and Technology	\$10,290	\$10,290	\$0
Direct Purchase	\$348,376	\$344,840	\$3,536
Construction Mgmt	\$310,510	\$310,510	\$0
Contingency	\$47,355		\$47,355
Consultants	\$0		\$0
Project Total:	\$3,172,268	\$3,081,626	\$90,642

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

BUDGET

COMPLETE

\$100,000

DELIVERED

Renovation/furniture for the Media Center

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Bair Middle School



Address: 9100 NW 21 MANOR, SUNRISE 33322
 Location Num: 2611
 Board District: 5
 Board Member: Dr. Jeff Holness
 ADEFP Budget: \$1,746,467
 Total Facilities Budget (Sum of Projects): \$1,309,843

PRIMARY RENOVATIONS P.002044 Bair MS - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction



PROJECT UPDATE

Fire alarm device and programming is on-going. The fire alarm shop drawings have been revised to incorporate additional devices and change orders are being processed.

PROJECT SCOPE

Fire Alarm: Entire Campus. Media Center and Restrooms. Aluminum Window Replacement. AC replacement in the IT closet.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$145,000	\$113,211	\$31,789
Construction	\$803,279	\$740,604	\$62,675
FF&E and Technology	\$48,367	\$46,663	\$1,704
Direct Purchase	\$82,725	\$82,725	\$0
Construction Mgmt	\$158,274	\$158,274	\$0
Contingency	\$65,198		\$65,198
Consultants	\$7,000	\$3,438	\$3,562
Project Total:	\$1,309,843	\$1,144,915	\$164,928

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Projector, Portable Sound System, Cafeteria Sound system, Indoor Office Furniture, Laptops and an earth cart.

BUDGET

\$100,000

MUSIC

✓ **SCOPE**
COMPLETE **87 Instruments Delivered**

TECHNOLOGY

✓ **SCOPE**
COMPLETE **343 Items Delivered**

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Banyan Elementary School



Address: 8800 NW 50 STREET, SUNRISE 33351
 Location Num: 2001
 Board District: 5
 Board Member: Dr. Jeff Holness
 ADEFP Budget: \$2,633,222
 Total Facilities Budget (Sum of Projects): \$2,271,510

PRIMARY RENOVATIONS P.001944 Banyan ES - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction



PROJECT UPDATE

Roofing construction (demo/temp) continues on Bldg 1. Bldg 1 was divided into four phases to facilitate access for loading and unloading of materials and debris from the roof. Refer to attached Phasing Plan. Bldg 1: Phases 1-4: Demo/Temp has been completed. Base sheet/interply has also been completed. White cap and curbs are in progress (no new LWIC). Bldg 2: Phase 6: Demo/reroofing pending completion of Bldg 1 work. Note: this bldg is a shingle roof playground gazebo. Bldg 80: Phase 5: Demo and metal work is in progress. GC Evaluation in signatures process

PROJECT SCOPE

Reroofing: Buildings 1, 2 & 80 Test and Balance: Buildings 1, 4 & 80 Restrooms Renovation: Building 1 Media Center Renovation: Building 1 Window Replacement: Building 1

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$132,900	\$103,719	\$29,181
Construction	\$1,946,685	\$1,194,034	\$752,651
Construction Mgmt	\$178,702	\$178,702	\$0
Consultants	\$13,223	\$2,590	\$10,633
Project Total:	\$2,271,510	\$1,479,045	\$792,465

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Murals, Playground Upgrades, Digital Marquee, Projectors, Document Cameras, Window Wraps

BUDGET

\$100,000

MUSIC

SCOPE

COMPLETE 765 Instruments Delivered

TECHNOLOGY

SCOPE

COMPLETE 269 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Boyd H. Anderson High School



Address: 3050 NW 41 STREET, LAUDERDALE LAKES 33309
 Location Num: 1741
 Board District: 5
 Board Member: Dr. Jeff Holness
 ADEFP Budget: \$12,820,525
 Total Facilities Budget (Sum of Projects): \$12,162,405

PRIMARY RENOVATIONS P.001360 Boyd Anderson HS - Media Ctr Remodeling

CURRENT PHASE

9-Closed

RISK LEVEL

No Risk

PROJECT UPDATE

PROJECT SCOPE

Renovation of the existing Media Center including select demolition, removal of existing interior stair, new interior wall, etc.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$190,112	\$190,112	\$0
Construction	\$914,543	\$914,543	\$0
FF&E and Technology	\$181,090	\$181,090	\$0
Direct Purchase	\$33,769	\$33,769	\$0
Construction Mgmt	\$222,017	\$222,017	\$0
Consultants	\$28,770	\$28,770	\$0
Project Total:	\$1,570,301	\$1,570,301	\$0

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING	■																																															
HIRE DESIGNER	■																																															
PROJECT DESIGN	■																																															
HIRE CONTRACTOR					■	■																																										
ACTIVE CONSTRUCTION						■	■	■																																								
CONSTRUCTION CLOSEOUT									■	■	■	■																																				

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



- HIGH:**
An issue that can impact the project's budget and/or schedule, a resolution is being determined.
- MEDIUM:**
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.
- LOW:**
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Boyd H. Anderson High School



Address: 3050 NW 41 STREET, LAUDERDALE LAKES 33309
 Location Num: 1741
 Board District: 5
 Board Member: Dr. Jeff Holness
 ADEFP Budget: \$12,820,525
 Total Facilities Budget (Sum of Projects): \$12,162,405

PRIMARY RENOVATIONS P.001846 Boyd H. Anderson HS - SMART Program Renovation

CURRENT PHASE

RISK LEVEL

5B-Construction



PROJECT UPDATE

This period the Contractor continued ongoing renovation work on Building No. 01, No. 02, 06, and Building No. 09 Work included Mechanical, Electrical, Plumbing Drainage Distribution, and Re-Reroofing scope. To-date the Contractor is currently 15 months beyond Contract Time for Substantial Completion. This period's Schedule Projections forecast the Project achieving Substantial Completion on or by March 3rd, 2024.

PROJECT SCOPE

Roofing: Buildings 1, 2, 3, 6, 8, 9, 10, 11, 12 & 13 ADA Restroom Renovations: Building 1: Rooms 102H, 102J, 106, and 166, and Building 2: Rooms 291 and 292 STEM Lab Renovations: Building 1: Business Technology Center (Rooms 223, 224, 225, and 227) and Aviation (Room 194) and Building 2: Health and Wellness (Room 2001 and 2002). 4) Safety and Security Upgrade: Exit Signs in - Buildings 1, 5, and 6

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$486,160	\$460,740	\$25,420
Construction	\$7,533,990	\$4,743,755	\$2,790,235
FF&E and Technology	\$196,177	\$191,382	\$4,795
Direct Purchase	\$1,313,146	\$454,622	\$858,524
Construction Mgmt	\$1,029,000	\$1,029,000	\$0
Consultants	\$33,631	\$25,270	\$8,361
Project Total:	\$10,592,104	\$6,904,769	\$3,687,335

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Recordex, Sound system for the Gymnasium, Laptop cart with 30 laptops, Portable sound system, Roof for visitor's dugout, lockers, Golf carts and Gym wall pads.

BUDGET

\$100,000

ATHLETICS

SCOPE

COMPLETE Weight Room

MUSIC

SCOPE

COMPLETE 284 Instruments Delivered

TECHNOLOGY

SCOPE

COMPLETE 580 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Broward Estates Elementary School



Address: 441 NW 35 AVENUE, LAUDERHILL 33311
 Location Num: 0501
 Board District: 5
 Board Member: Dr. Jeff Holness
 ADEFP Budget: \$7,004,442
 Total Facilities Budget (Sum of Projects): \$6,752,168

PRIMARY RENOVATIONS P.002037 Broward Estates ES - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

1-Planning

No Risk

PROJECT UPDATE

This project may be deferred from the SMART Program and will not be reported on in the next Reporting Period unless other direction provided by the District

PROJECT SCOPE

Aluminum Walkway Canopy Repairs Exterior Painting: Buildings 1-7, 9-14, 16 and 75 Aluminum Window Replacement: Buildings 1-7 HVAC Improvements: Buildings 1 with Coil Replacements in Buildings 1-7 HVAC Components: Buildings 9, 10, 11, 12, 16 and 75 Reroofing: Buildings 1-8, 10, 12, 13-18 and 75

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$235,000	\$141,344	\$93,656
Construction	\$5,606,517	\$331	\$5,606,186
Construction Mgmt	\$577,825	\$577,825	\$0
Contingency	\$317,826		\$317,826
Consultants	\$10,000	\$7,130	\$2,870
Utilities	\$5,000		\$5,000
Project Total:	\$6,752,168	\$726,630	\$6,025,538

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

ID Machine, Science lab furniture, Promethean Boards, Morning Show Equipment, Refurbish Marquee,

BUDGET

\$100,000

MUSIC

SCOPE

COMPLETE

2 Instruments Delivered

TECHNOLOGY

SCOPE

COMPLETE

109 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Castle Hill Elementary School



Address: 2640 NW 46 AVENUE, LAUDERHILL 33313
 Location Num: 1461
 Board District: 5
 Board Member: Dr. Jeff Holness
 ADEFP Budget: \$4,160,605
 Total Facilities Budget (Sum of Projects): \$3,778,091

PRIMARY RENOVATIONS P.001661 Castle Hill ES - SMART Program Renovations

CURRENT PHASE

5B-Construction

RISK LEVEL

No Risk

PROJECT UPDATE

Site utility contractor waiting on the delivery of the downspout to pvc pipe connectors, delivery expected week of 1/25/24, work will commence once all material is received.

PROJECT SCOPE

Roofing Replacement - Buildings 1, 2, 3, 4, 6 Roof metal deck replacement Fire Alarm System Replacement Renovate Media Center Renovate Restrooms 115& 116, 137 & 138 Casework test & Balance HVAC

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$303,753	\$303,486	\$267
Construction	\$3,311,490	\$3,058,151	\$253,339
FF&E and Technology	\$20,720	\$20,715	\$5
Construction Mgmt	\$85,291	\$85,291	\$0
Contingency	\$50,337		\$50,337
Consultants	\$6,500	\$2,674	\$3,826
Project Total:	\$3,778,091	\$3,470,317	\$307,774

FLAG: SCHEDULE, Reason: Owner Delay

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Mimio boards, Murals, Cafeteria sound system, Projector, TVs, TV production studio, Classroom furniture, Digital marquee & Projector screen

BUDGET

\$100,000

MUSIC

SCOPE

COMPLETE

435 Instruments Delivered

TECHNOLOGY

SCOPE

COMPLETE

371 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Dillard 6-12 School



Address: 2501 NW 11 STREET, FORT LAUDERDALE 33311
 Location Num: 0371
 Board District: 5
 Board Member: Dr. Jeff Holness
 ADEFP Budget: \$10,062,231
 Total Facilities Budget (Sum of Projects): \$13,161,387

PRIMARY RENOVATIONS P.001726 Dillard 6-12 School - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction



PROJECT UPDATE

Fire Sprinklers and Fire Main scope outside building 3 is on-going.

PROJECT SCOPE

-NTP: 5/6/19, SC: 11/25/20 -Site improvement: -New Site Lighting Poles -Aluminum Walkways -New Building for Single Point of Entry -Fire Protection install in Building 3 -Re-Roofing: - Building 4 - 10 (ALL to be Descoped) -Emergency Signage for Buildings 5, 6, & 7 -HVAC improvements: -Building 3 Electrical HVAC Repairs -Boiler Repairs in Building 7 -Building 8 & 9 Electrical repairs for HVAC

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$708,350	\$679,106	\$29,244
Construction	\$6,432,949	\$3,205,575	\$3,227,374
FF&E and Technology	\$11,115	\$5,713	\$5,402
Direct Purchase	\$407,905		\$407,905
Construction Mgmt	\$720,441	\$720,441	\$0
Contingency	\$167,272		\$167,272
Consultants	\$25,000	\$3,884	\$21,116
Utilities	\$8,200		\$8,200
Project Total:	\$8,481,232	\$4,614,719	\$3,866,513

FLAG: SCHEDULE, Reason: Owner Delay

PHASE	2015			2016			2017			2018			2019			2020			2021			2022			2023			2024			2025			2026		
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4
PROJECT PLANNING																																				
HIRE DESIGNER																																				
PROJECT DESIGN																																				
HIRE CONTRACTOR																																				
ACTIVE CONSTRUCTION																																				
CONSTRUCTION CLOSEOUT																																				

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Dillard 6-12 School



Address: 2501 NW 11 STREET, FORT LAUDERDALE 33311
 Location Num: 0371
 Board District: 5
 Board Member: Dr. Jeff Holness
 ADEFP Budget: \$10,062,231
 Total Facilities Budget (Sum of Projects): \$13,161,387

PRIMARY RENOVATIONS P.001726-RC1 Dillard 6-12 School - SMART Roof Carve Out

CURRENT PHASE

RISK LEVEL

5B-Construction

No Risk

PROJECT UPDATE

Current status is listed below: -Bldg 4 - Demo/Temp completed. Curb installations completed. Base Sheet/Interply completed and white cap installation in progress. -Bldg 7 - Demo/Temp completed. Curb installations in progress. -Bldg 8 - Demo/Temp completed. Curb installations completed. Base Sheet/Interply completed and white cap installation in progress. -Bldg 9 - Demo/Temp completed. Curb installations in progress. -Bldg 10 - Demo/Temp completed. Curb installations in progress. -Walkways - Construction in progress. GC Evaluation in signatures process

PROJECT SCOPE

Reroofing of Bldgs 4, 7, 8, 9, 10, & Walkways. This is a roof carveout project. The roofing work was descoped from the main GOB project because it was taking the GOB GC too long to obtain a roofing permit after multiple roofing binder submittals.

BUDGET

	Current Budget	Actuals	Remaining Budget
Construction	\$2,323,177	\$337,867	\$1,985,310
Direct Purchase	\$1,055,823	\$463,923	\$591,900
Contingency	\$169,000		\$169,000
Project Total:	\$3,548,000	\$801,790	\$2,746,210

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Dillard Elementary School



Address: 2330 NW 12 COURT, FORT LAUDERDALE 33311
 Location Num: 0271
 Board District: 5
 Board Member: Dr. Jeff Holness
 ADEFP Budget: \$4,316,221
 Total Facilities Budget (Sum of Projects): \$4,093,371

PRIMARY RENOVATIONS P.001915 Dillard ES - SMART Program Renovations

CURRENT PHASE **RISK LEVEL**
5B-Construction No Risk

PROJECT UPDATE
 Roofing work is 100% complete. Replacement of (4) more Fan Coil Units began in late December and will be completed in late January. Once complete, the temporary cooling will be relocated for the next phase of FCU replacements. Replacement of the final AHU, 5-3, began over Winter Break.

PROJECT SCOPE
 Re-roofing: Buildings 1, 3, 4, 5, & 9 Window replacements (2) HVAC Improvements - Replacements of all classroom FCUs and all AHUs

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$175,000	\$137,477	\$37,523
Construction	\$2,754,174	\$1,351,874	\$1,402,300
Direct Purchase	\$576,132	\$555,794	\$20,338
Construction Mgmt	\$399,500	\$399,500	\$0
Contingency	\$183,565		\$183,565
Consultants	\$5,000	\$3,666	\$1,334
Project Total:	\$4,093,371	\$2,448,311	\$1,645,060

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE **BUDGET**
COMPLETE \$100,000

DELIVERED
 Outdoor mats, Classroom rugs, Flat screen TVs, Window wraps, Custodial equipment, Two-way radios, Golf cart accessories, Stage curtains, Media center furniture, TV, Window wraps, Golf Cart, Blinds, Classroom Carpets, Pressure Washer, Handheld Blower

MUSIC

✓ **SCOPE**
 COMPLETE **277 Instruments Delivered**

TECHNOLOGY

✓ **SCOPE**
 COMPLETE **32 Items Delivered**

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR

HIGH:
 An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
 An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
 A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Discovery Elementary School



Address: 8800 NW 54 COURT, SUNRISE 33351
 Location Num: 3962
 Board District: 5
 Board Member: Dr. Jeff Holness
 ADEFP Budget: \$507,683
 Total Facilities Budget (Sum of Projects): \$54,680

PRIMARY RENOVATIONS P.002118 Discovery ES – SMART HVAC Improvements

CURRENT PHASE

9-Closed

RISK LEVEL

No Risk

PROJECT UPDATE

PROJECT SCOPE

HVAC Improvements

BUDGET

	Current Budget	Actuals	Remaining Budget
Construction	\$39,680	\$39,680	\$0
Construction Mgmt	\$15,000	\$15,000	\$0
Project Total:	\$54,680	\$54,680	\$0

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

PE equipment, Classroom Carpets, Books, Stage curtains, Furniture, Portable Sound Systems, Cabinets, Podiums, Outdoor benches, Tables, Tricaster, TVs, Cafeteria sound system, Projector, Murals, Golf carts, Fabric for chairs, Front office furniture, (9) Kenda Hole-N-One, Assy, Tire/Wheel

BUDGET

\$100,000

MUSIC

SCOPE

COMPLETE

215 Instruments Delivered

TECHNOLOGY

SCOPE

COMPLETE

434 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Dr. Martin Luther King, Jr. Montessori Academy



Address: 591 NW 31 AVENUE, LAUDERHILL 33311
 Location Num: 1611
 Board District: 5
 Board Member: Dr. Jeff Holness
 ADEFP Budget: \$1,268,310
 Total Facilities Budget (Sum of Projects): \$980,695

PRIMARY RENOVATIONS P.001662 Dr. Martin Luther King Jr Montessori Academy - SMART Program Renovations

CURRENT PHASE

9-Closed

RISK LEVEL

No Risk

PROJECT UPDATE

PROJECT SCOPE

Building Envelope Improvements (Roof, Window, Ext Wall, etc.), Fire Sprinklers, HVAC Improvements

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$73,437	\$73,437	\$0
Construction	\$779,907	\$779,907	\$0
Construction Mgmt	\$127,351	\$127,351	\$0
Project Total:	\$980,695	\$980,695	\$0

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Interiors murals, outdoor benches, laptop computers, teachers' laptops, printers, promethean boards, digital marquee

BUDGET

\$100,000

MUSIC

SCOPE

COMPLETE

407 Instruments delivered

TECHNOLOGY

SCOPE

COMPLETE

67 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Endeavour Primary Learning Center



Address: 2701 NW 56 AVENUE, LAUDERHILL 33313
 Location Num: 3301
 Board District: 5
 Board Member: Dr. Jeff Holness
 ADEFP Budget: \$2,612,789
 Total Facilities Budget (Sum of Projects): \$2,360,790

PRIMARY RENOVATIONS P.002111 Endeavour Primary Learning Center ES- SMART Program Renovations

CURRENT PHASE

5B-Construction

RISK LEVEL



PROJECT UPDATE

110 b has been submitted for approval.

PROJECT SCOPE

The scope includes roofing building's #1 and#2. Replacement of chiller. Building #2 test and balance

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$100,000	\$77,397	\$22,603
Construction	\$2,006,946	\$1,815,135	\$191,811
Construction Mgmt	\$206,111	\$204,275	\$1,836
Contingency	\$42,250		\$42,250
Consultants	\$5,483	\$3,246	\$2,237
Project Total:	\$2,360,790	\$2,100,053	\$260,737

FLAG: SCHEDULE, Reason: Contractor Delay / Material Supplier Delay

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4				
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Strike for the main entrance (SPE), video equipment for broadcasting studio, headphones, projectors, picnic tables, poster maker, ID machine, Cafeteria Sound System, Playground upgrades (K-2), Indoor Furniture

BUDGET

\$100,000

IN PROGRESS

Indoor Furniture

MUSIC

✓ **SCOPE**

COMPLETE **709 Instruments delivered**

TECHNOLOGY

✓ **SCOPE**

COMPLETE **211 Items Delivered**

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Horizon Elementary School



Address: 2101 PINE ISLAND ROAD, SUNRISE 33322
 Location Num: 2531
 Board District: 5
 Board Member: Dr. Jeff Holness
 ADEFP Budget: \$1,888,949
 Total Facilities Budget (Sum of Projects): \$1,662,972

PRIMARY RENOVATIONS P.002038 Horizon ES - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction



PROJECT UPDATE

Test and Balance was completed. Commissioning is in progress. Final inspections are in progress. Extension of duct for 2 existing exhaust fans in mechanical room was requested during inspection. ASI was approved. GC in process of providing cost estimate.

PROJECT SCOPE

HVAC Improvements: Building 1 Media Center Renovations: Building 1 Re-roofing: Buildings 2, 3, 5 & 85 The existing electrical Main Disconnect Panel(MDP) failed, so a new electrical feed is being designed for the chillers.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$117,949	\$99,941	\$18,008
Construction	\$1,103,950	\$865,342	\$238,608
FF&E and Technology	\$84,832	\$81,816	\$3,016
Direct Purchase	\$200,180	\$200,180	\$0
Construction Mgmt	\$133,121	\$133,121	\$0
Contingency	\$12,161		\$12,161
Consultants	\$10,779	\$8,761	\$2,018
Project Total:	\$1,662,972	\$1,389,161	\$273,811

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Badge Maker, Outdoor PA System, Printers, classroom rugs, Recordex, digital poster maker, laptops, (10) laptop carts, morning show equipment, (11) reading tables

BUDGET

\$100,000

MUSIC

✓ **SCOPE**

COMPLETE 368 Instruments delivered

TECHNOLOGY

✓ **SCOPE**

COMPLETE 195 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Larkdale Elementary School



Address: 3250 NW 12 PLACE, LAUDERHILL 33311
 Location Num: 0621
 Board District: 5
 Board Member: Dr. Jeff Holness
 ADEFP Budget: \$2,899,350
 Total Facilities Budget (Sum of Projects): \$2,690,350

PRIMARY RENOVATIONS P.002073 Larkdale ES - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

6-Substantial Completion

No Risk

PROJECT UPDATE

1. All contract work has been completed. 2. The 110b was approved 10/16/2023. 3. Pending the AE to sign and seal the 209. Followed up with the AE to submit the 209. 3. A work order was given to PPO to board up the portables because they are not connected to the new fire alarm system, but the Principal will not allow the work to be done.

PROJECT SCOPE

ACT Ceilings: Building 1 Doors, Frames, and Hardware: Buildings 3 & 4 Electrical Services: Buildings 3, 11, 12, & 14 Exterior Paint: Buildings 3, 4, 5, 6, 7, 8, 9, 10, 11, 12, 13, & 15 Exterior Windows: Building 7 Fire Alarm Replacement: Buildings 1, 2, 3, 4, 5, 6, 7, 8, 9, 10, 11, 12, 13, 14, & 15 HVAC Controls: Buildings 3, 10, 11, 12, & 14 HVAC System Renovation: Buildings 3, 10, 11, 12, 13, & 14 Minor Roofing (Flashing): Building 3

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$173,500	\$120,880	\$52,620
Construction	\$2,177,958	\$2,036,725	\$141,233
Direct Purchase	\$28,951	\$28,951	\$0
Construction Mgmt	\$287,853	\$287,853	\$0
Contingency	\$6,588		\$6,588
Consultants	\$15,500	\$6,849	\$8,651
Project Total:	\$2,690,350	\$2,481,258	\$209,092

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Digital marquee retrofit, Indoor Furniture

BUDGET

\$100,000

TECHNOLOGY

SCOPE

COMPLETE 22 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Lauderdale Lakes Middle School



Address: 3911 NW 30 AVENUE, LAUDERDALE LAKES 33309
 Location Num: 1701
 Board District: 5
 Board Member: Dr. Jeff Holness
 ADEFP Budget: \$8,468,146
 Total Facilities Budget (Sum of Projects): \$8,102,170

PRIMARY RENOVATIONS P.001637 Lauderdale Lakes MS - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction

No Risk

PROJECT UPDATE

AE has established Substantial completion and signed the OEF 110b which has been submitted to the building department. - PMOR/GC/AE working on getting all the information/documents for the final building inspection to be passed. Coordinating with building inspector for requested documents. - GC to send invoice - Meeting scheduled for 1/4/2024 to review the SOV and DOP change order 21. Meeting will be with GC, Atkins/Program Control Manager, Capital Budget, Team Leader, Procurement.

PROJECT SCOPE

Fire Alarm: Building 1, 2, 3, & 4 Fire Sprinklers: Building 1 Media Center Improvements: Building 1 Re-Roofing: Building 1, 2, 3, & 4 Stucco, Waterproofing, and Interior Repairs: Building 1 HVAC System Replacement: Building 1 & 2 Test & Balance: Building 1 & 2

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$433,718	\$416,385	\$17,333
Construction	\$5,482,997	\$5,319,140	\$163,857
FF&E and Technology	\$101,138	\$89,147	\$11,991
Direct Purchase	\$581,427	\$581,427	\$0
Construction Mgmt	\$700,000	\$700,000	\$0
Consultants	\$122,390	\$106,894	\$15,496
Project Total:	\$7,421,670	\$7,212,993	\$208,677

FLAG: SCHEDULE, Reason: Owner Delays / Errors and Omissions

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Lauderdale Manors Early Learning and Resource Center



Address: 1400 NW 14 COURT, FORT LAUDERDALE 33311
 Location Num: 0431
 Board District: 5
 Board Member: Dr. Jeff Holness
 ADEFP Budget: \$7,111,500
 Total Facilities Budget (Sum of Projects): \$8,840,000

PRIMARY RENOVATIONS P.001635 Lauderdale Manors Early Learning and Resource Center - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5A-Construction

No Risk

PROJECT UPDATE

Lauderdale Manors Early Learning and Resource Center - SMART Program Renovations was awarded December 12, 2023. Document 05510: Notice of Award was initiated on December 12, 2023. Documents have been submitted to the BD to achieve a building permit. Building Department executed permit and permitted 100% CD 01/08/2024. General Contractor is currently providing procurement all the documents that are required to receive NTP. Payment and Performance Bond is pending.

PROJECT SCOPE

Exterior walkways new roof and waterproofing. Window replacement - Bldg 1, 2, 4, and 5. HVAC component replacement - Bldg 1 - 7. Bldg 17 - Test and balance the existing system. Exterior painting - Bldg 2 and 9. Door replacement - Bldg 1, 2, 5, and 9. ADA restroom renovation - Bldg 4 and 5.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$219,071	\$144,678	\$74,393
Construction	\$4,305,616	\$293,833	\$4,011,783
Construction Mgmt	\$611,381	\$611,381	\$0
Contingency	\$199,932		\$199,932
Consultants	\$20,000	\$8,989	\$11,011
Project Total:	\$5,356,000	\$1,058,881	\$4,297,119

FLAG: BUDGET, Reason: Budget Adjustment

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Lauderdale Manors Early Learning and Resource Center



Address: 1400 NW 14 COURT, FORT LAUDERDALE 33311
 Location Num: 0431
 Board District: 5
 Board Member: Dr. Jeff Holness
 ADEFP Budget: \$7,111,500
 Total Facilities Budget (Sum of Projects): \$8,840,000

PRIMARY RENOVATIONS P.001635-RC1 Lauderdale Manors Early Learning and Resource Center - SMART Roof Carve Out

CURRENT PHASE

RISK LEVEL

5B-Construction

No Risk

PROJECT UPDATE

-12/4/23: R01 binders were submitted to the Building Dept. for review. -12/20/23: R01 binders came back from the Building Dept. as Revise & Resubmit.

PROJECT SCOPE

Reroofing of Bldgs 1, 2, 4, 5, 6, 7, 8, 9, & 10.

BUDGET

	Current Budget	Actuals	Remaining Budget
Construction	\$2,316,713		\$2,316,713
Direct Purchase	\$1,002,131		\$1,002,131
Contingency	\$165,156		\$165,156
Project Total:	\$3,484,000		\$3,484,000

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Chairs, tables, two golf carts, cafeteria furniture, laptops, facilities equipment, marquee sign letters, bulletin boards, outdoor benches, microwave, lectern with mics, furniture, two-way radios, printer, toner, fan, table, refrigerator, door wraps, power chargers, first aid kits & playground upgrades, portable air pump, tire inflator, Mot Batteries

BUDGET

\$100,000

IN PROGRESS

Mot Batteries

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Lauderhill 6-12 STEM-MED Magnet School



Address: 1901 NW 49 AVENUE, LAUDERHILL 33313
 Location Num: 1391
 Board District: 5
 Board Member: Dr. Jeff Holness
 ADEFP Budget: \$7,282,410
 Total Facilities Budget (Sum of Projects): \$12,406,400

PRIMARY RENOVATIONS P.001801 Lauderhill 6-12 STEM-MED Magnet School - Smart Program Renovations

CURRENT PHASE

RISK LEVEL

5A-Construction

No Risk

PROJECT UPDATE

All scope of the project has been carved out to CSMPs, except the Media Center improvements. - Team in Negotiations with the original A/E to close their contract and address lawsuit.

PROJECT SCOPE

Media Center Improvements at Building 1. Campus-wide Fire Alarm Replacement with project P.001801-FA1. Fire Sprinkler Protection at Building 1 north side with project P.001801-FSP. HVAC Improvements at Buildings 1 & 7 and Test & Balance at Bldgs. 1 & 2 with project P.001801-HVC. Group Restrooms Renovations with project P.001801-ADA. Re-roofing at Buildings 1,2,3,4, & 5 with project 1801-RC1.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$394,000	\$292,632	\$101,368
Construction	\$87,329	\$250	\$87,079
FF&E and Technology	\$9,461	\$9,461	\$0
Construction Mgmt	\$862,510	\$862,510	\$0
Contingency	\$56,200		\$56,200
Consultants	\$50,000	\$2,933	\$47,067
Utilities	\$15,000		\$15,000
Project Total:	\$1,474,500	\$1,167,786	\$306,714

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Lauderhill 6-12 STEM-MED Magnet School



Address: 1901 NW 49 AVENUE, LAUDERHILL 33313
 Location Num: 1391
 Board District: 5
 Board Member: Dr. Jeff Holness
 ADEFP Budget: \$7,282,410
 Total Facilities Budget (Sum of Projects): \$12,406,400

PRIMARY RENOVATIONS P.001801-ADA Lauderhill 6-12 STEM-MED Magnet School - SMART ADA Restrooms

CURRENT PHASE

RISK LEVEL

5A-Construction



PROJECT UPDATE

The Project Manager is negotiating with a CSMP for an agreeable cost, narrative (scope of work), and schedule to be completed in January 2024.

PROJECT SCOPE

ADA RESTROOMS 101 & 104 ADA RESTROOMS 177 & 178

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Lauderhill 6-12 STEM-MED Magnet School



Address: 1901 NW 49 AVENUE, LAUDERHILL 33313
 Location Num: 1391
 Board District: 5
 Board Member: Dr. Jeff Holness
 ADEFP Budget: \$7,282,410
 Total Facilities Budget (Sum of Projects): \$12,406,400

PRIMARY RENOVATIONS P.001801-FA1 Lauderhill 6-12 STEM-MED Magnet School - SMART Fire Alarm Replacement

CURRENT PHASE

RISK LEVEL

5A-Construction



PROJECT UPDATE

Additional funding is required, this request is scheduled for the January 2024 board meeting. Meanwhile, the NTP/PO package has been prepared.

PROJECT SCOPE

Design Build Fire Alarm system to replace the existing campus-wide system at Buildings 1,2,3,4,5,6 & 7.

BUDGET

	Current Budget	Actuals	Remaining Budget
Construction	\$1,990,000		\$1,990,000
Contingency	\$2,975,500		\$2,975,500
Project Total:	\$4,965,500		\$4,965,500

FLAG: BUDGET, Reason: Budget Adjustment

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Lauderhill 6-12 STEM-MED Magnet School



Address: 1901 NW 49 AVENUE, LAUDERHILL 33313
 Location Num: 1391
 Board District: 5
 Board Member: Dr. Jeff Holness
 ADEFP Budget: \$7,282,410
 Total Facilities Budget (Sum of Projects): \$12,406,400

PRIMARY RENOVATIONS P.001801-FSP Lauderhill 6-12 STEM-MED Magnet School - SMART Fire Sprinkler

CURRENT PHASE

RISK LEVEL

5B-Construction



PROJECT UPDATE

PO issued 10.10.2023. Permit received 11.13.2023. Construction activities have begun. Installation of fire sprinkler mains started.

PROJECT SCOPE

Design Build new Fire Sprinklers in Buildings 1 & 2. This proposal is based on equipping the entire 60,772 sq. ft. Building# 1 with a wet pipe sprinkler system including the following: Underground fire line from the East side of NW 75?? Ave. up to the building wall, including DOC, fire hydrant and FDC. Restore all asphalt, pavement, concrete, drywall, and plaster. Paint all restored areas and exposed piping. Replace all ceiling tiles damaged during the installation process. Provide full fire sprinkler design and hydraulic calculations; obtain approval from Building Department, along with courtesy review from the City of North Lauderdale. All Fire Protection Drawings to be signed and sealed by a Registered Professional Engineer in the State of Florida.

BUDGET

	Current Budget	Actuals	Remaining Budget
Construction	\$1,225,378	\$335,605	\$889,773
Contingency	\$60,522		\$60,522
Project Total:	\$1,285,900	\$335,605	\$950,295

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Lauderhill 6-12 STEM-MED Magnet School



Address: 1901 NW 49 AVENUE, LAUDERHILL 33313
 Location Num: 1391
 Board District: 5
 Board Member: Dr. Jeff Holness
 ADEFP Budget: \$7,282,410
 Total Facilities Budget (Sum of Projects): \$12,406,400

PRIMARY RENOVATIONS P.001801-HVC Lauderhill 6-12 STEM-MED Magnet School - SMART HVAC

CURRENT PHASE

RISK LEVEL

5A-Construction

No Risk

PROJECT UPDATE

Reviewing CSMP quote for Project.

PROJECT SCOPE

HVAC replacement Bldg 1, Bldg 7, and test and balance at Buildings 1 & 2

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Lauderhill 6-12 STEM-MED Magnet School



Address: 1901 NW 49 AVENUE, LAUDERHILL 33313
 Location Num: 1391
 Board District: 5
 Board Member: Dr. Jeff Holness
 ADEFP Budget: \$7,282,410
 Total Facilities Budget (Sum of Projects): \$12,406,400

PRIMARY RENOVATIONS P.001801-RC1 Lauderhill 6-12 STEM-MED Magnet School - SMART Re-Roofing

CURRENT PHASE

RISK LEVEL

5B-Construction

No Risk

PROJECT UPDATE

- Active construction in Building # 1 installation of white cap, and finished installation of base sheet and inter-ply at Buildings # 2, 3, 4, and 5. GC Evaluation in signatures process

PROJECT SCOPE

This Roof Carve-out project consists of the removal and replacement of the existing roof on the buildings # 1-2-3-4-5, and related roof top mechanical equipment. GC Engineer: Alvaro Mejia, PE # 69771

BUDGET

	Current Budget	Actuals	Remaining Budget
Construction	\$2,761,441	\$1,065,050	\$1,696,391
Direct Purchase	\$1,212,564	\$1,038,711	\$173,853
Contingency	\$25,995		\$25,995
Project Total:	\$4,000,000	\$2,103,761	\$1,896,239

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Lauderhill Community School at Park Lakes Learning Center (f.k.a. Castle Hill Annex)



Address: 4747 NW 14TH STREET, LAUDERHILL 33313
 Location Num: 1382
 Board District: 5
 Board Member: Dr. Jeff Holness
 ADEFP Budget: \$1,887,500
 Total Facilities Budget (Sum of Projects): \$1,787,500

PRIMARY RENOVATIONS P.002092 Lauderhill CS at Park Lakes Learning Center (f.k.a. Castle Hill Annex) - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction

No Risk

PROJECT UPDATE

Upon approval of PCO-05, the new SC Date will be January 25, 2024. - Install FA Panel grounding, antenna. - Installing the Liquid Applied Coating. (Last Coat) - FA Programming and testing. - SBBC Fire Inspections. - Final Building Inspections. - Closeout documents by January 25, 2024.

PROJECT SCOPE

Building Envelope Improvements (Roof, Window, Ext Wall, etc.) - Exterior painting, Exterior Doors, Frames, and Hardware Full Fire Alarm Replacement HVAC Improvements - Roof-mounted duct heater replacement. Media Center improvements - Carpet replacement, new baseboards, painting of walls and doors.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$100,000	\$58,213	\$41,787
Construction	\$931,370	\$696,188	\$235,182
FF&E and Technology	\$39,941	\$37,170	\$2,771
Direct Purchase	\$136,417	\$92,311	\$44,106
Construction Mgmt	\$245,875	\$241,825	\$4,050
Contingency	\$323,897		\$323,897
Consultants	\$10,000	\$2,552	\$7,448
Project Total:	\$1,787,500	\$1,128,259	\$659,241

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

BUDGET

COMPLETE

\$100,000

DELIVERED

Radios, (32) Lenovo M720q Desktops & (4) 30 Unit L380 Laptop Carts

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Lauderhill-Paul Turner Elementary School



Address: 1500 NW 49 AVENUE, LAUDERHILL 33313
 Location Num: 1381
 Board District: 5
 Board Member: Dr. Jeff Holness
 ADEFP Budget: \$4,694,796
 Total Facilities Budget (Sum of Projects): \$4,198,797

PRIMARY RENOVATIONS P.002066 Lauderhill Paul Turner ES - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

6-Substantial Completion

No Risk

PROJECT UPDATE

Form 209 submitted for completion.

PROJECT SCOPE

Re-roofing: Buildings 1, 2, 3, 4, & 5, Fire Sprinklers: Buildings 1, 2, 3, & 5 Test and Balance: Buildings 1, 2, 3, & 4, Building Envelope Improvements (Roofing, Windows, Exterior Walls)
 Installation of covered walkway between Buildings 1 & 4. HVAC Improvements

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$228,500	\$198,863	\$29,637
Construction	\$2,684,078	\$2,399,102	\$284,976
Direct Purchase	\$592,468	\$520,357	\$72,111
Construction Mgmt	\$503,000	\$503,000	\$0
Contingency	\$181,751		\$181,751
Consultants	\$6,000	\$5,674	\$326
Utilities	\$3,000		\$3,000
Project Total:	\$4,198,797	\$3,626,996	\$571,801

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Digital Marquee, Murals, Two-Way Radios, Projectors, Morning Show Equipment, Cafeteria Sound System, Document Cameras, TVs, Spirit Fence Cups, Outdoor Benches

BUDGET

\$100,000

IN PROGRESS

Outdoor Benches, Spirit Fence Cups

MUSIC

SCOPE

COMPLETE 202 Instruments delivered

TECHNOLOGY

SCOPE

COMPLETE 258 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Mirror Lake Elementary School



Address: 1200 NW 72 AVENUE, PLANTATION 33313
 Location Num: 1841
 Board District: 5
 Board Member: Dr. Jeff Holness
 ADEFP Budget: \$4,128,396
 Total Facilities Budget (Sum of Projects): \$3,833,401

PRIMARY RENOVATIONS P.002011 Mirror Lake ES - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

7-Final Completion

No Risk

PROJECT UPDATE

110b has been fully executed. The PCO-8, for time extension, was reviewed by the scheduler, and comments on missing files were provided to the General Contractor. This PCO is on the GC's step so they can upload the requested documents. The General Contractor submitted invoice #14 which is now being reviewed by the Architect. The TIA remains in the General Contractors court.

PROJECT SCOPE

Roof Replacements: Buildings 1, 4, 5, 6, 7, & 8. Renovations to Restrooms 144 & 145 (including floor and wall tiles, new fixtures, and new lighting). Media Center Improvements (including flooring, wall paint, and furniture).

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$329,814	\$273,544	\$56,270
Construction	\$2,509,250	\$2,508,788	\$462
FF&E and Technology	\$57,951	\$57,806	\$145
Direct Purchase	\$507,918	\$507,918	\$0
Construction Mgmt	\$300,896	\$300,896	\$0
Contingency	\$117,264		\$117,264
Consultants	\$10,308	\$9,911	\$397
Project Total:	\$3,833,401	\$3,658,863	\$174,538

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Laptops, printers, portable PA system, partial P.E. Equipment, classroom furniture, Music (Instruments, lighting, and audio visual) & Athletic equipment

BUDGET

\$100,000

MUSIC

✓ **SCOPE**

COMPLETE **672 Instruments delivered**

TECHNOLOGY

✓ **SCOPE**

COMPLETE **105 Items Delivered**

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

North Fork Elementary School



Address: 101 NW 15 AVENUE, FORT LAUDERDALE 33311
 Location Num: 1191
 Board District: 5
 Board Member: Dr. Jeff Holness
 ADEFP Budget: \$2,443,862
 Total Facilities Budget (Sum of Projects): \$1,933,000

PRIMARY RENOVATIONS P.001849 North Fork ES - SMART Program Renovation

CURRENT PHASE

RISK LEVEL

1-Planning

No Risk

PROJECT UPDATE

As of 09/30/23, a direction from District leadership to proceed with design is pending. The current Enrollment percentage and Occupancy capacity is at 49.5 %.

PROJECT SCOPE

Project progress was halted in order to re-evaluate the education program. Evaluate the school program to determine if the design will follow the requirements of an Early Learning Center. MAPPs SOW was Building Envelop with re-roofing, Fire Sprinklers and HVAC Improvements.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$147,010	\$119,423	\$27,587
Construction	\$1,293,250	\$32,331	\$1,260,919
Construction Mgmt	\$270,000	\$270,000	\$0
Contingency	\$197,740		\$197,740
Consultants	\$20,000		\$20,000
Utilities	\$5,000		\$5,000
Project Total:	\$1,933,000	\$421,754	\$1,511,246

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

North Fork Elementary School



Address: 101 NW 15 AVENUE, FORT LAUDERDALE 33311
 Location Num: 1191
 Board District: 5
 Board Member: Dr. Jeff Holness
 ADEFP Budget: \$2,443,862
 Total Facilities Budget (Sum of Projects): \$1,933,000

PRIMARY RENOVATIONS P.001901 North Fork ES - Safety & Security - SMART Program

CURRENT PHASE

9-Closed

RISK LEVEL

No Risk

PROJECT UPDATE

PROJECT SCOPE

Remodel Reception area including millwork, addition of one new door and relocation of electrical fixtures and exit signs., Single Point of Entry

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Aiphone and strike, printers, murals, office furniture, front desk lettering, chairs, Lenovo computers, rugs for reading areas, teacher desktops, student laptops, security monitor for school camera, digital marquee, Bookshelves, Indoor Furniture

BUDGET

\$100,000

IN PROGRESS

Indoor Furniture

MUSIC

COMPLETE

SCOPE

257 Instruments Delivered

CLOSED

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Oriole Elementary School



Address: 3081 NW 39 STREET, LAUDERDALE LAKES 33309
 Location Num: 1831
 Board District: 5
 Board Member: Dr. Jeff Holness
 ADEFP Budget: \$7,558,974
 Total Facilities Budget (Sum of Projects): \$7,166,975

PRIMARY RENOVATIONS P.001970 Oriole ES - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction



PROJECT UPDATE

December - Chlorination testing pending as-builts to be submitted to the county for approval. - Restrooms 128/129 pending plumbing fixtures; to be followed by 152/153. - Teacher's Lounge near completion pending faucet and flooring. - Restrooms 150/151 completed still pending soap dispenser install by PPO. HVAC - Completed 6 of the 9 remaining AHU mini-splits. GC improved schedule by completing 4 during Winter Break. - Clinic 101D in progress. - Completed two (2) of nine (9) remaining AHU mini-splits in Building 75. HVAC recovery schedule showing March 2024 as completion for activity due to 2-week proposed timeline to complete each unit with provided swing spaces. - MEP inspections pending louvre fabrication. - FA Device installation complete campus wide; FA inspections in-progress.

PROJECT SCOPE

ADA Restrooms: ADA Compliance Renovation to Room Numbers: 101h, 108, 109, 115, 116, 128a, 129a, 152, 153, 198a & 301a. HVAC Improvements; Buildings 1 & 75 HVAC Installation: Complete Kitchen Media Center Improvements New Fire Alarm System Reroofing; Buildings 1, 2 & 75 Fire Sprinklers Bldg. 1

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$376,500	\$326,687	\$49,813
Construction	\$5,002,699	\$4,526,078	\$476,621
FF&E and Technology	\$53,178	\$13,201	\$39,977
Direct Purchase	\$649,781	\$541,401	\$108,380
Construction Mgmt	\$741,000	\$741,000	\$0
Contingency	\$311,211		\$311,211
Consultants	\$25,606	\$21,424	\$4,182
Utilities	\$7,000		\$7,000
Project Total:	\$7,166,975	\$6,169,791	\$997,184

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Classroom rugs, student tables & chairs, two-way radios, projectors, outdoor mats, teachers chairs, cafeteria sound system, cone safety, vests, storage carts, reflective parking lot post, signs, murals, window wraps, headphones, laptops

BUDGET

\$100,000

TECHNOLOGY

✓ COMPLETE

SCOPE

328 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Park Lakes Elementary School



Address: 3925 NORTH STATE ROAD 7, LAUDERDALE LAKES 33319
 Location Num: 3761
 Board District: 5
 Board Member: Dr. Jeff Holness
 ADEFP Budget: \$1,315,892
 Total Facilities Budget (Sum of Projects): \$731,926

PRIMARY RENOVATIONS P.001988 Park Lakes ES - SMART Program Renovations

CURRENT PHASE

9-Closed

RISK LEVEL

No Risk

PROJECT UPDATE

PROJECT SCOPE

Art and Music Room Renovations: Building 1 Roof Replacement: Buildings 78 & 80 Equipment Rooftop Tie-downs: Building 1, 2, & 4.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$72,268	\$72,268	\$0
Construction	\$461,842	\$461,842	\$0
FF&E and Technology	\$81,714	\$81,714	\$0
Construction Mgmt	\$116,102	\$116,102	\$0
Project Total:	\$731,926	\$731,926	\$0

FLAG:

PHASE	2015			2016			2017			2018			2019			2020			2021			2022			2023			2024			2025			2026		
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4
PROJECT PLANNING																																				
HIRE DESIGNER																																				
PROJECT DESIGN																																				
HIRE CONTRACTOR																																				
ACTIVE CONSTRUCTION																																				
CONSTRUCTION CLOSEOUT																																				

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Outdoor Benches, digital marquee & K-2 & 3-5 playground structures

BUDGET

\$100,000

MUSIC

✓ **SCOPE**

COMPLETE 208 Instruments Delivered

TECHNOLOGY

✓ **SCOPE**

COMPLETE 633 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Parkway Middle School



Address: 3600 NW 5 COURT, LAUDERHILL 33311
 Location Num: 0701
 Board District: 5
 Board Member: Dr. Jeff Holness
 ADEFP Budget: \$47,520,688
 Total Facilities Budget (Sum of Projects): \$5,642,689

PRIMARY RENOVATIONS P.001807 Parkway MS - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

6-Substantial Completion

No Risk

PROJECT UPDATE

Pending PCO's that are being processed.

PROJECT SCOPE

Building Demolition - Building 7, 8, 9, 10, 13, 14, 15, 16, 17 and 19. Temporary Roof - Building 18. Building 22 - Exterior Window Replacement, Exterior Door Hardware, AHU 4, 5, 6, 7 (Rooms 972 and 913B) Building 23 - Exterior Door Hardware, Roof Mounted Exhaust Fan. Exterior Painting: Buildings 25 & 26 Building canopy demolition - building 27 and 28.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$796,996	\$785,762	\$11,234
Construction	\$3,282,345	\$3,070,774	\$211,571
FF&E and Technology	\$10,000	\$5,373	\$4,627
Construction Mgmt	\$488,000	\$488,000	\$0
Contingency	\$271,140		\$271,140
Consultants	\$39,848	\$39,649	\$199
Project Total:	\$4,888,329	\$4,389,558	\$498,771

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

ThinkPad, HDMI to VGA adapter, Interior paint & beautification murals throughout school/café, laptops

BUDGET

\$100,000

MUSIC

SCOPE

47 Instruments Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



- HIGH:** An issue that can impact the project's budget and/or schedule, a resolution is being determined.
- MEDIUM:** An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.
- LOW:** A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Peters Elementary School



Address: 851 NW 68 AVENUE, PLANTATION 33317
 Location Num: 0931
 Board District: 5
 Board Member: Dr. Jeff Holness
 ADEFP Budget: \$11,099,196
 Total Facilities Budget (Sum of Projects): \$10,693,200

PRIMARY RENOVATIONS P.002041 Peters ES - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction



PROJECT UPDATE

The campus fire alarm system upgrade continued. The renovation of the restrooms in Building #10 continued. The doors were painted for the following Buildings #: 13, and 14.

PROJECT SCOPE

Re-roofing Buildings: 1, 2, 4, 5, 6, 7, 8, 9, 10, 11, 12, 13, & 14 Exterior Painting: Buildings 1, 2, 4, 5, 6, 7, 8, 9, 10, 11, & 12. Site- Repair Aluminum Covered walkways Fire Alarm System Replacement: Campus-wide. Fire Sprinklers- No fire sprinkler work and provide double-acting doors for egress at buildings 12, 13, & 14. Also, relocate HVAC equipment at Building 10 for egress compliance. Test & Balance: Buildings 1, 2, 4, 7, 8, 9, 10, 11, 12, 13, 14, & 20. HVAC Component Replacement: Buildings 2 & 6. Media Center Improvements: Building 10. ADA Restroom Renovation: Building 10 (Rooms 108A & 110A.)

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$274,000	\$239,524	\$34,476
Construction	\$7,587,666	\$2,441,942	\$5,145,724
Direct Purchase	\$878,094	\$738,154	\$139,940
Construction Mgmt	\$751,500	\$751,500	\$0
Contingency	\$421,940		\$421,940
Consultants	\$24,000	\$18,742	\$5,258
Misc Construction	\$750,000		\$750,000
Utilities	\$6,000		\$6,000
Project Total:	\$10,693,200	\$4,189,862	\$6,503,338

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Elmo document cameras, facilities equipment, classroom rugs, projectors, ActivPanels, air mover, janitorial carts, 5-Tool Kit, pressure washer, vacuum machine, outdoor benches, 6-Station listening centers, headphones, teacher chairs, student chairs, staff desktop, staff touch laptops, student laptops, Earthwalk carts and wiring, Epson projectors, Lenovo Desktop, Lenovo Internal 8 - Cell Battery for Yoga 12, ThinkCenter,

BUDGET

\$100,000

IN PROGRESS

ThinkCenter

MUSIC

SCOPE

COMPLETE

388 Instruments Delivered

TECHNOLOGY

SCOPE

COMPLETE

278 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Piper High School



Address: 8000 NW 44 STREET, SUNRISE 33351
 Location Num: 1901
 Board District: 5
 Board Member: Dr. Jeff Holness
 ADEFP Budget: \$21,555,291
 Total Facilities Budget (Sum of Projects): \$19,799,706

PRIMARY RENOVATIONS P.001744 Piper HS - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction



PROJECT UPDATE

-This Period the GC resumed ongoing work to replace Facility Entry Storefronts and Interior Building Improvements. -The ROTC area restroom of Building No. 06. -Punchlist for media center, restrooms and science labs. -Commissioning

PROJECT SCOPE

SPE and Aluminum Covered Walkways: Completed as a Separate Project Air Handler HVAC Component Replacement: Building 1 Aluminum Storefront Exterior Door Replacement: Building 1 Aluminum Window Replacement: Buildings 1 & 2 Building Lighting Replacement: Building 9 Canopy Lighting Replacement: Building 1 Chemistry Lab Fume Hoods Replacement: Building 1 Controls with DDC Controls Replacement: Buildings 1, 5, 7 & 8 Electrical: Unit Heater Replacement and Transformer in Building 1 Emergency Exit Signage: Buildings: 1, 3, 4 & 5 and Emergency Lighting System: Buildings 3 & 4 Exterior Condenser Replacement: Building 5 Fire Sprinklers Installation: Buildings 1, 2, 5, 6, 7, 9, 10, 15 & 85 HVAC Terminal Device Replacement: Building 1 Large Diameter and Kitchen Exhaust Hood Replacement: Building 1 Make-up Air Increase: Building 6 Media Center Renovation: Building 1 Mounted Building Lighting Replacement: Buildings 1, 2, 6, 10, 15 & 85 New Kitchen Fire Suppression Hood Installation: Building 1 Package Unit HVAC Component Building Replacement: 6 Panelboard Replacement: Buildings 4 & 18 PE Weight Room Equipment and Flooring: Building 1 Pole Lighting Replacement: Building 19 Reroofing: Buildings 1, 2, 4, 5, 6, 8, 11 & 85 Restrooms associated with Educational Adequacy Renovations: Building 1 STEM Lab Renovation: Building 1 Switchgear Replacement: Building 19 Test and Balancing: Buildings 1, 5, 6 & 85 Window AC Unit Component Replacement: Building 2

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$1,353,430	\$1,290,501	\$62,929
Construction	\$11,857,748	\$11,339,719	\$518,029
FF&E and Technology	\$450,375	\$426,131	\$24,244
Direct Purchase	\$3,322,019	\$3,304,768	\$17,251
Construction Mgmt	\$2,254,054	\$2,254,054	\$0
Contingency	\$355,028		\$355,028
Consultants	\$207,052	\$204,532	\$2,520
Project Total:	\$19,799,706	\$18,819,705	\$980,001

FLAG: SCHEDULE, Reason: Contractor Delays

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Picnic tables, main auditorium sound system, mini auditorium sound system, gym sound system, microphones & desktops, iPad cases, Auditorium Antenna Extension

BUDGET

\$100,000

ATHLETICS

✓ COMPLETE

SCOPE

Weight Room

MUSIC

✓ COMPLETE

SCOPE

245 Instruments Delivered

TECHNOLOGY

✓ COMPLETE

SCOPE

698 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Plantation Elementary School



Address: 651 NW 42 AVENUE, PLANTATION 33317
 Location Num: 0941
 Board District: 5
 Board Member: Dr. Jeff Holness
 ADEFP Budget: \$387,908
 Total Facilities Budget (Sum of Projects): \$49,910

PRIMARY RENOVATIONS P.002119 Plantation ES - SMART HVAC Improvements

CURRENT PHASE

RISK LEVEL

9-Closed

No Risk

PROJECT UPDATE

PROJECT SCOPE

HVAC Improvements

BUDGET

	Current Budget	Actuals	Remaining Budget
Construction	\$38,600	\$38,600	\$0
Construction Mgmt	\$11,310	\$11,310	\$0
Project Total:	\$49,910	\$49,910	\$0

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Electric strikes, golf cart, cafeteria sound system, student benches in car rider area, cafeteria stage curtains, welcome center/front office furniture, stackable chairs, Digital Marquee, Chairs

BUDGET

\$100,000

MUSIC

SCOPE

COMPLETE

414 Instruments Delivered

TECHNOLOGY

SCOPE

COMPLETE

218 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Plantation High School



Address: 6901 NW 16 STREET, PLANTATION 33313
 Location Num: 1451
 Board District: 5
 Board Member: Dr. Jeff Holness
 ADEFP Budget: \$16,783,670
 Total Facilities Budget (Sum of Projects): \$27,670,600

PRIMARY RENOVATIONS P.001916 Plantation HS - SMART Program Renovations

CURRENT PHASE

4-Bid & Award

RISK LEVEL

No Risk

PROJECT UPDATE

QSEC deemed contractor did not meet the minimum qualifications for recommendation of award and therefore rejected the bid, recommending to the School Board that the project be re-bid. The District staff did not proceed with that recommendation. Since that time the contractor has issued a protest. Project is on hold until the District can determine next steps.

PROJECT SCOPE

Re-roofing: Buildings 4, 5, 6, 7, 8, 9, 11 and part of Building 1 Roof Cabling: Buildings 1, 3 & 7. Window Replacement: Buildings 1 & 4 Safety/Security Upgrade Fire Sprinklers Improvements: Buildings 1 & 4 Demolish Building 2- Refer to Art Room relocation to Building 1. STEM Lab Improvements with Tech Lab wall hood at Building 3; Culinary Lab upgrade at Building 1; Art Room relocation to Building 1. Media Center Improvements at Building 1 with ADA group restrooms renovation. HVAC Improvements - Component Replacement: Buildings 1, 3, 4, 5, 6, & 8. and Test & Balance: Buildings 3, 4, 7, 11 & 12.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$1,031,571	\$773,451	\$258,120
Construction	\$21,644,161	\$500	\$21,643,661
FF&E and Technology	\$130,000	\$9,461	\$120,539
Construction Mgmt	\$2,078,831	\$2,078,831	\$0
Contingency	\$1,965,437		\$1,965,437
Consultants	\$100,000		\$100,000
Utilities	\$50,000		\$50,000
Project Total:	\$27,000,000	\$2,862,243	\$24,137,757

FLAG: BUDGET, Reason: Budget Adjustment

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Plantation Middle School



Address: 6600 W SUNRISE BOULEVARD, PLANTATION 33313
 Location Num: 0551
 Board District: 5
 Board Member: Dr. Jeff Holness
 ADEFP Budget: \$7,115,300
 Total Facilities Budget (Sum of Projects): \$6,636,300

PRIMARY RENOVATIONS P.001729 Plantation MS - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

6-Substantial Completion



PROJECT UPDATE

The termination of the contractor is on the January Board agenda. The contract will now be closed out. PMOR Team is evaluating the termination claim from the contractor.

PROJECT SCOPE

Aluminum Covered Walkway Repairs: site wide Civil-related work for new Fire Sprinkler: Buildings 1, 2 & 3 Re-roofing: Buildings 1, 2, 3, & 4 Media Center Renovations Restroom Renovations: Building 1 (101&104) MEPP Repairs (Fire sprinklers), Mechanical HVAC Repairs T&B. Electrical panel boards, transformers, lighting: Buildings 1, 2, & 3 Mechanical Test & Balance: Building 5

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$505,554	\$486,167	\$19,387
Construction	\$676,826	\$455,068	\$221,758
FF&E and Technology	\$173,093	\$123,093	\$50,000
Construction Mgmt	\$588,405	\$588,405	\$0
Contingency	\$57,422		\$57,422
Consultants	\$10,000		\$10,000
Project Total:	\$2,011,300	\$1,652,733	\$358,567

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Plantation Middle School



Address: 6600 W SUNRISE BOULEVARD, PLANTATION 33313
 Location Num: 0551
 Board District: 5
 Board Member: Dr. Jeff Holness
 ADEFP Budget: \$7,115,300
 Total Facilities Budget (Sum of Projects): \$6,636,300

PRIMARY RENOVATIONS P.001729-ADA Plantation MS - Smart Re-Roofing

CURRENT PHASE

5A-Construction

RISK LEVEL

No Risk

PROJECT UPDATE

800A- 1/29/24 800B- 2/12/24

PROJECT SCOPE

Furnish and install Fire Alarm in accordance with the contract documents developed by your engineering design firm. This is a Design Build Project. Ceiling tile replacement at new sprinkler heads.

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Plantation Middle School



Address: 6600 W SUNRISE BOULEVARD, PLANTATION 33313
 Location Num: 0551
 Board District: 5
 Board Member: Dr. Jeff Holness
 ADEFP Budget: \$7,115,300
 Total Facilities Budget (Sum of Projects): \$6,636,300

PRIMARY RENOVATIONS P.001729-ELE Plantation MS - Electrical

CURRENT PHASE

RISK LEVEL

5A-Construction

No Risk

PROJECT UPDATE

The project is in bid and award Phase 5.

PROJECT SCOPE

Electrical upgrades per permitted drawings dated May 28, 2020. This is a Design Build Project.

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Plantation Middle School



Address: 6600 W SUNRISE BOULEVARD, PLANTATION 33313
 Location Num: 0551
 Board District: 5
 Board Member: Dr. Jeff Holness
 ADEFP Budget: \$7,115,300
 Total Facilities Budget (Sum of Projects): \$6,636,300

PRIMARY RENOVATIONS P.001729-FSP Plantation MS - Fire Sprinkler

CURRENT PHASE

5A-Construction

RISK LEVEL

No Risk

PROJECT UPDATE

800A- 12/5/23 800B - 1/11/24 NTP- Anticipated start date of 6/2024, completion 8/2024

PROJECT SCOPE

Furnish and install complete fire protection system per the permitted contract documents developed by the contractor's design engineer. Performed on a design build basis.

BUDGET

	Current Budget	Actuals	Remaining Budget
Construction	\$500,000		\$500,000
Project Total:	\$500,000		\$500,000

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Plantation Middle School



Address: 6600 W SUNRISE BOULEVARD, PLANTATION 33313
 Location Num: 0551
 Board District: 5
 Board Member: Dr. Jeff Holness
 ADEFP Budget: \$7,115,300
 Total Facilities Budget (Sum of Projects): \$6,636,300

PRIMARY RENOVATIONS P.001729-HVC Plantation MS - HVAC

CURRENT PHASE

RISK LEVEL

5A-Construction

No Risk

PROJECT UPDATE

800A-12/5/23 800B-2/2/24 NTP- Projected 3/24 due to additional funding required.

PROJECT SCOPE

Furnish and install HVAC repairs, test & balancing, renovations to restrooms 101 & 104 in accord with the permitted contract documents, drawings developed by the contractor's AE firm.

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Plantation Middle School



Address: 6600 W SUNRISE BOULEVARD, PLANTATION 33313
 Location Num: 0551
 Board District: 5
 Board Member: Dr. Jeff Holness
 ADEFP Budget: \$7,115,300
 Total Facilities Budget (Sum of Projects): \$6,636,300

PRIMARY RENOVATIONS P.001729-RC1 Plantation MS - Smart Re-Roofing

CURRENT PHASE

RISK LEVEL

5B-Construction

No Risk

PROJECT UPDATE

- GC is working on the design - binders. Ongoing.

PROJECT SCOPE

This Roof Carve-out project consists of the removal and replacement of the existing roof on the buildings # 1-2-3-4, and the related roof top mechanical equipment. GC Engineer: Omar Khan, PE # 75524

BUDGET

	Current Budget	Actuals	Remaining Budget
Construction	\$3,964,917		\$3,964,917
Contingency	\$160,083		\$160,083
Project Total:	\$4,125,000		\$4,125,000

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Exterior paint, students chairs, exterior paint for (3) logos, digital marquee & Cameras, Tripods, Cases restructuring of front office, Tripods, Camera

BUDGET

\$100,000

IN PROGRESS

MUSIC

SCOPE

COMPLETE 129 Instruments Delivered

TECHNOLOGY

SCOPE

COMPLETE 334 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Rock Island Elementary School



Address: 2350 NW 19 STREET, FORT LAUDERDALE 33311
 Location Num: 3701
 Board District: 5
 Board Member: Dr. Jeff Holness
 ADEFP Budget: \$2,571,944
 Total Facilities Budget (Sum of Projects): \$2,306,945

PRIMARY RENOVATIONS P.001950 Rock Island ES – SMART Program Renovations

CURRENT PHASE

RISK LEVEL

8-Financial Closeout

No Risk

PROJECT UPDATE

Per conversation with the Design Manager, the CA is YES update data fields to NO for both Approval for Use of Allowances and Supplemental Services. PCO-6 is in the construction directors' court. The board approved the final acceptance and release of retainage.

PROJECT SCOPE

HVAC Replacements: Buildings 1 & 3 Re-roofing: Buildings 1 & 3

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$122,200	\$101,506	\$20,694
Construction	\$1,258,968	\$1,258,968	\$0
FF&E and Technology	\$5,771	\$5,771	\$0
Direct Purchase	\$399,895	\$399,184	\$711
Construction Mgmt	\$299,903	\$299,903	\$0
Contingency	\$210,208		\$210,208
Consultants	\$10,000		\$10,000
Project Total:	\$2,306,945	\$2,065,332	\$241,613

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Furniture, Mimio boards, document cameras, projectors, printers, bulletin boards & Wayfinding signage

BUDGET

\$100,000

IN PROGRESS

TECHNOLOGY

SCOPE

✓ COMPLETE 188 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



- HIGH:** An issue that can impact the project's budget and/or schedule, a resolution is being determined.
- MEDIUM:** An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.
- LOW:** A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Royal Palm STEM Museum Magnet (f.k.a: Royal Palm Elementary School)



Address: 1951 NW 56 AVENUE, LAUDERHILL 33313
 Location Num: 1851
 Board District: 5
 Board Member: Dr. Jeff Holness
 ADEFP Budget: \$8,289,316
 Total Facilities Budget (Sum of Projects): \$7,908,900

PRIMARY RENOVATIONS P.001896 Royal Palm STEM Museum Magnet - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction



PROJECT UPDATE

The functionality test for the fire alarm system is ongoing. The General Contractor has submitted pricing for the changes in Buildings 3 and 4.

PROJECT SCOPE

Window Replacements: Buildings 2, 3, & 5 Re-roofing: Buildings 1, 2, 3, 4, 5, 6, 7, & 9 Fire Alarm: Campus-wide Fire Sprinklers: Building 1 Restroom Renovations Rooms 127 & 126, Plumbing, Lighting, Fire Alarm, and Test & Balance Test & Balance Air Systems in All Buildings HVAC Improvements: Buildings 2 (4 Rooftop Air Handlers with Chilled Water Coils, 3 Air Cooled Chiller & 3 Chiller Water Pumps), 3 (2 Air Handlers with Chilled Water Coils in Rooms 307 & 308), & 4 (3 Air Handlers with Chilled Water Coils in Rooms 404, 408 & 412) Media Center Improvements Electrical Work for all New Mechanical Equipment

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$300,200	\$273,241	\$26,959
Construction	\$5,685,543	\$5,567,817	\$117,726
FF&E and Technology	\$35,277	\$26,969	\$8,308
Direct Purchase	\$869,282	\$869,245	\$37
Construction Mgmt	\$824,626	\$824,626	\$0
Contingency	\$175,972		\$175,972
Consultants	\$18,000	\$12,324	\$5,676
Project Total:	\$7,908,900	\$7,574,222	\$334,678

FLAG: SCHEDULE, Reason: Owner Delays / Errors and Omissions

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Furniture (chairs & tables), digital marquee, Promethean boards, frameless black privacy filter, memory foam mouse

BUDGET

\$100,000

MUSIC

SCOPE

COMPLETE 258 Instruments Delivered

TECHNOLOGY

SCOPE

COMPLETE 191 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Sunland Park Academy



Address: 919 NW 13 AVENUE, FORT LAUDERDALE 33311
 Location Num: 0611
 Board District: 5
 Board Member: Dr. Jeff Holness
 ADEFP Budget: \$1,584,099
 Total Facilities Budget (Sum of Projects): \$1,421,956

PRIMARY RENOVATIONS P.001939 Sunland Park Academy - SMART Program Renovations

CURRENT PHASE

9-Closed

RISK LEVEL

No Risk

PROJECT UPDATE

PROJECT SCOPE

1. Provide a new campus-wide fire alarm system 2. Building envelope improvements: Provide re-roofing and related repairs to Building 1, Building 2, and Building 3.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$44,308	\$44,308	\$0
Construction	\$1,239,948	\$1,239,948	\$0
Construction Mgmt	\$137,700	\$137,700	\$0
Project Total:	\$1,421,956	\$1,421,956	\$0

FLAG: BUDGET, Reason: Financial Closeout

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Document cameras, student laptops, projectors, laminator, laptops and DVD Burners

BUDGET
\$100,000

MUSIC

SCOPE
COMPLETE 536 Instruments Delivered

TECHNOLOGY

SCOPE
COMPLETE 32 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Thurgood Marshall Elementary School



Address: 800 NW 13 STREET, FORT LAUDERDALE 33311
 Location Num: 3291
 Board District: 5
 Board Member: Dr. Jeff Holness
 ADEFP Budget: \$4,725,433
 Total Facilities Budget (Sum of Projects): \$4,426,433

PRIMARY RENOVATIONS P.001674 Thurgood Marshall ES - SMART Program Renovations

CURRENT PHASE

5B-Construction

RISK LEVEL

No Risk

PROJECT UPDATE

all work is complete. Test and Balance report being review by the EOR for approval.

PROJECT SCOPE

- Re-roofing of Buildings 1 - 6 - Repair aluminum covered walkways - Remodel (2) ADA Restrooms in Building 1B - Replacement of (1) Chiller in Building 1B, (2) Cooling Towers in Building 1, (8) Chilled water central station Air Handler Units, (12) electronic duct heaters, (9) stand-alone Air Handler Unit Controllers, (1) DX Split System Central Station Air Handler Unit - Addition of (1) Refrigerant Monitor System in Chiller Room - Remove and Reinstall (4) Exhaust Fans, (1) Kitchen Grease Fan, (1) Kitchen Grease Hood Supply Air Fan, (6) Exhaust Air Vents, (7) Outside Air Intake Vents - Replace (4) DX Package Wall Mounted Air Conditioning Units - Replacement of Breakers, Disconnect Switch, AHU & Condensing Unit Conduit, and Wiring - Electrical for Chillers, Pumps, Cooling Towers

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$170,000	\$134,829	\$35,171
Construction	\$3,327,647	\$3,272,643	\$55,004
Direct Purchase	\$311,235	\$311,235	\$0
Construction Mgmt	\$518,436	\$504,436	\$14,000
Contingency	\$93,115		\$93,115
Consultants	\$6,000	\$4,664	\$1,336
Project Total:	\$4,426,433	\$4,227,807	\$198,626

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Aiphone, Recordex, ID machine, tables, chairs, headphones, Lenovo batteries, laminator, carpet cleaner, earthwalk carts, laptops, student chairs, computer chargers, Promethean board, Promethean fixed height mobile stand, Die Cut Machine, Headphones, Document Cameras, ThinkCentre, Desktops

BUDGET

\$100,000

IN PROGRESS

Document Cameras, ThinkCenters

TECHNOLOGY

✓ COMPLETE

SCOPE

282 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Village Elementary School



Address: 2100 NW 70 AVENUE, SUNRISE 33313
 Location Num: 1621
 Board District: 5
 Board Member: Dr. Jeff Holness
 ADEFP Budget: \$1,703,471
 Total Facilities Budget (Sum of Projects): \$1,336,189

PRIMARY RENOVATIONS P.001952 Village ES - SMART Program Renovations

CURRENT PHASE

5B-Construction

RISK LEVEL

No Risk

PROJECT UPDATE

1. Buildings 1,2, 3,4,5,6,7,8,9, 10, 11 rough completed. Fire Alarm Panel was relocated in Building 1

PROJECT SCOPE

Roofing Improvements: Building 9 and 7. Fire Alarm Upgrade: Campus-wide. Test and Balance in all mechanical units throughout the school to identify deficiencies. Media Center Improvements (including new floor, wall paint, and FFE).

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$102,950	\$91,505	\$11,445
Construction	\$950,309	\$752,248	\$198,061
FF&E and Technology	\$59,978	\$47,331	\$12,647
Construction Mgmt	\$150,000	\$150,000	\$0
Contingency	\$63,152		\$63,152
Consultants	\$9,800	\$5,840	\$3,960
Project Total:	\$1,336,189	\$1,046,924	\$289,265

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Classroom rugs, Poster Maker, Printers, Classroom signage, Desktops, Student chairs, Student desks, Classroom tables, Indoor furniture, Vinyl blinds for classrooms, TV studio equipment, Outdoor floor mats, Headphones, iPads with cases, Conference table, Laptops, Desktops, Washer & Dryer, Upright Vacuum, Cube Trucks, Poly Truck, Bookcases

BUDGET

\$100,000

MUSIC

SCOPE

COMPLETE

187 Instruments Delivered

TECHNOLOGY

SCOPE

COMPLETE

321 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Walker Elementary School



Address: 1001 NW 4 STREET, FORT LAUDERDALE 33311
 Location Num: 0321
 Board District: 5
 Board Member: Dr. Jeff Holness
 ADEFP Budget: \$3,711,088
 Total Facilities Budget (Sum of Projects): \$3,450,542

PRIMARY RENOVATIONS P.001938 Walker ES - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction



PROJECT UPDATE

PCO for mansard work is being revised and will be reviewed by scheduling Roof drains were moved as required and dried in for now. Lightweight concrete patches will be made, and roofing installed at the same time as that scope is being done on the canopy after the mansard is repaired.

PROJECT SCOPE

New Fire Alarm Re-roofing Bldg.5, HVAC; Replacing 8 units of ventilators in Bldg.1, Replacement of 4 AHUs in Bldg. 5 Test & Balance

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$121,000	\$106,478	\$14,522
Construction	\$2,632,163	\$2,095,919	\$536,244
FF&E and Technology	\$7,215	\$7,215	\$0
Direct Purchase	\$380,424	\$380,424	\$0
Construction Mgmt	\$290,508	\$290,508	\$0
Consultants	\$19,232	\$19,232	\$0
Project Total:	\$3,450,542	\$2,899,776	\$550,766

FLAG: SCHEDULE, Reason: Contractor Delays / Unforeseen Condition

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Technology for D3 & D4 & laptops; Computer Accessories

BUDGET

\$100,000

MUSIC

✓ **SCOPE**

COMPLETE **58 Instruments Delivered**

TECHNOLOGY

✓ **SCOPE**

COMPLETE **141 Items Delivered**

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Welleby Elementary School



Address: 3230 NOB HILL ROAD, SUNRISE 33351
 Location Num: 2881
 Board District: 5
 Board Member: Dr. Jeff Holness
 ADEFP Budget: \$5,321,964
 Total Facilities Budget (Sum of Projects): \$4,821,202

PRIMARY RENOVATIONS P.002114 Welleby ES - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction



PROJECT UPDATE

Contractor continuing fire alarm installation campus wide. Currently terminating at main panel. LD Notice and Schedule Delay notices sent

PROJECT SCOPE

Re-roofing at Buildings 1, 2, 3, 4, 5, & 6. Repair Aluminum Covered Walkways Replace Windows: Building 6. Electrical Improvements: Buildings 1, 2, 3, 4, 5, 6, & 85. Fire Alarm System Replacement: Campus-wide. Fire Sprinklers: Buildings 1, and Site HVAC Improvements - Components Replacement: Buildings 1, 2 & 3. and Test & Balance at Buildings 3, 4 & 85.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$269,549	\$224,023	\$45,526
Construction	\$1,918,358	\$1,750,077	\$168,281
Direct Purchase	\$131,643	\$131,406	\$237
Construction Mgmt	\$500,000	\$500,000	\$0
Contingency	\$198,607		\$198,607
Consultants	\$14,000	\$8,332	\$5,668
Utilities	\$6,000		\$6,000
Project Total:	\$3,038,157	\$2,613,838	\$424,319

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



- HIGH:**
An issue that can impact the project's budget and/or schedule, a resolution is being determined.
- MEDIUM:**
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.
- LOW:**
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Westpine Middle School



Address: 9393 NW 50 STREET, SUNRISE 33351
 Location Num: 2052
 Board District: 5
 Board Member: Dr. Jeff Holness
 ADEFP Budget: \$5,196,491
 Total Facilities Budget (Sum of Projects): \$4,615,500

PRIMARY RENOVATIONS P.002043 Westpine MS - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction



PROJECT UPDATE

-Reroofing is complete. The contractor is in the process of making corrections per final roofing inspection comments. -Fire suppression in Building 2 is complete. Only sprinkler at electrical rooms are pending.

PROJECT SCOPE

Aluminum Walkway Canopy Repairs Fire Sprinkler Installation: Building 2 Lighting Installation: Bus Loop Pre-construction Test and Balance: Buildings 1-10, 16 and 19 Reroofing: Buildings 1-18

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$210,000	\$186,425	\$23,575
Construction	\$2,774,998	\$2,191,295	\$583,703
Direct Purchase	\$965,623	\$965,623	\$0
Construction Mgmt	\$466,928	\$466,928	\$0
Contingency	\$182,951		\$182,951
Consultants	\$10,000	\$6,428	\$3,572
Utilities	\$5,000		\$5,000
Project Total:	\$4,615,500	\$3,816,699	\$798,801

FLAG: SCHEDULE, Reason: Owner Delays / Contractor Delays / A/E Delays

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Projectors, media center furniture, STEM lab furniture (tables, high stools and chairs), projector screen, cafeteria sound system, cafeteria projector screen, TV, tables, armless chairs, teacher desk, teacher chairs, Samsung 43" Smart LED Ultra HDTV, Tilt Mount

BUDGET

\$100,000

MUSIC

SCOPE

COMPLETE 87 Instruments Delivered

TECHNOLOGY

SCOPE

COMPLETE 611 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

William E. Dandy Middle School



Address: 2400 NW 26 STREET, FORT LAUDERDALE 33311
 Location Num: 1071
 Board District: 5
 Board Member: Dr. Jeff Holness
 ADEFP Budget: \$7,635,546
 Total Facilities Budget (Sum of Projects): \$7,218,550

PRIMARY RENOVATIONS P.001900 William E. Dandy MS - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction



PROJECT UPDATE

1. Final scope of work on hold pending Contractor submitting a revised Change Order and Time Impact Analysis for the additional Fire Alarm work. 2)-De-scoping of The Fire Protection (Fire Sprinkler de-scope from Bldg. 2) in progress.

PROJECT SCOPE

Reroofing: Buildings 1-18 Repair and Paint Exterior Soffits: Buildings 14 & 17. Removal of Existing Fiberglass Canopy and addition of new Aluminum Canopy Between Buildings 01 and 16
 ADA Restrooms Renovations: Building 18. Fire Protection: Building 02. Exit Signs modifications: Buildings 5, 6, 7, 8, 9, 10 & 18. HVAC Unit Replacement: Building 1 HVAC Chiller Replacement: Building 04 (2 Similar)

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$280,522	\$245,150	\$35,372
Construction	\$4,848,144	\$4,413,540	\$434,604
Direct Purchase	\$985,621	\$985,621	\$0
Construction Mgmt	\$758,482	\$758,482	\$0
Contingency	\$332,331		\$332,331
Consultants	\$7,000		\$7,000
Utilities	\$6,450		\$6,450
Project Total:	\$7,218,550	\$6,402,793	\$815,757

FLAG: SCHEDULE, Reason: Owner Delay

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Cafeteria sound system, Projector, Murals, Exterior painting, Cafeteria tables, Media center furniture, Painting of the walkways, Aiphone, Office furniture

BUDGET

\$100,000

MUSIC

SCOPE

COMPLETE 130 Instruments Delivered

TECHNOLOGY

SCOPE

COMPLETE 160 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.