

Falcon Cove Middle School



Address: 4251 BONAVENTURE BOULEVARD, WESTON 33332
 Location Num: 3622
 Board District: 6
 Board Member: Brenda Fam, Esq
 ADEFP Budget: \$24,701,423
 Total Facilities Budget (Sum of Projects): \$23,511,262

PRIMARY RENOVATIONS P.001902 Falcon Cove MS - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

6-Substantial Completion



PROJECT UPDATE

110b was signed by the Chief Building Official. Mediation was held in December. Punch list items remain unfinished, Project Team actively working to get contractor to complete scope of work.

PROJECT SCOPE

New Addition: Building 5 Re-roofing: Building 3 Test & Balance: Building 1

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$1,193,879	\$1,110,739	\$83,140
Construction	\$15,375,563	\$14,306,777	\$1,068,786
FF&E and Technology	\$1,638,450	\$1,623,658	\$14,792
Direct Purchase	\$3,064,511	\$3,064,511	\$0
Construction Mgmt	\$1,871,529	\$1,871,529	\$0
Contingency	\$154,177		\$154,177
Consultants	\$113,060	\$112,718	\$342
Misc Construction	\$33,858	\$33,858	\$0
Utilities	\$5,398	\$5,397	\$1
Project Total:	\$23,450,425	\$22,129,187	\$1,321,238

FLAG:

Phase	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
Project Planning																																																
Hire Designer																																																
Project Design																																																
Hire Contractor																																																
Active Construction																																																
Construction Closeout																																																

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Falcon Cove Middle School



Address: 4251 BONAVENTURE BOULEVARD, WESTON 33332
 Location Num: 3622
 Board District: 6
 Board Member: Brenda Fam, Esq
 ADEFP Budget: \$24,701,423
 Total Facilities Budget (Sum of Projects): \$23,511,262

PRIMARY RENOVATIONS P.002910 Falcon Cove MS - SMART Portable Demolitions

CURRENT PHASE

9-Closed

RISK LEVEL

No Risk

PROJECT UPDATE

PPO managed project.

PROJECT SCOPE

Demolish & Remove 48 Portables & walkways, and restore site to grass.

BUDGET

	Current Budget	Actuals	Remaining Budget
Construction	\$46,051	\$46,051	\$0
Consultants	\$14,786	\$14,786	\$0
Project Total:	\$60,837	\$60,837	\$0

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Student laptops and Recordex

BUDGET

\$100,000

MUSIC

SCOPE

✓ COMPLETE 38 Instruments delivered

TECHNOLOGY

SCOPE

✓ COMPLETE 1,017 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.