

Forest Glen Middle School



Address: 6501 TURTLE RUN BOULEVARD, CORAL SPRINGS 33067
 Location Num: 3051
 Board District: 4
 Board Member: Lori Alhadeff
 ADEFP Budget: \$9,790,800
 Total Facilities Budget (Sum of Projects): \$9,047,800

PRIMARY RENOVATIONS P.001865 Forest Glen MS - SMART Program Renovation

CURRENT PHASE

RISK LEVEL

5B-Construction



PROJECT UPDATE

Contractor remobilized and completed three air handlers. Test and Balance is on-going

PROJECT SCOPE

Campus-Wide HVAC Improvements, Electrical Improvements, Re-roofing, and Exterior Painting

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$425,000	\$358,646	\$66,354
Construction	\$5,760,362	\$5,740,388	\$19,974
Direct Purchase	\$1,581,417	\$1,581,417	\$0
Construction Mgmt	\$1,085,736	\$1,085,736	\$0
Contingency	\$185,885		\$185,885
Consultants	\$9,400		\$9,400
Project Total:	\$9,047,800	\$8,766,187	\$281,613

FLAG: SCHEDULE, Reason: Owner Delays / AE Delays

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Murals, computer lab furniture, TV Studio equipment, Library Remodeling & Gym bleachers

BUDGET

\$100,000

TECHNOLOGY

✓ COMPLETE

SCOPE

636 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.