

Fox Trail Elementary School



Address: 1250 NOB HILL ROAD, DAVIE 33324
 Location Num: 3531
 Board District: 6
 Board Member: Brenda Fam, Esq
 ADEFP Budget: \$1,965,303
 Total Facilities Budget (Sum of Projects): \$1,273,280

PRIMARY RENOVATIONS P.001973 Fox Trail ES - SMART Program Renovations

CURRENT PHASE

9-Closed

RISK LEVEL

No Risk

PROJECT UPDATE

Monthly reporting was incorrectly turned off for this project, will include in the next reporting period.

PROJECT SCOPE

Conversion of Existing Space to Music Room and Art Lab HVAC Improvements: Building 1 (including replacement of circulating pump). Test and Balance: Building 80 Re-roofing: Building 80

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$77,032	\$77,032	\$0
Construction	\$978,559	\$978,559	\$0
Direct Purchase	\$63,189	\$63,189	\$0
Construction Mgmt	\$153,686	\$153,686	\$0
Consultants	\$814	\$814	\$0
Project Total:	\$1,273,280	\$1,273,280	\$0

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Laptops, desk and drawer file, front office desk, office chairs & playground upgrades, Murals, AC Adapters

BUDGET

\$100,000

MUSIC

✓ COMPLETE

TECHNOLOGY

✓ COMPLETE

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.