

Griffin Elementary School



Address: 5050 SW 116 AVENUE, COOPER CITY 33330
 Location Num: 2851
 Board District: 6
 Board Member: Brenda Fam, Esq
 ADEFP Budget: \$4,868,142
 Total Facilities Budget (Sum of Projects): \$4,126,208

PRIMARY RENOVATIONS P.001745 Griffin ES – SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction

No Risk

PROJECT UPDATE

Project completed. 110B submitted to BD for execution. Final punch list items to be to be discussed with BD official and addressed accordingly.

PROJECT SCOPE

Fire Alarm System (Campus-Wide) Group restroom renovations (Boys & Girls) Kitchen Hood Replacement Media Center Renovations HVAC Improvements Re-Roofing of Buildings 1, 3, & 4

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$278,400	\$273,277	\$5,123
Construction	\$3,038,660	\$2,946,715	\$91,945
FF&E and Technology	\$18,947	\$18,947	\$0
Direct Purchase	\$266,413	\$266,413	\$0
Construction Mgmt	\$468,723	\$391,539	\$77,184
Contingency	\$50,000		\$50,000
Consultants	\$5,065	\$973	\$4,092
Project Total:	\$4,126,208	\$3,897,864	\$228,344

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Projectors, student computers, document cameras, digital marquee, new structure for Pre K-2 playground, tables, cafe stack chairs, 2-Seat sofa arm chairs

BUDGET

\$100,000

MUSIC

✓ **SCOPE**

COMPLETE **588 Instruments delivered**

TECHNOLOGY

✓ **SCOPE**

COMPLETE **257 Items Delivered**

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.