

Gulfstream Academy of Hallandale Beach K-8 (f.k.a. Hallandale Adult & Community Center)



Address: 1000 SW 3RD STREET, HALLANDALE 33009
Location Num: 0592
Board District: 1
Board Member: Daniel P. Foganholi
ADEFP Budget: \$5,942,240
Total Facilities Budget (Sum of Projects): \$5,108,743

PRIMARY RENOVATIONS P.001822 Gulfstream Academy of Hallandale Beach K-8 (North) - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

9-Closed

No Risk

PROJECT UPDATE

PROJECT SCOPE

Electrical Improvements: Buildings 6, 7, 9, 11, 12, 13, 21, & 22 Fire Sprinklers: Campus wide HVAC Improvements: Buildings 4, 5, 6, 7, 9, 12, 13, 14, 21, 22, & 23 Interior Renovations: Buildings 1, 7, 9 & 12 Media Center Improvements: Building 23 Reroofing: Building 16 Window Improvements: Buildings 3,4,5,6 & 7 SPE Safety / Security Upgrade: Completed Safety / Security Upgrade: Completed as Single Point of Entry Project.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$386,206	\$386,206	\$0
Construction	\$4,086,775	\$4,086,775	\$0
FF&E and Technology	\$95,217	\$95,217	\$0
Construction Mgmt	\$503,592	\$503,592	\$0
Consultants	\$18,659	\$18,659	\$0
Misc Construction	\$5,859	\$5,859	\$0
Utilities	\$12,435	\$12,435	\$0
Project Total:	\$5,108,743	\$5,108,743	\$0

FLAG: BUDGET, Reason: Financial Closeout

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Student laptops, carts & murals

BUDGET

\$100,000

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.