

Gulfstream Academy of Hallandale Beach K-8 (f.k.a. Hallandale Adult & Community Center)



Address: 1000 SW 3RD STREET, HALLANDALE 33009
Location Num: 0592
Board District: 1
Board Member: Daniel P. Foganholi
ADEFP Budget: \$5,942,240
Total Facilities Budget (Sum of Projects): \$5,108,743

PRIMARY RENOVATIONS P.001822 Gulfstream Academy of Hallandale Beach K-8 (North) - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

9-Closed

No Risk

PROJECT UPDATE

PROJECT SCOPE

Electrical Improvements: Buildings 6, 7, 9, 11, 12, 13, 21, & 22 Fire Sprinklers: Campus wide HVAC Improvements: Buildings 4, 5, 6, 7, 9, 12, 13, 14, 21, 22, & 23 Interior Renovations: Buildings 1, 7, 9 & 12 Media Center Improvements: Building 23 Reroofing: Building 16 Window Improvements: Buildings 3,4,5,6 & 7 SPE Safety / Security Upgrade: Completed Safety / Security Upgrade: Completed as Single Point of Entry Project.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$386,206	\$386,206	\$0
Construction	\$4,086,775	\$4,086,775	\$0
FF&E and Technology	\$95,217	\$95,217	\$0
Construction Mgmt	\$503,592	\$503,592	\$0
Consultants	\$18,659	\$18,659	\$0
Misc Construction	\$5,859	\$5,859	\$0
Utilities	\$12,435	\$12,435	\$0
Project Total:	\$5,108,743	\$5,108,743	\$0

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Student laptops, carts & murals

BUDGET

\$100,000

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Gulfstream Academy of Hallandale Beach K-8 (f.k.a. Hallandale Elementary)



Address: 900 SW 8TH STREET, HALLANDALE 33009
 Location Num: 0131
 Board District: 1
 Board Member: Daniel P. Foganholi
 ADEFP Budget: \$2,788,977
 Total Facilities Budget (Sum of Projects): \$2,586,361

PRIMARY RENOVATIONS P.001616 Gulfstream Academy of Hallandale Beach K-8 - Roof Replace 9 & 13

CURRENT PHASE

RISK LEVEL

9-Closed

No Risk

PROJECT UPDATE

PROJECT SCOPE

Re-Roof Buildings #13 & 14

BUDGET

	Current Budget	Actuals	Remaining Budget
Construction	\$339,858	\$339,858	\$0
Construction Mgmt	\$11,682	\$11,682	\$0
Project Total:	\$351,540	\$351,540	\$0

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
ACTIVE																																																
CONSTRUCTION																																																

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Gulfstream Academy of Hallandale Beach K-8 (f.k.a. Hallandale Elementary)



Address: 900 SW 8TH STREET, HALLANDALE 33009
Location Num: 0131
Board District: 1
Board Member: Daniel P. Foganholi
ADEFP Budget: \$2,788,977
Total Facilities Budget (Sum of Projects): \$2,586,361

PRIMARY RENOVATIONS P.002072 Gulfstream Academy of Hallandale Beach K-8 (South) - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

6-Substantial Completion

No Risk

PROJECT UPDATE

The General Contractor is reviewing the submitted estimate. The 110B was executed by the building department 05/02/2023. The 209 has been signed and sealed by the AE pending change order in the GC's court as a revision and resubmit. Once the change order is complete, we will submit the Certificate of Final Inspection, to the building department. A comment was submitted to the GC asking if they would like to setup a negotiation meeting for PCO2.

PROJECT SCOPE

Exterior Stucco Repair: Building 1 HVAC improvements: Buildings 1, 2 & 3 Reroofing: Buildings 1 & 3

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$137,000	\$103,406	\$33,594
Construction	\$1,579,400	\$1,212,677	\$366,723
Direct Purchase	\$185,269	\$179,535	\$5,734
Construction Mgmt	\$250,180	\$237,730	\$12,450
Contingency	\$64,472		\$64,472
Consultants	\$18,500	\$18,076	\$424
Project Total:	\$2,234,821	\$1,751,424	\$483,397

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Gulfstream Early Learning Center of Excellence (f.k.a. Gulfstream Middle School)



Address: 120 SW 4 AVENUE, HALLANDALE 33009
Location Num: 3931
Board District: 1
Board Member: Daniel P. Foganholi
ADEFP Budget: \$6,713,492
Total Facilities Budget (Sum of Projects): \$6,397,697

PRIMARY RENOVATIONS P.002055 Gulfstream Early Learning Center - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

6-Substantial Completion

No Risk

PROJECT UPDATE

The 110b was fully executed on 10/06/2023. The 209 cannot be submitted there are 2 final inspections that have failed - Building 9 restroom and mechanical entire project inspection failed could not occupy. The General Contractor is working on completing these deficiencies. The CPCO/CUD 12 is in scheduler review. CPCO/ 20 is in General Contractor step.

PROJECT SCOPE

HVAC Improvements: Buildings 1-5,7-9, 11-13 New Fire Alarm System: Campus-wide Re-roofing: Buildings 1-5,7-9, 11-13, 85 Restrooms Renovations: Building 4 Window Improvement: Building 85 Bathroom Renovation: Building 9 (School Choice Project)

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$300,000	\$183,053	\$116,947
Construction	\$4,939,494	\$4,870,892	\$68,602
FF&E and Technology	\$10,908	\$10,908	\$0
Direct Purchase	\$443,819	\$441,758	\$2,061
Construction Mgmt	\$648,000	\$648,000	\$0
Contingency	\$28,531		\$28,531
Consultants	\$26,945	\$26,945	\$0
Project Total:	\$6,397,697	\$6,181,556	\$216,141

FLAG:

PHASE	2015	2016	2017	2018	2019	2020	2021	2022	2023	2024	2025	2026
	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4
PROJECT PLANNING												
HIRE DESIGNER												
PROJECT DESIGN												
HIRE CONTRACTOR												
ACTIVE CONSTRUCTION												
CONSTRUCTION CLOSEOUT												

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Gators, Outdoor picnic benches, Two-way radios, Bathroom renovations

BUDGET

\$100,000

TECHNOLOGY

✓
COMPLETE

SCOPE

83 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Hallandale Magnet High School (f.k.a. Hallandale High School)



Address: 720 NW 9 AVENUE, HALLANDALE 33009
Location Num: 0403
Board District: 1
Board Member: Daniel P. Foganholi
ADEFP Budget: \$9,127,438
Total Facilities Budget (Sum of Projects): \$8,013,731

PRIMARY RENOVATIONS P.002115 Hallandale Magnet HS - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction



PROJECT UPDATE

Building 01 Level 01 & 02 Fire Protection installation is 100% complete, pending final inspections. Building 01 level 01 Fire Alarm Device Installation is in Progress 100% Complete. Building 01 level 02 Fire Alarm Device Installation is in Progress 90% Complete. Fire Alarm Panel installation is 90% complete. Exterior Light pole and fixture replacement is complete. Rewiring per approved Change Order is 100% Complete, final inspection is Pending. Restroom 903A/903B Renovations are 100% completed, Substantial Completion Inspection is pending. Restroom 300/302 Renovations are 100% completed, Substantial Completion Inspection is pending. Restroom 626/627 Plumbing Rough above slab is 100% Complete, Framing and insulation is 100% complete, drywall installation is in progress. Switchgear, New Section MSB-A was installed in it new location, Work Planned for Summer 2024.

PROJECT SCOPE

Scope of work consist of the following: Fire Alarm Replacement: Campus wide Canopy Lighting Replacement: Buildings 1 & 2 Electrical Transformer Replacement: Buildings 1 & 2 Mounted Building Lighting Replacement: Buildings 1, 2, 3, 5, & 6 Pole Light Replacement: Building 1 HVAC Renovations in Buildings 1, 2 & 3 Electrical Renovations: Building 1, 2, 3 & 4 Fire Sprinkler Installation: Building 1 Media Center Renovation: Building 1 Restroom Renovations: Buildings 1 & 2 Stem Lab Renovations: Buildings 1 & 2 Chemistry Fume Hood Replacement: Building 1 Exterior Door Repair: Buildings 4 & 6 Exterior Painting: Building 4 Aluminum Window Replacement: Building 4 Air Terminal Replacement: Building 2 Architectural Life Safety Upgrades: Building 1. 2nd Floor, Science Department Area

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$530,600	\$428,613	\$101,987
Construction	\$5,573,657	\$4,620,787	\$952,870
FF&E and Technology	\$221,416	\$116,648	\$104,768
Direct Purchase	\$539,434	\$529,495	\$9,939
Construction Mgmt	\$882,000	\$882,000	\$0
Contingency	\$221,624		\$221,624
Consultants	\$30,000	\$19,222	\$10,778
Utilities	\$15,000		\$15,000
Project Total:	\$8,013,731	\$6,596,765	\$1,416,966

FLAG:

PHASE	2015	2016	2017	2018	2019	2020	2021	2022	2023	2024	2025	2026
	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4
PROJECT PLANNING												
HIRE DESIGNER												
PROJECT DESIGN												
HIRE CONTRACTOR												
ACTIVE CONSTRUCTION												
CONSTRUCTION CLOSEOUT												

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Gym floor covering, smart TV's prometean bundle, ActivPanels, golf cart, jazz band instruments, Basketball gym scoreboards, Lenovo ThinkPads

BUDGET

\$100,000

ATHLETICS



COMPLETE

SCOPE

Track,Weight Room

MUSIC



COMPLETE

SCOPE

272 Instruments delivered

TECHNOLOGY



COMPLETE

SCOPE

569 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.