

Henry D. Perry Education Center



Address: 3400 WILDCAT WAY, MIRAMAR 33023
 Location Num: 1011
 Board District: 1
 Board Member: Daniel P. Foganholi
 ADEFP Budget: \$9,720,580
 Total Facilities Budget (Sum of Projects): \$9,308,580

PRIMARY RENOVATIONS P.001986 Henry D. Perry Education Center - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

8-Financial Closeout

No Risk

PROJECT UPDATE

The Architect has a remaining balance for basic services and was advised to submit their final invoice. A walkthrough was performed in December and the Architect and General Contractor will be reviewing the deficiencies found. A meeting is scheduled for January 2024 with the Mechanical Engineer to address the issues found. The Architect was informed that they have pending financial commitments, which they responded to and will follow up in 2024.

PROJECT SCOPE

Fire Alarm System: Campus-wide Fire Sprinklers: Building 4 HVAC Improvements: Buildings 1, 2, 3, 4, 5 & 6 Reroofing: Buildings 1, 2, 3, 4, 5 & 6

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$548,746	\$471,972	\$76,774
Construction	\$6,408,254	\$6,403,158	\$5,096
Direct Purchase	\$950,583	\$950,583	\$0
Construction Mgmt	\$1,210,115	\$1,210,115	\$0
Contingency	\$178,882		\$178,882
Consultants	\$12,000		\$12,000
Project Total:	\$9,308,580	\$9,035,828	\$272,752

FLAG:

PHASE	2015	2016	2017	2018	2019	2020	2021	2022	2023	2024	2025	2026
	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4
PROJECT PLANNING												
HIRE DESIGNER												
PROJECT DESIGN												
HIRE CONTRACTOR												
ACTIVE CONSTRUCTION												
CONSTRUCTION CLOSEOUT												

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Indoor furniture, cafeteria tables, students chairs, desks, laptop carts

BUDGET

\$100,000

MUSIC

✓ COMPLETE

SCOPE

26 Instruments delivered

TECHNOLOGY

✓ COMPLETE

SCOPE

71 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.