

Hollywood Central Elementary School



Address: 1700 MONROE STREET, HOLLYWOOD 33020
 Location Num: 0121
 Board District: 1
 Board Member: Daniel P. Foganholi
 ADEFP Budget: \$9,029,349
 Total Facilities Budget (Sum of Projects): \$8,658,350

PRIMARY RENOVATIONS P.001983 Hollywood Central ES - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

8-Financial Closeout

No Risk

PROJECT UPDATE

The board approved a time extension of 55 days and final acceptance. The 209 was fully executed and the Architect was informed that they could bill for their final retainage.

PROJECT SCOPE

Aluminum Windows Replacement: Building 1 Aluminum Covered Walkway Deck Panel replacement HVAC Controls upgrade to DDC Controls Door Hardware Replacement: Buildings 1, 2, 3, 4 & 5 Electric Unit Heater Replacement: Building 8 Emergency Exit Sign Replacement Emergency Lighting System Replacement Exterior Building Lighting Additions Exterior Painting: Buildings 1,2,3,4,5,6,7,8 & 9 Generator Replacement: Building 8 GFCI Electrical Receptacles Additional HVAC Replacements/Component Replacements: Buildings 1,2, 3, 4, 5, 6, 7 & 8 Roof Install New Built-up with Granulated Cover: Buildings 1,2,3,4,5,6,7,8 & 9 Switchgear Replacement Test and Balance Wall Pack Lighting Replacement: Buildings 1,2,3,4,5,6 & 7

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$332,000	\$290,018	\$41,982
Construction	\$6,578,955	\$6,502,968	\$75,987
Direct Purchase	\$955,671	\$955,671	\$0
Construction Mgmt	\$740,664	\$740,664	\$0
Contingency	\$36,060		\$36,060
Consultants	\$15,000	\$10,887	\$4,113
Project Total:	\$8,658,350	\$8,500,208	\$158,142

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Digital Marquee, Printers, ThinkPads

BUDGET

\$100,000

IN PROGRESS

Radios, Flooring Replacement

MUSIC

SCOPE

✓ COMPLETE 175 Instruments delivered

TECHNOLOGY

SCOPE

✓ COMPLETE 337 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.