

Hollywood Park Elementary School



Address: 901 N 69 WAY, HOLLYWOOD 33024
 Location Num: 1761
 Board District: 1
 Board Member: Daniel P. Foganholi
 ADEFP Budget: \$7,308,249
 Total Facilities Budget (Sum of Projects): \$6,965,250

PRIMARY RENOVATIONS P.001788 Hollywood Park ES - SMART GOB Renovations

CURRENT PHASE

RISK LEVEL

6-Substantial Completion

No Risk

PROJECT UPDATE

This project is pending change orders to be processed in order to obtain the Certificate of Final Inspection (209).

PROJECT SCOPE

Aluminum Window Replacement: Buildings 1 & 2 Reroofing: Buildings 1, 2, 3 & 4 Electrical Exterior Lighting Replacement. Exterior Painting: Buildings 1, 2, 3 & 4. Door Hardware Replacement: Buildings 1 & 2. Media Center Renovation Building 1. ADA Restroom Renovations: Building 1 Clinic Restroom ADA Renovations Building 01. Fire Protection Building 01. (Buildings 02, 03 & 04 Have been de-scoped). HVAC Chiller Replacement, Chiller Yard. HVAC Unit, Ductwork Replacement Building 01. HVAC Test and Balance. Electrical Switch Gear Replacement.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$504,527	\$475,401	\$29,126
Construction	\$4,405,865	\$4,319,500	\$86,365
FF&E and Technology	\$70,648	\$70,648	\$0
Direct Purchase	\$722,774	\$714,505	\$8,269
Construction Mgmt	\$896,177	\$896,177	\$0
Contingency	\$349,183		\$349,183
Consultants	\$16,076	\$2,251	\$13,825
Project Total:	\$6,965,250	\$6,478,482	\$486,768

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Cafeteria LCD projector, laptops, speakers and control center, playground upgrades, Laptops

BUDGET

\$100,000

MUSIC

SCOPE

COMPLETE 219 Instruments delivered

TECHNOLOGY

SCOPE

COMPLETE 202 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.