

Horizon Elementary School



Address: 2101 PINE ISLAND ROAD, SUNRISE 33322
 Location Num: 2531
 Board District: 5
 Board Member: Dr. Jeff Holness
 ADEFP Budget: \$1,888,949
 Total Facilities Budget (Sum of Projects): \$1,662,972

PRIMARY RENOVATIONS P.002038 Horizon ES - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction



PROJECT UPDATE

Test and Balance was completed. Commissioning is in progress. Final inspections are in progress. Extension of duct for 2 existing exhaust fans in mechanical room was requested during inspection. ASI was approved. GC in process of providing cost estimate.

PROJECT SCOPE

HVAC Improvements: Building 1 Media Center Renovations: Building 1 Re-roofing: Buildings 2, 3, 5 & 85 The existing electrical Main Disconnect Panel(MDP) failed, so a new electrical feed is being designed for the chillers.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$117,949	\$99,941	\$18,008
Construction	\$1,103,950	\$865,342	\$238,608
FF&E and Technology	\$84,832	\$81,816	\$3,016
Direct Purchase	\$200,180	\$200,180	\$0
Construction Mgmt	\$133,121	\$133,121	\$0
Contingency	\$12,161		\$12,161
Consultants	\$10,779	\$8,761	\$2,018
Project Total:	\$1,662,972	\$1,389,161	\$273,811

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Badge Maker, Outdoor PA System, Printers, classroom rugs, Recordex, digital poster maker, laptops, (10) laptop carts, morning show equipment, (11) reading tables

BUDGET

\$100,000

MUSIC

✓ **SCOPE**

COMPLETE 368 Instruments delivered

TECHNOLOGY

✓ **SCOPE**

COMPLETE 195 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.