

James S. Hunt Elementary School



Address: 7800 NW 35 COURT, CORAL SPRINGS 33065
 Location Num: 1971
 Board District: 4
 Board Member: Lori Alhadeff
 ADEFP Budget: \$9,737,258
 Total Facilities Budget (Sum of Projects): \$9,303,620

PRIMARY RENOVATIONS P.002059 James S. Hunt ES - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction



PROJECT UPDATE

Mechanical demolition work was successfully completed in Building #6; Installation of new ductwork and Air Handling Units has started. Fire alarm work continued.

PROJECT SCOPE

Re-roofing: Buildings 2, 5, 6 & 7. Exterior Painting: Building 1. Doors Replacement: Building 5, 6, & 7. Fire Sprinklers: Building 1. ADA Restrooms Improvements: Building 1. Fire Alarm System Replacement: Campus-wide. HVAC Improvements: Buildings 1, 5, 6, 7, and chiller yard.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$425,000	\$358,511	\$66,489
Construction	\$6,603,423	\$5,893,115	\$710,308
FF&E and Technology	\$146,637	\$96,419	\$50,218
Direct Purchase	\$944,265	\$484,852	\$459,413
Construction Mgmt	\$701,000	\$701,000	\$0
Contingency	\$473,295		\$473,295
Consultants	\$10,000	\$5,751	\$4,249
Project Total:	\$9,303,620	\$7,539,648	\$1,763,972

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Document cameras, two-way radios with earpieces, projectors, power adaptors, student laptops, staff and admin laptops, laptop carts, laptop cart wiring & laptop carrying case, Printers, iPad Wi-Fi, Printers

BUDGET

\$100,000

IN PROGRESS

Earbuds

MUSIC

SCOPE

COMPLETE 435 Instruments delivered

TECHNOLOGY

SCOPE

COMPLETE 320 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.