

James S. Rickards Middle School



Address: 6000 NE 9 AVENUE, OAKLAND PARK 33334
 Location Num: 2121
 Board District: 3
 Board Member: Sarah Leonardi
 ADEFP Budget: \$82,559,830
 Total Facilities Budget (Sum of Projects): \$10,402,487

PRIMARY RENOVATIONS P.001743 James S. Rickards MS - SMART GOB Renovations

CURRENT PHASE

RISK LEVEL

9-Closed

No Risk

PROJECT UPDATE

PROJECT SCOPE

Building Envelope Improvements (Roof, Window, Ext Wall, etc.), Electrical Improvements, Fire Alarm, Fire Sprinklers, HVAC Improvements, Media Center improvements, Safety / Security Upgrade

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$633,844	\$633,844	\$0
Construction	\$5,731,286	\$5,731,286	\$0
FF&E and Technology	\$11,511	\$11,511	\$0
Direct Purchase	\$1,312,692	\$1,312,692	\$0
Construction Mgmt	\$1,291,295	\$1,291,295	\$0
Contingency	\$1,409,063		\$1,409,063
Consultants	\$12,796	\$12,796	\$0
Project Total:	\$10,402,487	\$8,993,424	\$1,409,063

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Floor mats, outdoor metal bleachers, flat screen TVs, clay extruder, two-way radios, indoor furniture, projectors, dehumidifier, Laptops, tables for teacher's lounge, chairs, laminator, electric strike for the SPE & digital marquee, TVs, Portable Sound System, Two-way Radios

BUDGET

\$100,000

TECHNOLOGY

✓ COMPLETE

SCOPE

496 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.