

Larkdale Elementary School



Address: 3250 NW 12 PLACE, LAUDERHILL 33311
 Location Num: 0621
 Board District: 5
 Board Member: Dr. Jeff Holness
 ADEFP Budget: \$2,899,350
 Total Facilities Budget (Sum of Projects): \$2,690,350

PRIMARY RENOVATIONS P.002073 Larkdale ES - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

6-Substantial Completion

No Risk

PROJECT UPDATE

1. All contract work has been completed. 2. The 110b was approved 10/16/2023. 3. Pending the AE to sign and seal the 209. Followed up with the AE to submit the 209. 3. A work order was given to PPO to board up the portables because they are not connected to the new fire alarm system, but the Principal will not allow the work to be done.

PROJECT SCOPE

ACT Ceilings: Building 1 Doors, Frames, and Hardware: Buildings 3 & 4 Electrical Services: Buildings 3, 11, 12, & 14 Exterior Paint: Buildings 3, 4, 5, 6, 7, 8, 9, 10, 11, 12, 13, & 15 Exterior Windows: Building 7 Fire Alarm Replacement: Buildings 1, 2, 3, 4, 5, 6, 7, 8, 9, 10, 11, 12, 13, 14, & 15 HVAC Controls: Buildings 3, 10, 11, 12, & 14 HVAC System Renovation: Buildings 3, 10, 11, 12, 13, & 14 Minor Roofing (Flashing): Building 3

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$173,500	\$120,880	\$52,620
Construction	\$2,177,958	\$2,036,725	\$141,233
Direct Purchase	\$28,951	\$28,951	\$0
Construction Mgmt	\$287,853	\$287,853	\$0
Contingency	\$6,588		\$6,588
Consultants	\$15,500	\$6,849	\$8,651
Project Total:	\$2,690,350	\$2,481,258	\$209,092

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Digital marquee retrofit, Indoor Furniture

BUDGET

\$100,000

TECHNOLOGY

COMPLETE

SCOPE

22 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.