

Lauderhill-Paul Turner Elementary School



Address: 1500 NW 49 AVENUE, LAUDERHILL 33313
 Location Num: 1381
 Board District: 5
 Board Member: Dr. Jeff Holness
 ADEFP Budget: \$4,694,796
 Total Facilities Budget (Sum of Projects): \$4,198,797

PRIMARY RENOVATIONS P.002066 Lauderhill Paul Turner ES - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

6-Substantial Completion

No Risk

PROJECT UPDATE

Form 209 submitted for completion.

PROJECT SCOPE

Re-roofing: Buildings 1, 2, 3, 4, & 5, Fire Sprinklers: Buildings 1, 2, 3, & 5 Test and Balance: Buildings 1, 2, 3, & 4, Building Envelope Improvements (Roofing, Windows, Exterior Walls)
 Installation of covered walkway between Buildings 1 & 4. HVAC Improvements

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$228,500	\$198,863	\$29,637
Construction	\$2,684,078	\$2,399,102	\$284,976
Direct Purchase	\$592,468	\$520,357	\$72,111
Construction Mgmt	\$503,000	\$503,000	\$0
Contingency	\$181,751		\$181,751
Consultants	\$6,000	\$5,674	\$326
Utilities	\$3,000		\$3,000
Project Total:	\$4,198,797	\$3,626,996	\$571,801

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Digital Marquee, Murals, Two-Way Radios, Projectors, Morning Show Equipment, Cafeteria Sound System, Document Cameras, TVs, Spirit Fence Cups, Outdoor Benches

BUDGET

\$100,000

IN PROGRESS

Outdoor Benches, Spirit Fence Cups

MUSIC

SCOPE

COMPLETE 202 Instruments delivered

TECHNOLOGY

SCOPE

COMPLETE 258 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.