

Liberty Elementary School



Address: 2450 BANKS ROAD, MARGATE 33063
 Location Num: 3821
 Board District: 7
 Board Member: Nora Rupert
 ADEFP Budget: \$947,349
 Total Facilities Budget (Sum of Projects): \$404,416

PRIMARY RENOVATIONS P.001999 Liberty ES - SMART Program Renovations

CURRENT PHASE

9-Closed

RISK LEVEL

No Risk

PROJECT UPDATE

PROJECT SCOPE

Conversion of Existing Space to Music and/or Art Lab(s), HVAC Improvements, Music Room Renovation, PE/Athletic Improvements

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$33,587	\$33,587	\$0
Construction	\$280,960	\$280,960	\$0
FF&E and Technology	\$38,384	\$38,384	\$0
Construction Mgmt	\$51,160	\$51,160	\$0
Misc Construction	\$325	\$325	\$0
Project Total:	\$404,416	\$404,416	\$0

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Chairs, (64) TVs for the classrooms, cafeteria sound system, media TV production system & digital marquee

BUDGET

\$100,000

MUSIC

✓ **SCOPE**

COMPLETE **381 Instruments delivered**

TECHNOLOGY

✓ **SCOPE**

COMPLETE **394 Items Delivered**

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.