

Manatee Bay Elementary School



Address: 19200 SW 36 STREET, WESTON 33332
 Location Num: 3841
 Board District: 6
 Board Member: Brenda Fam, Esq
 ADEFP Budget: \$3,093,859
 Total Facilities Budget (Sum of Projects): \$2,322,209

PRIMARY RENOVATIONS P.001759 Manatee Bay ES - SMART Program Renovations

CURRENT PHASE

9-Closed

RISK LEVEL

No Risk

PROJECT UPDATE

PROJECT SCOPE

Art Room Renovation and Equipment, Building Envelope Improvements (Roof, Window, Ext Wall, etc.), Conversion of Existing Space to Music and/or Art Lab(s), HVAC Improvements, Music Room Renovation

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$173,016	\$173,016	\$0
Construction	\$1,993,794	\$1,993,794	\$0
Construction Mgmt	\$155,399	\$155,399	\$0
Project Total:	\$2,322,209	\$2,322,209	\$0

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

6' benches with canopies, computers, carts, robotics material, two-way radios, printers, storage shelving, shade structure for the playground, media production upgrade, classroom tables, VGA adapters

BUDGET

\$100,000

MUSIC

✓ **SCOPE**

COMPLETE **260 Instruments delivered**

TECHNOLOGY

✓ **SCOPE**

COMPLETE **512 Items Delivered**

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.