

Maplewood Elementary School



Address: 9850 RAMBLEWOOD DRIVE, CORAL SPRINGS 33071
 Location Num: 2741
 Board District: 4
 Board Member: Lori Alhadeff
 ADEFP Budget: \$5,418,347
 Total Facilities Budget (Sum of Projects): \$4,989,616

PRIMARY RENOVATIONS P.001639 Maplewood ES - SMART Building Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction



PROJECT UPDATE

Fire Alarm scope of work is on-going but pending two change orders for additional fire alarm devices and Time Impact Analysis.

PROJECT SCOPE

ADA Restrooms Fire Sprinklers Improvements: Building 1 Roof Replacement: Building 1, 2, 4, 5, 6, & 80, Fire Alarm Improvements: Campus-wide.

BUDGET

| | Current Budget | Actuals | Remaining Budget |
|-----------------------|--------------------|--------------------|------------------|
| Design | \$413,914 | \$408,017 | \$5,897 |
| Construction | \$3,485,277 | \$3,374,763 | \$110,514 |
| FF&E and Technology | \$37,436 | \$37,434 | \$2 |
| Direct Purchase | \$215,521 | \$215,521 | \$0 |
| Construction Mgmt | \$452,067 | \$452,067 | \$0 |
| Consultants | \$23,401 | \$23,339 | \$62 |
| Project Total: | \$4,627,616 | \$4,511,141 | \$116,475 |

FLAG:

| PHASE | 2015 | | | | 2016 | | | | 2017 | | | | 2018 | | | | 2019 | | | | 2020 | | | | 2021 | | | | 2022 | | | | 2023 | | | | 2024 | | | | 2025 | | | | 2026 | | | |
|-----------------------|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|--|--|--|------|--|--|--|
| | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | | | | | | | | |
| PROJECT PLANNING | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| HIRE DESIGNER | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| PROJECT DESIGN | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| HIRE CONTRACTOR | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| ACTIVE CONSTRUCTION | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| CONSTRUCTION CLOSEOUT | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



- HIGH:**
An issue that can impact the project's budget and/or schedule, a resolution is being determined.
- MEDIUM:**
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.
- LOW:**
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Maplewood Elementary School



Address: 9850 RAMBLEWOOD DRIVE, CORAL SPRINGS 33071
 Location Num: 2741
 Board District: 4
 Board Member: Lori Alhadeff
 ADEFP Budget: \$5,418,347
 Total Facilities Budget (Sum of Projects): \$4,989,616

PRIMARY RENOVATIONS P.001998 Maplewood ES - SMART HVAC & Media Center

CURRENT PHASE

RISK LEVEL

6-Substantial Completion

No Risk

PROJECT UPDATE

The Change Order is in the General Contractor court pending negotiations with the District. If the Change Order is approved the request for the Certificate of Final Completion (Form 209) will be processed. A combined walkthrough occurred on December 21, 2023 December 2023. The request to start on the closeout documents was sent with the request for the demonstration and training recordings for the HVAC unit.

PROJECT SCOPE

HVAC Improvements Campus-wide with Test and Balance and Media Center Improvements in Building 1

BUDGET

| | Current Budget | Actuals | Remaining Budget |
|-----------------------|------------------|------------------|------------------|
| Design | \$51,000 | \$32,881 | \$18,119 |
| Construction | \$199,791 | \$198,023 | \$1,768 |
| FF&E and Technology | \$55,079 | \$10,082 | \$44,997 |
| Construction Mgmt | \$46,875 | \$46,875 | \$0 |
| Contingency | \$9,105 | | \$9,105 |
| Consultants | \$150 | \$128 | \$22 |
| Project Total: | \$362,000 | \$287,989 | \$74,011 |

FLAG:

| PHASE | 2015 | | | | 2016 | | | | 2017 | | | | 2018 | | | | 2019 | | | | 2020 | | | | 2021 | | | | 2022 | | | | 2023 | | | | 2024 | | | | 2025 | | | | 2026 | | | |
|-----------------------|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|--|--|--|------|--|--|--|
| | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | | | | | | | | |
| PROJECT PLANNING | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| HIRE DESIGNER | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| PROJECT DESIGN | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| HIRE CONTRACTOR | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| ACTIVE CONSTRUCTION | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| CONSTRUCTION CLOSEOUT | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Stage sound system, projector & playground shade structure & PIP

BUDGET

\$100,000

IN PROGRESS

(2) Lenovo 500w Gen3; (2) Laptop delivery and Deployment

MUSIC

✓ **SCOPE**

COMPLETE 237 Instruments delivered

TECHNOLOGY

✓ **SCOPE**

COMPLETE 229 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.