


Monarch High School



Address: 5050 WILES ROAD, COCONUT CREEK 33073
 Location Num: 3541
 Board District: 7
 Board Member: Nora Rupert
 ADEFP Budget: \$3,769,360
 Total Facilities Budget (Sum of Projects): \$9,704,500

PRIMARY RENOVATIONS P.002148 Monarch HS - SMART Program Renovations

CURRENT PHASE

5B-Construction

RISK LEVEL

No Risk

PROJECT UPDATE

The roofing work started on Building 4. All demolition and the first layer has been completed on the areas with metal decks. Contractor worked on replacement of curbs for existing units.

PROJECT SCOPE

Buildings 1, 2, 3, and 4 - Remove and replace roofing. Remove lightning protection and reinstall after roof installation. Install supports for existing roof-mounted RTU's and appliances. Remove and replace 19 AHUs. Install 2 new AHUs.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$219,000	\$169,114	\$49,886
Construction	\$8,568,364	\$424,683	\$8,143,681
Direct Purchase	\$62,330	\$62,330	\$0
Construction Mgmt	\$564,799	\$564,799	\$0
Contingency	\$270,007		\$270,007
Consultants	\$20,000		\$20,000
Project Total:	\$9,704,500	\$1,220,926	\$8,483,574

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Embroidery machine, folding tables, table trolley carts, folding chairs, chair carts, Picnic tables, computer carts, student laptops, Aiphone for the SPE, Golf Carts, Outdoor Furniture

BUDGET

\$100,000

ATHLETICS



SCOPE

COMPLETE

Track, Weight Room

MUSIC



SCOPE

COMPLETE

170 Instruments delivered

TECHNOLOGY



SCOPE

COMPLETE

856 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.