

Northeast High School



Address: 700 NE 56 STREET, OAKLAND PARK 33334
 Location Num: 1241
 Board District: 3
 Board Member: Sarah Leonardi
 ADEFP Budget: \$48,194,318
 Total Facilities Budget (Sum of Projects): \$46,884,131

PRIMARY RENOVATIONS P.001684 Northeast HS - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction



PROJECT UPDATE

Completed Scope of work for buildings 3, 6, 12, 15, 17, 85 & 86. Building 1- Fire protection inspections completed, need fire alarm certified before fire protection flow and tamper inspection can be performed and system put on line. Building 2- Roof replacement at 50% demolition and temporary membrane. all other scope of work complete. Building 3- Stem labs and restrooms completed. Building 4 - Air Handlers 4-1, 4-2 and 4-5 installed with permission to energize pending. AHU 4-3 and 4-4 replacement to begin. Smoke vent replacement pending issuance of constructive change directive. Fire protection at Flow and Tamper switch inspection for fire alarm. Building 5 - Air Handler - solution for ductwork requiring district review. Fire protection at Flow and Tamper switch inspection for fire alarm. Building 7 - Temporary roof membrane installed P.002301 to coordinate installation of the roof top units. Fire protection at Flow and Tamper switch inspection for fire alarm. Fire alarm revised shop drawings approved- function test inspections per building in progress. Fire alarm panel certification to follow.

PROJECT SCOPE

Renovations Scope Of Work: Re-roofing Buildings #1, 2, 3, 5, 6, 7, 12, 15, 17, 25, 85 & 86. Exterior door & window replacement. Complete fire alarm system replacement. Fire sprinkler upgrades at Buildings 1, 3, 4, 5, 6 and 7. Selective ceiling replacement for fire sprinkler installation. ADA restroom renovations of restrooms 101 & 102, 117 & 119 and Building #3 restrooms 189, 191 and 194. Renovation of Building #1 Life Science S.T.E.M. Labs rooms 142 & 153, 146 Teacher planning. Building #3 Culinary STEM Lab room 194 with associated food service equipment. Building #3 Fabrication STEM Lab. Building #4 Auditorium mechanical, electrical and controls upgrades. Music Building #5 renovations. Electrical work to support new HVAC systems. HVAC SOW: Building 2 chiller replacement, various AHU replacement, Digital Direct Controls & EMS upgrades. Test and Balance.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$1,607,841	\$1,570,645	\$37,196
Construction	\$19,238,886	\$15,815,575	\$3,423,311
FF&E and Technology	\$767,413	\$487,763	\$279,650
Direct Purchase	\$1,275,538	\$1,165,240	\$110,298
Construction Mgmt	\$1,413,734	\$1,413,734	\$0
Contingency	\$328,872		\$328,872
Consultants	\$43,962	\$15,034	\$28,928
Utilities	\$10,585	\$4,526	\$6,059
Project Total:	\$24,686,831	\$20,472,517	\$4,214,314

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Northeast High School



Address: 700 NE 56 STREET, OAKLAND PARK 33334
 Location Num: 1241
 Board District: 3
 Board Member: Sarah Leonardi
 ADEFP Budget: \$48,194,318
 Total Facilities Budget (Sum of Projects): \$46,884,131

PRIMARY RENOVATIONS P.002301 Northeast HS - New Addition and Renovations to Building 12 SMART Program

CURRENT PHASE

RISK LEVEL

5B-Construction

No Risk

PROJECT UPDATE

Finals and life safety deficiencies being addressed, 110b expected for building 29/30 first week of January.

PROJECT SCOPE

New 2- story classroom addition, building #29, and 1-story Flex Lab, Building #30, both tilt-up construction with the complete HVAC system. Renovations to Building #7 P.E. Locker Rooms and Building #12 new football locker room, flex and support spaces, ROTC classrooms, office, storage, and support spaces. New building CEP two (2) air-cooled chillers and associated underground piping, pumps, and VFDs. Demolish Buildings 8, 9, 10, 11 & 27. Parking lot modifications.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$1,028,500	\$998,412	\$30,088
Construction	\$16,406,886	\$15,120,929	\$1,285,957
FF&E and Technology	\$859,001	\$440,788	\$418,213
Direct Purchase	\$2,095,591	\$2,054,247	\$41,344
Construction Mgmt	\$1,631,000	\$1,630,770	\$230
Contingency	\$18,614		\$18,614
Consultants	\$47,084	\$38,168	\$8,916
Utilities	\$2,074	\$2,074	\$0
Project Total:	\$22,088,750	\$20,285,388	\$1,803,362

FLAG: BUDGET, Reason: Budget Adjustment

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



- HIGH:**
An issue that can impact the project's budget and/or schedule, a resolution is being determined.
- MEDIUM:**
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.
- LOW:**
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Northeast High School



Address: 700 NE 56 STREET, OAKLAND PARK 33334
 Location Num: 1241
 Board District: 3
 Board Member: Sarah Leonardi
 ADEFP Budget: \$48,194,318
 Total Facilities Budget (Sum of Projects): \$46,884,131

PRIMARY RENOVATIONS P.002301-ELE Northeast HS - SMART Intercom Tie-in Bldg 29/30

CURRENT PHASE

9-Closed

RISK LEVEL

No Risk

PROJECT UPDATE

Intercom head work is completed inspections are approved.

PROJECT SCOPE

Provide materials labor and equipment to install new intercom system head to tie buildings 29, 30 and 12 into existing intercom system..

BUDGET

	Current Budget	Actuals	Remaining Budget
Construction	\$108,550	\$108,550	\$0
Project Total:	\$108,550	\$108,550	\$0

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Outdoor trash receptacles, science equipment, golf carts, scoring tables, volleyball and football scoreboard, digital marquee, gym scoreboards, electric strikes, standalone door alarms & window wraps, Projectors, Charge Carts

BUDGET

\$100,000

IN PROGRESS

Remaining balance is on hold until the Renovations are complete.

ATHLETICS

✓ COMPLETE

SCOPE

Weight Room - Hiring Contractor

MUSIC

✓ COMPLETE

SCOPE

273 Instruments Delivered

TECHNOLOGY

✓ COMPLETE

SCOPE

637 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.