

Nova Blanche Forman Elementary School



Address: 3521 SW DAVIE ROAD, DAVIE 33314
 Location Num: 1282
 Board District: 6
 Board Member: Brenda Fam, Esq
 ADEFP Budget: \$4,930,054
 Total Facilities Budget (Sum of Projects): \$3,633,055

PRIMARY RENOVATIONS P.002149 Nova Blanche Forman ES - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction



PROJECT UPDATE

Work will resume w/Delivery of RTUs and PTUs which are expected to arrive onsite early first quarter of 2024. This update projects Substantial Completion being achieved now on February 7th, 2025. This is an additional month of projected delay, further to last month's reported delays.

PROJECT SCOPE

Building 1- wood exterior replacement, aluminum window replacement, wood window replacement, exterior door hardware replacement, exterior painting, HVAC Improvements, Roofing repair after HVAC installation. Building 2- Re-Roofing, and HVAC improvements. Building 3- Re-roofing, exterior door replacement, exterior painting Building 4- exterior door hardware replacement, exterior painting including soffit Building 6- Re-roofing, exterior painting Building 85- Exterior painting

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$180,000	\$122,837	\$57,163
Construction	\$2,278,103	\$1,156,860	\$1,121,243
Direct Purchase	\$657,187	\$249,680	\$407,507
Construction Mgmt	\$359,000	\$302,966	\$56,034
Contingency	\$150,765		\$150,765
Consultants	\$8,000	\$5,031	\$2,969
Project Total:	\$3,633,055	\$1,837,374	\$1,795,681

FLAG: SCHEDULE, Reason: Contractor Delay

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Classroom rugs, laptops, EarthWalk Carts, cable management, HDMI to VGA adapter, USB 3.0 Ethernet Adapter, Lenovo ThinkPad case, kidney tables, projectors, document cameras, logo mats, media center furniture, lobby furniture, conference room furniture Safco literature organizers, wall-mounting plates, Alumni stack chairs, carpet extractor, pedestal teacher desk, leather task chairs

BUDGET

\$100,000

MUSIC

✓ COMPLETE **SCOPE**

355 Instruments Delivered

TECHNOLOGY

✓ COMPLETE **SCOPE**

289 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.