

Nova Middle School



Address: 3602 COLLEGE AVENUE, DAVIE 33314
 Location Num: 1311
 Board District: 6
 Board Member: Brenda Fam, Esq
 ADEFP Budget: \$9,095,874
 Total Facilities Budget (Sum of Projects): \$10,137,902

PRIMARY RENOVATIONS P.001898 Nova MS - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction



PROJECT UPDATE

1. Renovation work continues the Building 5 band and chorus rooms with painting, carpet, and acoustical panel installation. Completed 2. Mechanical work of removing old, rusted sheet metal ducts in FISH 712.. Completed 3. New Air Handler rough work is in progress - 90% 4. ASI #4 Rev 14 - To modify / update specification and STC rating requirements for Doors 101,102 and 106. 5. ASI #5 rev 15 - Change electrical service for new / replacement unit ventilators UV-1 and UV-2, Building 30, from existing Panel AL4 circuits 15, 17 to existing Panel ADPL circuits 13,15. Existing electrical circuit serving existing UV-1 and UV-2 shall be re-purposed to serve new control panels.

PROJECT SCOPE

Repair Stucco and Paint Buildings #7, #8, #9, #10, #30, and #39 Renovate Art Room Building 30 (with casework, art sink, and finishes) Renovate Music Lab in Building #5 HVAC improvements for Buildings #4, #5, #7, #8, #9, and #30

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$230,000	\$185,285	\$44,715
Construction	\$2,847,513	\$1,608,959	\$1,238,554
Direct Purchase	\$116,364	\$41,904	\$74,460
Construction Mgmt	\$615,822	\$615,822	\$0
Contingency	\$152,472		\$152,472
Consultants	\$15,000	\$8,892	\$6,108
Project Total:	\$3,977,171	\$2,460,862	\$1,516,309

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Nova Middle School



Address: 3602 COLLEGE AVENUE, DAVIE 33314
 Location Num: 1311
 Board District: 6
 Board Member: Brenda Fam, Esq
 ADEFP Budget: \$9,095,874
 Total Facilities Budget (Sum of Projects): \$10,137,902

PRIMARY RENOVATIONS P.002027 Nova MS - SMART Fire Sprinklers (Design)

CURRENT PHASE

7-Final Completion

RISK LEVEL

No Risk

PROJECT UPDATE

The Architect will bill once the project is completed.

PROJECT SCOPE

Fire sprinkler installation: Buildings 03, 04, 05, 08, 10, 35, & 36. Nova HS Buildings 05, 06, 12, 16, 17, & 23. This is being done as part of the Nova HS project since it is a shared facility.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$167,668	\$133,000	\$34,668
Construction Mgmt	\$33,063	\$33,063	\$0
Project Total:	\$200,731	\$166,063	\$34,668

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Nova Middle School



Address: 3602 COLLEGE AVENUE, DAVIE 33314
 Location Num: 1311
 Board District: 6
 Board Member: Brenda Fam, Esq
 ADEFP Budget: \$9,095,874
 Total Facilities Budget (Sum of Projects): \$10,137,902

PRIMARY RENOVATIONS P.002873 Nova MS - Roofing Building 3, 4, 7, 8, 9 - SMART Program

CURRENT PHASE

RISK LEVEL

5B-Construction

No Risk

PROJECT UPDATE

Bldg 3: Demo/Temp completed and curb installation completed. Bldg 4: Demo/Temp completed and curb installation completed. Bldg 7: Demo/Temp completed and curb installation completed. Bldg 8: Demo/Temp completed and curb installation completed. Bldg 9: Demo/Temp completed and curb installation completed. GC Evaluation in signatures process

PROJECT SCOPE

Roofs carve-out, Bldgs. 3, 4, 7, 8 & 9 and their associated Mechanical Rooftop units.

BUDGET

	Current Budget	Actuals	Remaining Budget
Construction	\$3,431,658	\$604,045	\$2,827,613
Direct Purchase	\$577,926	\$259,762	\$318,164
Construction Mgmt	\$177,000	\$177,000	\$0
Contingency	\$198,416		\$198,416
Consultants	\$20,000	\$8,101	\$11,899
Project Total:	\$4,405,000	\$1,048,908	\$3,356,092

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Nova Middle School



Address: 3602 COLLEGE AVENUE, DAVIE 33314
 Location Num: 1311
 Board District: 6
 Board Member: Brenda Fam, Esq
 ADEFP Budget: \$9,095,874
 Total Facilities Budget (Sum of Projects): \$10,137,902

PRIMARY RENOVATIONS P.002873-RC1 Nova MS - SMART Roof Carve Out - Bldg 5

CURRENT PHASE

RISK LEVEL

5B-Construction

No Risk

PROJECT UPDATE

-12/5/23: NTP package submitted to Procurement. -12/7/23: Original recorded bonds submitted to Procurement. -12/13/23: NTP was submitted to the contractor with a start date of 12/20/23.

PROJECT SCOPE

Reroofing of Bldg 5.

BUDGET

	Current Budget	Actuals	Remaining Budget
Construction	\$1,480,000		\$1,480,000
Contingency	\$75,000		\$75,000
Project Total:	\$1,555,000		\$1,555,000

FLAG: BUDGET, Reason: Budget Adjustment

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Teachers' chairs, Laptops, desktops, think pads & Broadcasting system

BUDGET

\$100,000

MUSIC

✓ **SCOPE**
COMPLETE **68 Instruments Delivered**

TECHNOLOGY

✓ **SCOPE**
COMPLETE **113 Items Delivered**

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.