

James S. Rickards Middle School



Address: 6000 NE 9 AVENUE, OAKLAND PARK 33334
Location Num: 2121
Board District: 3
Board Member: Sarah Leonardi
ADEFP Budget: \$82,559,830
Total Facilities Budget (Sum of Projects): \$10,402,487

PRIMARY RENOVATIONS P.001743 James S. Rickards MS - SMART GOB Renovations

CURRENT PHASE

RISK LEVEL

9-Closed

No Risk

PROJECT UPDATE

PROJECT SCOPE

Building Envelope Improvements (Roof, Window, Ext Wall, etc.), Electrical Improvements, Fire Alarm, Fire Sprinklers, HVAC Improvements, Media Center improvements, Safety / Security Upgrade

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$633,844	\$633,844	\$0
Construction	\$5,731,286	\$5,731,286	\$0
FF&E and Technology	\$11,511	\$11,511	\$0
Direct Purchase	\$1,312,692	\$1,312,692	\$0
Construction Mgmt	\$1,291,295	\$1,291,295	\$0
Contingency	\$1,409,063		\$1,409,063
Consultants	\$12,796	\$12,796	\$0
Project Total:	\$10,402,487	\$8,993,424	\$1,409,063

PHASE	2015	2016	2017	2018	2019	2020	2021	2022	2023	2024	2025	2026
	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4
PROJECT PLANNING												
HIRE DESIGNER												
PROJECT DESIGN												
HIRE CONTRACTOR												
ACTIVE CONSTRUCTION												
CONSTRUCTION CLOSEOUT												

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Floor mats, outdoor metal bleachers, flat screen TVs, clay extruder, two-way radios, indoor furniture, projectors, dehumidifier, Laptops, tables for teacher's lounge, chairs, laminator, electric strike for the SPE & digital marquee, TVs, Portable Sound System, Two-way Radios

BUDGET

\$100,000

TECHNOLOGY

✓
COMPLETE

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Lloyd Estates Elementary School



Address: 750 NW 41 STREET, OAKLAND PARK 33309
Location Num: 1091
Board District: 3
Board Member: Sarah Leonardi
ADEFP Budget: \$6,737,034
Total Facilities Budget (Sum of Projects): \$6,408,047

PRIMARY RENOVATIONS P.001824 Lloyd Estates ES - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction

PROJECT UPDATE

1. A/E completed drawings for the structural support of RTUs 1-1&2 for Building 1 and submitted them to the Building Department. The drawings were returned to R&R, and the architect is preparing to resubmit them. 2. No activity as the contractor has pulled off of the project waiting for structural support for RTUs 1-1&2 for Building 1

PROJECT SCOPE

Re-Roofing: Buildings 01, 03, 04, 05, 06 & 75. Media Center Renovation Building 01. Group Restrooms ADA Renovations Building 01. Fire Protection Bldg 01. Fire Alarm System Replacement: Buildings 01, 02, 03, 04, 05, 06, 08 & 75. HVAC Unit Replacement Buildings 01, 02 & 05.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$220,283	\$207,002	\$13,281
Construction	\$4,691,824	\$3,522,518	\$1,169,306
Direct Purchase	\$830,248	\$759,985	\$70,263
Construction Mgmt	\$458,567	\$458,567	\$0
Contingency	\$196,125		\$196,125
Consultants	\$7,000	\$4,299	\$2,701
Utilities	\$4,000		\$4,000
Project Total:	\$6,408,047	\$4,952,371	\$1,455,676

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Two-way radios, poster maker, LCD projectors, digital cameras & (12) Recorderx

BUDGET

\$100,000

MUSIC

SCOPE

COMPLETE 390 Instruments delivered

TECHNOLOGY

SCOPE

COMPLETE 253 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

North Andrews Gardens Elementary School



Address: 345 NE 56 STREET, OAKLAND PARK 33334
Location Num: 0521
Board District: 3
Board Member: Sarah Leonardi
ADEFP Budget: \$2,746,834
Total Facilities Budget (Sum of Projects): \$7,578,546

PRIMARY RENOVATIONS P.001890 North Andrews Gardens ES - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction



PROJECT UPDATE

- Existing issue with south side of school new fire sprinkler main has been repaired. - East side of school new fire sprinkler main has been installed and driveway paved. - Chiller is installed and working on programming. electrical and mechanical inspections passed. - AHU 2-3 (air handler unit) is installed and working on controls. Permission to energize passed. Chilled waterline insulation complete. - AHU 4-1 is installed and working on controls. Permission to energize passed.

PROJECT SCOPE

Re-roofing: Buildings 1 through 7 Aluminum Covered Walkway Repairs Exterior Doors Replacement: Building 4 Exterior Paint: Buildings 5 & 6 Fire Sprinklers: Buildings 2, & 3 HVAC Improvements: Buildings 2, 4, 7 & 8 Test & Balance: Buildings 1, 2, 3, 4, 5, & 6

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$260,017	\$232,522	\$27,495
Construction	\$5,471,817	\$4,549,420	\$922,397
Direct Purchase	\$920,917	\$601,677	\$319,240
Construction Mgmt	\$607,516	\$607,516	\$0
Contingency	\$292,971		\$292,971
Consultants	\$20,308	\$13,753	\$6,555
Utilities	\$5,000	\$2,584	\$2,416
Project Total:	\$7,578,546	\$6,007,472	\$1,571,074

FLAG:

PHASE	2015	2016	2017	2018	2019	2020	2021	2022	2023	2024	2025	2026
	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4
PROJECT PLANNING												
HIRE DESIGNER												
PROJECT DESIGN												
HIRE CONTRACTOR												
ACTIVE CONSTRUCTION												
CONSTRUCTION CLOSEOUT												

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Aiphone submaster, golf cart, Elmo document cameras, ID maker, laptops, ThinkPad's, Think stations, Earthwalk carts, golf cart, executive chairs, projectors, Trash receptacles, Benches, adapters

BUDGET

\$100,000

MUSIC

SCOPE

126 Instruments Delivered

TECHNOLOGY

SCOPE

382 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Northeast High School



Address 700 NE 56 STREET, OAKLAND PARK 33334
 Location Num: 1241
 Board District: 3
 Board Member: Sarah Leonardi
 ADEFP Budget: \$48,194,318
 Total Facilities Budget (Sum of Projects): \$46,945,701

PRIMARY RENOVATIONS P.001684 Northeast HS - SMART Program Renovations

CURRENT PHASE

RISK LEVEL
5B-Construction


PROJECT UPDATE

Building 1- Fire alarm certification 95% complete Building 2- Roof replacement at temporary membrane preparation for light weight insulated concrete in progress. Building 4 - AHU 4-3 and 4-4 at Test and balance. Smoke vent replacement delayed until summer break to accommodate the relocation of classes out of building 9 to allow demolition of building by project 2301. Building 5 -mechanical work to be installed following the approved design. Building 7 - Temporary roof membrane installed, light weight insulated concrete preparation under way

PROJECT SCOPE

Renovations Scope Of Work: Re-roofing Buildings #1, 2, 3, 5, 6, 7, 12, 15, 17, 25, 85 & 86. Exterior door & window replacement. Complete fire alarm system replacement. Fire sprinkler upgrades at Buildings 1, 3, 4, 5, 6 and 7. Selective ceiling replacement for fire sprinkler installation. ADA restroom renovations of restrooms 101 & 102, 117 & 119 and Building #3 restrooms 189, 191 and 194. Renovation of Building #1 Life Science S.T.E.M. Labs rooms 142 & 153, 146 Teacher planning. Building #3 Culinary STEM Lab room 194 with associated food service equipment. Building #3 Fabrication STEM Lab. Building #4 Auditorium mechanical, electrical and controls upgrades. Music Building #5 renovations. Electrical work to support new HVAC systems. HVAC SOW: Building 2 chiller replacement, various AHU replacement, Digital Direct Controls & EMS upgrades. Test and Balance.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$1,607,841	\$1,565,625	\$42,216
Construction	\$19,238,886	\$15,871,864	\$3,367,022
FF&E and Technology	\$762,207	\$523,936	\$238,271
Direct Purchase	\$1,275,538	\$1,165,240	\$110,298
Construction Mgmt	\$1,413,734	\$1,413,734	\$0
Contingency	\$390,442		\$390,442
Consultants	\$49,168	\$20,718	\$28,450
Utilities	\$10,585	\$4,526	\$6,059
Project Total:	\$24,748,401	\$20,565,643	\$4,182,758

FLAG: SCHEDULE, Reason: E&O / Owner Delays

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
 An issue that can impact the project's budget and/or schedule, a resolution is being determined.
MEDIUM:
 An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.
LOW:
 A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Northeast High School



Address: 700 NE 56 STREET, OAKLAND PARK 33334
Location Num: 1241
Board District: 3
Board Member: Sarah Leonardi
ADEFP Budget: \$48,194,318
Total Facilities Budget (Sum of Projects): \$46,945,701

PRIMARY RENOVATIONS P.002301 Northeast HS - New Addition and Renovations to Building 12 SMART Program

CURRENT PHASE

RISK LEVEL

5B-Construction



PROJECT UPDATE

Building 12 occupancy being allowed by the AHJ Destructive asbestos testing for buildings 8, 9, 10 and 11 to begin April 1, 2024. Building 27 demolition to take place week of 4/1/24
Building 7 RTU installed at permission to energize inspection.

PROJECT SCOPE

New 2- story classroom addition, building #29, and 1-story Flex Lab, Building #30, both tilt-up construction with the complete HVAC system. Renovations to Building #7 P.E. Locker Rooms and Building #12 new football locker room, flex and support spaces, ROTC classrooms, office, storage, and support spaces. New building CEP two (2) air-cooled chillers and associated underground piping, pumps, and VFDs. Demolish Buildings 8, 9, 10, 11 & 27. Parking lot modifications.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$1,028,050	\$998,412	\$29,638
Construction	\$16,259,984	\$15,335,499	\$924,485
FF&E and Technology	\$858,306	\$853,303	\$5,003
Direct Purchase	\$2,060,599	\$2,060,599	\$0
Construction Mgmt	\$1,630,770	\$1,630,770	\$0
Contingency	\$199,703		\$199,703
Consultants	\$49,264	\$49,264	\$0
Utilities	\$2,074	\$2,074	\$0
Project Total:	\$22,088,750	\$20,929,921	\$1,158,829

FLAG: SCHEDULE, Reason: Owner Delays / Contractor Delays

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Northeast High School



Address: 700 NE 56 STREET, OAKLAND PARK 33334
Location Num: 1241
Board District: 3
Board Member: Sarah Leonardi
ADEFP Budget: \$48,194,318
Total Facilities Budget (Sum of Projects): \$46,945,701

PRIMARY RENOVATIONS P.002301-ELE Northeast HS - SMART Intercom Tie-in Bldg 29/30

CURRENT PHASE

9-Closed

RISK LEVEL

No Risk

PROJECT UPDATE

PROJECT SCOPE

Provide materials labor and equipment to install new intercom system head to tie buildings 29, 30 and 12 into existing intercom system..

BUDGET

	Current Budget	Actuals	Remaining Budget
Construction	\$108,550	\$108,550	\$0
Project Total:	\$108,550	\$108,550	\$0

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Outdoor trash receptacles, science equipment, golf carts, scoring tables, volleyball and football scoreboard, digital marquee, gym scoreboards, electric strikes, standalone door alarms & window wraps, Projectors, Charge Carts

BUDGET

\$100,000

IN PROGRESS

Remaining balance is on hold until the Renovations are complete.

ATHLETICS

✓
COMPLETE

MUSIC

✓
COMPLETE

TECHNOLOGY

✓
COMPLETE

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Oakland Park Elementary School



Address: 936 NE 33 STREET, OAKLAND PARK 33334
Location Num: 0031
Board District: 3
Board Member: Sarah Leonardi
ADEFP Budget: \$6,178,649
Total Facilities Budget (Sum of Projects): \$5,762,330

PRIMARY RENOVATIONS P.001895 Oakland Park ES - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction



PROJECT UPDATE

Architect Supplemental Instructions (ASI) has been approved by the building department for the main distribution panel in building 11. General Contractor has ordered the switch for the panel. GC is currently still working on commissioning all mechanical devices that were on the deficiency list.

PROJECT SCOPE

Roof Replacement: Buildings 1, 2, 3, 4, 5, 6, 7, 8, 9, 10, 11 & 13. Replacement of Exterior Lighting: Campus-wide Roofing tile in selected areas Electrical Upgrades: Campus-wide (including the replacement of Switchgear and Distribution Panels and AHU's) RTU replacement at building

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$240,000	\$212,063	\$27,937
Construction	\$3,750,683	\$3,731,669	\$19,014
FF&E and Technology	\$4,669	\$4,669	\$0
Direct Purchase	\$835,539	\$835,539	\$0
Construction Mgmt	\$633,856	\$633,856	\$0
Contingency	\$287,583		\$287,583
Consultants	\$10,000	\$4,464	\$5,536
Project Total:	\$5,762,330	\$5,422,260	\$340,070

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Playground upgrades; replacing the sand with PIP, Murals, Carpet replacement for the media center

BUDGET

\$100,000

MUSIC

SCOPE

1,655 Instruments Delivered

TECHNOLOGY

SCOPE

259 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.