

## Park Ridge Elementary School



Address: 5200 NE 9 AVENUE, DEERFIELD BEACH 33064  
Location Num: 1951  
Board District: 7  
Board Member: Nora Rupert  
ADEFP Budget: \$4,924,515  
Total Facilities Budget (Sum of Projects): \$4,463,697

### PRIMARY RENOVATIONS P.001844 Park Ridge ES - SMART Program Renovations

#### CURRENT PHASE

**RISK LEVEL**

**6-Substantial Completion**

No Risk

#### PROJECT UPDATE

Construction scope of work is complete, 110B was submitted for signatures.

#### PROJECT SCOPE

Exterior Painting: Buildings 5 Fire Alarm Replacement: Campus-wide Mechanical Improvements: Buildings 1, 2, 3 & 75 Media Center & ADA Restrooms Renovation: Building 1 Re-Roofing: Buildings 1, 2, 3 & 4

#### BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$191,500	\$145,710	\$45,790
Construction	\$3,135,418	\$2,942,387	\$193,031
FF&E and Technology	\$102,108	\$101,332	\$776
Direct Purchase	\$534,111	\$507,270	\$26,841
Construction Mgmt	\$370,000	\$370,000	\$0
Contingency	\$122,560		\$122,560
Consultants	\$8,000	\$5,552	\$2,448
<b>Project Total:</b>	<b>\$4,463,697</b>	<b>\$4,072,251</b>	<b>\$391,446</b>

#### FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

### SCHOOL CHOICE ENHANCEMENT (SCEP)

#### CURRENT PHASE

COMPLETE

#### DELIVERED

Window Wraps, Recordex Simplicity Doc Cameras, Lenovo 300e, ThinkPads, EarthWalk Cart, Mini HDMI to VGA Adapters, UltraSlim USB DVD Burner, Promethean Boards, Aiphone and submasters, Laptops, Two-way Radios, Computer Accessories

#### BUDGET

\$100,000

### MUSIC

#### SCOPE

COMPLETE 304 Instruments Delivered

#### TECHNOLOGY

#### SCOPE

COMPLETE 216 Items Delivered

#### TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



##### HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

##### MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

##### LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.