

Heron Heights Elementary School



Address: 11010 NOB HILL ROAD, PARKLAND 33076
Location Num: 3961
Board District: 4
Board Member: Lori Alhadeff
ADEFP Budget: \$2,296,453
Total Facilities Budget (Sum of Projects): \$805,195

PRIMARY RENOVATIONS P.002147 Heron Heights ES - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

8-Financial Closeout

No Risk

PROJECT UPDATE

The board required documents were sent to the General Contractor to submit the final retainage request to the board for approval. The Certificate of Occupancy was fully executed on 11/7/2023. The Certificate of Final Inspection was approved by the Building on 11/28/2023 and was approved by the Superintendent on 12/19/2023.

PROJECT SCOPE

Exterior Re-painting at Buildings 1, 2 MUSIC/ART ROOM Space Conversion -New sink and cabinets Music Room Renovation with Shelving for instruments. HVAC Improvements- Test & Balance.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$85,000	\$42,950	\$42,050
Construction	\$489,511	\$462,385	\$27,126
Construction Mgmt	\$101,200	\$101,200	\$0
Contingency	\$124,484		\$124,484
Consultants	\$5,000	\$2,431	\$2,569
Project Total:	\$805,195	\$608,966	\$196,229

FLAG:

PHASE	2015	2016	2017	2018	2019	2020	2021	2022	2023	2024	2025	2026
	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4
PROJECT PLANNING												
HIRE DESIGNER												
PROJECT DESIGN												
HIRE CONTRACTOR												
ACTIVE CONSTRUCTION												
CONSTRUCTION CLOSEOUT												

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Laptops, digital marquee, Indoor furniture

BUDGET

\$100,000

MUSIC

SCOPE

104 Instruments delivered

TECHNOLOGY

SCOPE

836 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Marjory Stoneman Douglas High School



Address: 5901 PINE ISLAND ROAD, PARKLAND 33076
Location Num: 3011
Board District: 4
Board Member: Lori Alhadeff
ADEFP Budget: \$45,663,233
Total Facilities Budget (Sum of Projects): \$24,154,755

PRIMARY RENOVATIONS P.000817 Marjory Stoneman Douglas HS - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction

No Risk

PROJECT UPDATE

1. Submittals continue being submitted and reviewed. 2. Utilities continue to be installed and hooked up to the modulars that are being installed. 3. Demo and installation of roofing has commenced on Building 6.

PROJECT SCOPE

Entire Fire Alarm Replacement Art Lab Music Room Re-Roofing: Buildings 1 (6500SF), 2 (20000 SF), 3 (6100SF), 4 (Membrane flashing at metal edge 160LF), 5 (5000SF), 6 (27000SF), 7 (Membrane flashing at metal edge 160 LF), 8 (10300SF), 9 (14016SF) & 11 Exterior Painting: Buildings 1 (including soffits), 2, 3, 4, 5, 7, 8 (including soffits), 9, 10, & 11 Mechanical Upgrades: Buildings 1 (Controls, exhaust hood, ductwork (1000lf), exhaust fans (4), increase make-up air, (2) AHU, piping, & small exhaust/hood.), 2 (Controls, 2X2 exhaust/hoods, ductwork replacement, exhaust fans (8), AHU (2), fan coil, large exhaust, piping, roof condenser, and small exhaust /hood (4).), 3 (Controls, exhaust Fans. piping, & air compressor.), 4 (Controls, ductwork 1600 LF, AHU 2, & piping.), 5 (Controls, ductwork 3000LF, AHU 2, & piping 31552LF.), 6 (Controls, ductwork 4000LF, AHU 6, & piping 45049 LF.), 7 (Controls, AHU (2), Exterior AHU (2), ductwork 2000LF, controls, AHU (2), & piping 24262 SF), 8 (Controls, duct dampers (4), AHU replacement (6), ductwork, Electric unit heater, exhaust fans (2), AHU 4, & piping 25724.), & 9 (Controls, ductwork, AHU (2), & piping.) Steel Door Replacement: Building 6 Storefront/Curtainwall: Building 6 Flooring: Building 6 (PE Weight Room)

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$720,000	\$505,604	\$214,396
Construction	\$17,803,463	\$290,472	\$17,512,991
FF&E and Technology	\$15,956	\$15,955	\$1
Construction Mgmt	\$2,169,664	\$2,151,964	\$17,700
Contingency	\$570,522		\$570,522
Consultants	\$35,000	\$7,667	\$27,333
Misc Construction	\$200,000		\$200,000
Project Total:	\$21,514,605	\$2,971,662	\$18,542,943

FLAG: Project completion is forecasted past 10/31/25

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Marjory Stoneman Douglas High School



Address: 5901 PINE ISLAND ROAD, PARKLAND 33076
 Location Num: 3011
 Board District: 4
 Board Member: Lori Alhadeff
 ADEFP Budget: \$45,663,233
 Total Facilities Budget (Sum of Projects): \$24,154,755

PRIMARY RENOVATIONS P.000817-HVC Marjory Stoneman Douglas HS - SMART AHU Installation

CURRENT PHASE

RISK LEVEL

5B-Construction

No Risk

PROJECT UPDATE

Duct heater for AHU 9-3 was received and installed over spring break.

PROJECT SCOPE

Replace a total of 7 AHUs in Buildings 1, 4 & 9.

BUDGET

	Current Budget	Actuals	Remaining Budget
Construction	\$1,362,900	\$1,185,329	\$177,571
Contingency	\$67,100		\$67,100
Project Total:	\$1,430,000	\$1,185,329	\$244,671

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Marjory Stoneman Douglas High School



Address: 5901 PINE ISLAND ROAD, PARKLAND 33076
 Location Num: 3011
 Board District: 4
 Board Member: Lori Alhadeff
 ADEFP Budget: \$45,663,233
 Total Facilities Budget (Sum of Projects): \$24,154,755

PRIMARY RENOVATIONS P.000817-POR Marjory Stoneman Douglas HS - SMART Modular Portable Addition

CURRENT PHASE

5B-Construction

RISK LEVEL



PROJECT UPDATE

The Modular permit drawings were Approved in March. Modular deliveries commenced March 18, 2024 and installation commenced March 25, 2024.

PROJECT SCOPE

Installation and rental of Modulares

BUDGET

	Current Budget	Actuals	Remaining Budget
Construction	\$650,000		\$650,000
Project Total:	\$650,000		\$650,000

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Marjory Stoneman Douglas High School



Address: 5901 PINE ISLAND ROAD, PARKLAND 33076
Location Num: 3011
Board District: 4
Board Member: Lori Alhadeff
ADEFP Budget: \$45,663,233
Total Facilities Budget (Sum of Projects): \$24,154,755

PRIMARY RENOVATIONS P.002587 Marjory Stoneman Douglas HS - SMART Re-Roofing Building 9

CURRENT PHASE

RISK LEVEL

9-Closed

No Risk

PROJECT UPDATE

PROJECT SCOPE

Emergency reroof on Building 9. This is a PPO contract project. NTP was 6/16/21. This project was performed under the PPO Emergency Re-roofing Contract; therefore, no Substantial Completion/Final Completion dates were issued.

BUDGET

	Current Budget	Actuals	Remaining Budget
Construction	\$484,956	\$469,955	\$15,001
Construction Mgmt	\$51,696	\$51,696	\$0
Contingency	\$23,498		\$23,498
Project Total:	\$560,150	\$521,651	\$38,499

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

BUDGET

\$100,000

ATHLETICS

✓ COMPLETE

SCOPE

Weight Room

MUSIC

✓ COMPLETE

SCOPE

239 Instruments delivered

TECHNOLOGY

✓ COMPLETE

SCOPE

1,504 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Park Trails Elementary School



Address: 10700 TRAILS END, PARKLAND 33076
Location Num: 3781
Board District: 4
Board Member: Lori Alhadeff
ADEFP Budget: \$5,297,600
Total Facilities Budget (Sum of Projects): \$3,584,690

PRIMARY RENOVATIONS P.002116 Park Trails ES - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction



PROJECT UPDATE

New Fire Alarm system is in progress, GC will install per the approved permitted Fire Alarm Shop drawings Final inspections and certification is on-going.

PROJECT SCOPE

Re-roofing; Building 1 Fire Alarm Improvements; Campus-wide HVAC Improvements; 3 New Mini Split AC Units for IT Rooms in Building 1 Conversion of Existing Space to Music and/or Art Lab(s) Music Room & Art Room Renovations

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$222,500	\$184,837	\$37,663
Construction	\$2,454,987	\$2,420,094	\$34,893
FF&E and Technology	\$250,000	\$179,430	\$70,570
Direct Purchase	\$215,200	\$215,200	\$0
Construction Mgmt	\$340,000	\$340,000	\$0
Contingency	\$87,003		\$87,003
Consultants	\$15,000	\$6,315	\$8,685
Project Total:	\$3,584,690	\$3,345,876	\$238,814

FLAG:

PHASE	2015	2016	2017	2018	2019	2020	2021	2022	2023	2024	2025	2026
	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4
PROJECT PLANNING												
HIRE DESIGNER												
PROJECT DESIGN												
HIRE CONTRACTOR												
ACTIVE CONSTRUCTION												
CONSTRUCTION CLOSEOUT												

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Promethean Boards, Water Bottle Filling Stations, Laptops, Laptops, Computer Accessories, Printers, Desktops

BUDGET

\$100,000

MUSIC



SCOPE

COMPLETE

263 Instruments Delivered

TECHNOLOGY



SCOPE

COMPLETE

867 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Riverglades Elementary School



Address: 7400 PARKSIDE DRIVE, PARKLAND 33067
Location Num: 2891
Board District: 4
Board Member: Lori Alhadeff
ADEFP Budget: \$11,430,601
Total Facilities Budget (Sum of Projects): \$3,118,177

PRIMARY RENOVATIONS P.001866 Riverglades ES - SMART Program Renovation

CURRENT PHASE

RISK LEVEL

5B-Construction

PROJECT UPDATE

During the 5-19-23 OAC meeting, the GC's PM informed the PMOR and the A/E that they would not perform any more work onsite until payments resumed. On 5-24-23, the GC demobilized their site materials and removed the contents of their site trailer (mainly drawings and other paperwork). The GC has not performed any work nor had a presence on site during this reporting period. The issue is currently with BCPS Legal Counsel. - During the 10-6-23 OAC meeting, the GC's PM informed the PMOR and the A/E that they intend to re-mobilize to the project site and complete their Contract work. Additionally, during this same OAC meeting, the GC's PM informed us that they will be preparing a schedule for remobilizing and returning to work. - At the end of this reporting period, the GC has not provided a schedule for re-mobilizing. - The GC has returned to the project to prepare structural supports on the roof for installation (cleaned off rust and re-painted) - The GC has informed the PMOR: (1) They have discussed with the FA Subcontractor about re-purchasing FA devices but don't have a vendor at this time or the \$, and (2) discussed with the roofing subcontractor to cut roof penetration but roofing subcontractor wants more \$ to remobilize, and GC won't pay either subcontractor, therefore stalemate.

PROJECT SCOPE

Fire Sprinklers: Buildings 1, 2, 3, 4, & 6 Fire Alarm HVAC Improvements Re-roofing: Buildings 1, 2, 5, & 6.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$286,000	\$227,742	\$58,258
Construction	\$2,017,954	\$1,796,289	\$221,665
Direct Purchase	\$278,255	\$278,255	\$0
Construction Mgmt	\$343,000	\$343,000	\$0
Contingency	\$181,968		\$181,968
Consultants	\$6,000		\$6,000
Utilities	\$5,000		\$5,000
Project Total:	\$3,118,177	\$2,645,286	\$472,891

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Cafeteria Sound System

BUDGET

\$100,000

IN PROGRESS

Access Control System-8 card Readers

MUSIC

✓ COMPLETE

SCOPE

436 Instruments Delivered

TECHNOLOGY

✓ COMPLETE

SCOPE

287 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.