

Boulevard Heights Elementary School



Address: 7201 JOHNSON STREET, HOLLYWOOD 33024
 Location Num: 0971
 Board District: 1
 Board Member: Daniel P. Foganholi
 ADEFP Budget: \$6,335,165
 Total Facilities Budget (Sum of Projects): \$6,055,166

PRIMARY RENOVATIONS P.002065 Boulevard Heights ES – SMART Program Renovations

CURRENT PHASE

RISK LEVEL

6-Substantial Completion

No Risk

PROJECT UPDATE

Construction is complete. PMOR is processing the outstanding PCOs. OEF 110B Certificate of Occupancy was fully executed on 08/03/2023.

PROJECT SCOPE

Exterior Paint on Walls, Doors Soffits, and Trim: All buildings with the exception of Buildings 3 & 8. Re-Roofing: All buildings with the exception of Buildings 3,14, & 16. Aluminum Window Replacement: Buildings 1, 2, 4, 5, 6, & 7. Metal Exterior Door Replacement: Buildings 1 & 6. Ductwork Replacement. Air Handler HVAC Component Replacement Controls to be replaced with DDC controls Fan Coil Chiller water HVAC Component Replacement Mechanical HVAC Piping/System Replacement Fan coil HVAC Component Replacement Exhausts/Hoods Replacement Exterior Condenser Replacement Large HVAC Circulating Pump Replacement

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$315,000	\$266,217	\$48,783
Construction	\$3,775,356	\$3,665,631	\$109,725
FF&E and Technology	\$41,930	\$41,930	\$0
Direct Purchase	\$1,187,967	\$1,177,977	\$9,990
Construction Mgmt	\$598,000	\$598,000	\$0
Contingency	\$77,832		\$77,832
Consultants	\$59,081	\$56,265	\$2,816
Project Total:	\$6,055,166	\$5,806,020	\$249,146

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Two-way Radios, Poster Maker, Laptops Carts, Printers, Outdoor Rugs, Laminator, Laptops, Mimio Boards, Facilities Equipment, Electric strikes, Digital Marquee, Laptops, EarthWalk Cart, Pressure Washer, Printer

BUDGET

\$100,000

IN PROGRESS

Printer

MUSIC

✓ **SCOPE**

COMPLETE 200 Instruments Delivered

TECHNOLOGY

✓ **SCOPE**

COMPLETE 109 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Chapel Trail Elementary School



Address: 19595 TAFT STREET, PEMBROKE PINES 33029
 Location Num: 2961
 Board District: 2
 Board Member: Torey Alston
 ADEFP Budget: \$5,144,043
 Total Facilities Budget (Sum of Projects): \$4,538,436

PRIMARY RENOVATIONS P.001732 Chapel Trail ES - SMART Program Renovations

CURRENT PHASE

6-Substantial Completion

RISK LEVEL

No Risk

PROJECT UPDATE

110b fully executed - Paint peeling on Building 85, is still pending to be resolved. - There is a pending open change , order PCO 9. - Warranty team is working with GC to obtain all closeout documents.

PROJECT SCOPE

Building Envelope Improvements & HVAC Improvements, Walkway replacement

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$328,444	\$307,339	\$21,105
Construction	\$3,168,724	\$3,122,756	\$45,968
Direct Purchase	\$573,157	\$553,885	\$19,272
Construction Mgmt	\$325,713	\$325,713	\$0
Contingency	\$137,518		\$137,518
Consultants	\$4,880		\$4,880
Project Total:	\$4,538,436	\$4,309,693	\$228,743

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Student laptops, Stage curtains, Bus loop shade, Shade structure

BUDGET

\$100,000

MUSIC

✓ COMPLETE **SCOPE**

280 Instruments Delivered

✓ COMPLETE **TECHNOLOGY**

✓ COMPLETE **SCOPE**

324 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Charles W. Flanagan High School



Address: 12800 TAFT STREET, PEMBROKE PINES 33028
 Location Num: 3391
 Board District: 2
 Board Member: Torey Alston
 ADEFP Budget: \$17,903,461
 Total Facilities Budget (Sum of Projects): \$15,326,361

PRIMARY RENOVATIONS P.001847 Charles W. Flanagan HS - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

6-Substantial Completion



PROJECT UPDATE

110b Fully Executed CMAR has submitted a substitution request in order to resubmit the gate and fence permit.

PROJECT SCOPE

Aluminum Covered Walkways Replacement: Campus-wide Classroom Addition Aluminum Window Replacement: Buildings 1, 2, 3 & 9 Re-roofing: Buildings 3 (including new decking), 5 (including new decking), 7 & 8 (including new decking) HVAC Improvements: Buildings 1, (Test & Balance). 2 (Exhaust Hoods, Roof Condenser, and Test & Balance), 3 (Circulating Pump, Chiller & Cooling Tower) 4 (Test & Balance), 5 (Test & Balance), 6 (Test & Balance), 8 (Exhaust Fan & Test & Balance), 9 (Test & Balance), & 11 (Controls, Electric Heater, Window AC Unit)

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$570,064	\$570,064	\$0
Construction	\$10,365,761	\$9,395,474	\$970,287
FF&E and Technology	\$739,192	\$739,192	\$0
Direct Purchase	\$1,722,818	\$1,682,143	\$40,675
Construction Mgmt	\$1,836,895	\$1,783,895	\$53,000
Contingency	\$78,134		\$78,134
Consultants	\$13,497	\$13,497	\$0
Project Total:	\$15,326,361	\$14,184,265	\$1,142,096

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Floor scrubber, Hedger, Trimmer, Blower, Two-way radios, ID machine, Recorder, Golf carts, Two-way radio batteries, Digital marquee, Office furniture

BUDGET

\$100,000

ATHLETICS

SCOPE

Track, Weight Room

MUSIC

SCOPE

210 Instruments Delivered

TECHNOLOGY

SCOPE

600 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Lakeside Elementary School



Address: 900 NW 136 AVENUE, PEMBROKE PINES 33028
 Location Num: 3591
 Board District: 2
 Board Member: Torey Alston
 ADEFP Budget: \$4,891,240
 Total Facilities Budget (Sum of Projects): \$4,284,240

PRIMARY RENOVATIONS P.002070 Lakeside ES - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction



PROJECT UPDATE

General Contractor (GC) passed Fire Alarm, Fire Protection Finals. GC is currently finishing up test and balance (T&B). Once the t&b has been completed, commissioning and the final mechanical inspection will take place and 110b submission

PROJECT SCOPE

Electrical Improvements Exterior Lighting: Campus-wide HVAC Improvements Duck Heater, AHU Building 4, Controls: Building 17 Window-mount A/C: Building 4 Re-Roofing: Building 4, 8, 9, & 10

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$245,000	\$203,282	\$41,718
Construction	\$2,974,551	\$2,353,221	\$621,330
Direct Purchase	\$389,755	\$300,556	\$89,199
Construction Mgmt	\$456,969	\$456,969	\$0
Contingency	\$206,965		\$206,965
Consultants	\$6,000		\$6,000
Utilities	\$5,000		\$5,000
Project Total:	\$4,284,240	\$3,314,028	\$970,212

FLAG: SCHEDULE, Reason: Owner Delays / Contractor Delays

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Promethean boards, Stools, 10-piece portable work stations, Flexible chairs, Digital Marquee. Laptops

BUDGET

\$100,000

MUSIC

SCOPE

COMPLETE 361 Instruments delivered

TECHNOLOGY

SCOPE

COMPLETE 372 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Palm Cove Elementary School



Address: 11601 WASHINGTON STREET, PEMBROKE PINES 33025
 Location Num: 3311
 Board District: 2
 Board Member: Torey Alston
 ADEFP Budget: \$3,888,326
 Total Facilities Budget (Sum of Projects): \$3,450,590

PRIMARY RENOVATIONS P.001885 Palm Cove ES - SMART Program Renovations

CURRENT PHASE

9-Closed

RISK LEVEL

No Risk

PROJECT UPDATE

PROJECT SCOPE

Building Envelope Improvements (Roof, Window, Ext Wall, etc.), HVAC Improvements

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$270,973	\$270,973	\$0
Construction	\$2,790,646	\$2,790,646	\$0
Construction Mgmt	\$388,300	\$388,300	\$0
Consultants	\$671	\$671	\$0
Project Total:	\$3,450,590	\$3,450,590	\$0

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Projector, Aiphone (including strike) at the SPE, cafeteria sound system & murals, Outdoor Furniture, Facilities Equipment, Projectors, Label Maker, Facilities Equipment, Murals

BUDGET

\$100,000

IN PROGRESS

Laminator, Portable PA, Microphone

MUSIC

SCOPE

COMPLETE 308 Instruments Delivered

TECHNOLOGY

SCOPE

COMPLETE 336 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Panther Run Elementary School



Address: 801 NW 172 AVENUE, PEMBROKE PINES 33029
 Location Num: 3571
 Board District: 2
 Board Member: Torey Alston
 ADEFP Budget: \$3,986,929
 Total Facilities Budget (Sum of Projects): \$3,404,586

PRIMARY RENOVATIONS P.002069 Panther Run ES - SMART Program Renovations

CURRENT PHASE

9-Closed

RISK LEVEL

No Risk

PROJECT UPDATE

PROJECT SCOPE

HVAC Improvement, Controls, Chiller Pumps. Re-roofing: Buildings 1 & 3 Joint Sealant Repair and Brick Restoration

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$126,461	\$126,461	\$0
Construction	\$2,369,226	\$2,272,663	\$96,563
Direct Purchase	\$514,022	\$514,022	\$0
Construction Mgmt	\$391,927	\$391,927	\$0
Consultants	\$2,950		\$2,950
Project Total:	\$3,404,586	\$3,305,073	\$99,513

FLAG: BUDGET, Reason: Financial Closeout

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Two-way radios, Aiphone, TV, ActivPanels, promethean boards, Digital marquee, laptops, desktops, Recordex, TV wall mount, Portable PA, Printers, Apple Computer Accessories

BUDGET

\$100,000

IN PROGRESS

Audio Visual parts, Portable PA

MUSIC

✓ **SCOPE**

COMPLETE 272 Instruments Delivered

TECHNOLOGY

✓ **SCOPE**

COMPLETE 213 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Pasadena Lakes Elementary School



Address: 8801 PASADENA BOULEVARD, PEMBROKE PINES 33024
 Location Num: 2071
 Board District: 1
 Board Member: Daniel P. Foganholi
 ADEFP Budget: \$8,683,505
 Total Facilities Budget (Sum of Projects): \$8,484,239

PRIMARY RENOVATIONS P.001634 Pasadena Lakes ES - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction



PROJECT UPDATE

-Building 1 Roofing 99% finalizing inspection. -Passed fire protection final -General Contractor (GC) is currently working on repairing Exhaust fans on building 1 & 5. Test and balance is currently taking place.

PROJECT SCOPE

Building Envelope Improvements Windows, Ext Wall, Design of Fire Sprinkler Protection System Building 1. Re-Roofing of Buildings 1,3,4,5,6,& 85 Design of HVAC Improvements Design of Media Center improvements Water main connection in submittal process to the city.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$556,500	\$543,912	\$12,588
Construction	\$5,432,607	\$5,182,669	\$249,938
FF&E and Technology	\$82,686	\$82,686	\$0
Direct Purchase	\$1,611,839	\$1,491,651	\$120,188
Construction Mgmt	\$740,823	\$719,695	\$21,128
Contingency	\$10,000		\$10,000
Consultants	\$49,784	\$50,381	(\$597)
Project Total:	\$8,484,239	\$8,070,994	\$413,245

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING	■	■																																														
HIRE DESIGNER					■	■	■	■	■																																							
PROJECT DESIGN									■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■																								
HIRE CONTRACTOR									■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■																								
ACTIVE CONSTRUCTION																									■	■	■	■	■	■	■	■	■															
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Laptops, furniture, cafeteria sound system & digital marquee, Computer Accessories

BUDGET

\$100,000

TECHNOLOGY

SCOPE

COMPLETE 88 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



- HIGH:**
An issue that can impact the project's budget and/or schedule, a resolution is being determined.
- MEDIUM:**
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.
- LOW:**
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Pembroke Lakes Elementary School



Address: 11251 TAFT STREET, PEMBROKE PINES 33026
 Location Num: 2661
 Board District: 2
 Board Member: Torey Alston
 ADEFP Budget: \$5,236,857
 Total Facilities Budget (Sum of Projects): \$4,911,900

PRIMARY RENOVATIONS P.001842 Pembroke Lakes ES - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction



PROJECT UPDATE

1. All three AHUs (#5, 6 & 7) in Room 104 have received 'Permission to Use' from Building Department during a previous reporting period and the GC's subcontractor, Johnson Controls is currently installing the Controls for the units. 2. GC/Elect Sub continued Fire Alarm device installation during this period. 3. GC/Elect Sub continued installation of the new Main Fire Panel during this period.

PROJECT SCOPE

Restroom Renovations: ADA Restrooms #151 (Female) & #152 (Male) Aluminum Walkway Repairs New Fire Alarm System Mechanical Improvements: Buildings 1 (10 AHU, 10 Duct heaters, 2 Gravity vents, 2 CHW circulation pumps, 1 MAU, & 1 KEF), 2 (2 Gravity Ventilators) Kitchen Work (Electrical, HVAC ductwork & Ceiling)

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$290,056	\$282,445	\$7,611
Construction	\$1,669,497	\$1,360,064	\$309,433
FF&E and Technology	\$70,458	\$69,875	\$583
Direct Purchase	\$166,820	\$135,565	\$31,255
Construction Mgmt	\$366,669	\$366,669	\$0
Contingency	\$84,900		\$84,900
Consultants	\$8,500	\$2,152	\$6,348
Project Total:	\$2,656,900	\$2,216,770	\$440,130

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Pembroke Pines Elementary School



Address: 6700 SW 9 STREET, PEMBROKE PINES 33023
 Location Num: 1221
 Board District: 1
 Board Member: Daniel P. Foganholi
 ADEFP Budget: \$5,417,999
 Total Facilities Budget (Sum of Projects): \$5,084,000

PRIMARY RENOVATIONS P.001864 Pembroke Pines ES - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction

No Risk

PROJECT UPDATE

General contractor has obtained all final inspections. 110 b is pending approval from Building Department.

PROJECT SCOPE

Reroofing for Buildings 01, 02, & 05 HVAC: Replace RTU 04, 05, 06, 10, 13, 14, 17, & 18, AHU replace in rooms 157, 159, 168, 173, 174, & 180, Replace Pumps P1-1, P1-2, Media Center Improvements: Furniture and Flooring Replacement

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$288,000	\$283,233	\$4,767
Construction	\$3,743,607	\$3,670,628	\$72,979
FF&E and Technology	\$72,930	\$64,072	\$8,858
Direct Purchase	\$272,578	\$271,895	\$683
Construction Mgmt	\$545,350	\$545,350	\$0
Contingency	\$149,035		\$149,035
Consultants	\$12,500	\$1,821	\$10,679
Project Total:	\$5,084,000	\$4,836,999	\$247,001

FLAG: SCHEDULE, Reason: Unforeseen Condition / Owner's Delay

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4				
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Water fountains & Primary playground equipment, Document cameras, Thinkpads

BUDGET

\$100,000

IN PROGRESS

Thinkpads

MUSIC

SCOPE

COMPLETE 260 Instruments Delivered

TECHNOLOGY

SCOPE

COMPLETE 153 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Pines Lakes Elementary School



Address: 10300 JOHNSON STREET, PEMBROKE PINES 33026
 Location Num: 2861
 Board District: 2
 Board Member: Torey Alston
 ADEFP Budget: \$2,920,969
 Total Facilities Budget (Sum of Projects): \$1,725,000

PRIMARY RENOVATIONS P.002004 Pines Lakes ES - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

7-Final Completion

No Risk

PROJECT UPDATE

The Final Inspection (209) is pending board approval to be executed. Pending RFI #10 was completed by the Architect.

PROJECT SCOPE

Building 01,-New Fire Sprinkler System, New Chilled Water, and Condenser Water Pipes, New Ceiling In Administration Area and Corridors. Test & Balance Building 02-Replace Roof Shingles, Flashing. Test & Balance Building 03-Add Secondary Egress, Replace HVAC Units, Test & Balance Building 06-Relocating Power and Data For Smart Board, Test & Balance Building 07-Test and Balance Building 85-Roofing, Flashing, Drains, Window Calking. Test & Balance

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$200,495	\$128,494	\$72,001
Construction	\$1,241,359	\$1,156,571	\$84,788
FF&E and Technology	\$60,433	\$60,343	\$90
Construction Mgmt	\$171,112	\$171,112	\$0
Contingency	\$45,548		\$45,548
Consultants	\$6,053	\$3,000	\$3,053
Project Total:	\$1,725,000	\$1,519,520	\$205,480

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Office furniture, murals, monument marquee, SPE enhancements (Fencing and Gate), Window wraps, Promethean Boards, Headphones

BUDGET

\$100,000

MUSIC

SCOPE

COMPLETE 241 Instruments Delivered

TECHNOLOGY

SCOPE

COMPLETE 264 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Pines Middle School



Address: 200 NW DOUGLAS ROAD, PEMBROKE PINES 33024
 Location Num: 1881
 Board District: 2
 Board Member: Torey Alston
 ADEFP Budget: \$1,163,728
 Total Facilities Budget (Sum of Projects): \$701,730

PRIMARY RENOVATIONS P.002130 Pines MS - SMART Program Renovations

CURRENT PHASE

6-Substantial Completion

RISK LEVEL

No Risk

PROJECT UPDATE

The 110b was submitted to the Building Department and has been fully executed. The General Contractor submitted a time extension due to changes in the rooftop units. This TIA was considered non-compliant with the contractual requirements. This request needs to be revised by the General Contractor. This item is pending in the Schedulers court.

PROJECT SCOPE

Installing a new roof on Building 6 including removing and reinstalling the existing mechanical equipment. Test and balance the air handling systems in Buildings 5 & 11.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$43,500	\$34,918	\$8,582
Construction	\$553,577	\$511,126	\$42,451
Direct Purchase	\$26,546		\$26,546
Construction Mgmt	\$50,602	\$49,722	\$880
Contingency	\$25,804		\$25,804
Consultants	\$1,701	\$1,701	\$0
Project Total:	\$701,730	\$597,467	\$104,263

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Generator, Traffic cones, Golf carts, Micro scrubber, Signage, Athletic equipment, Morning show equipment, Chairs, Microphones, TVs, Projectors, Signage, Chair, Scores Table & Gym chairs, Tables, ThinkStation, Desktops, Laptop wiring, Thinkpads

BUDGET

\$100,000

IN PROGRESS

ThinkPads

MUSIC

SCOPE

COMPLETE

124 Instruments Delivered

TECHNOLOGY

SCOPE

COMPLETE

603 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Silver Palms Elementary School



Address: 1209 NW 155 AVENUE, PEMBROKE PINES 33028
 Location Num: 3491
 Board District: 2
 Board Member: Torey Alston
 ADEFP Budget: \$4,149,285
 Total Facilities Budget (Sum of Projects): \$3,616,399

PRIMARY RENOVATIONS P.002146 Silver Palms ES - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

8-Financial Closeout

No Risk

PROJECT UPDATE

A Closeout Purchase Order (CLPO) to closeout the project is in process, once completed, the project will be moved to phase 9.

PROJECT SCOPE

Site: Cleaning and unclogging drainage of the existing aluminum walkway covers. Re-roofing: Buildings 1, 2, and 75. HVAC improvement: Buildings 1, 2, and 75. Exterior Stucco Replacement: Building 75. Exterior Painting: Building 75.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$134,412	\$134,412	\$0
Construction	\$2,702,382	\$2,702,382	\$0
Direct Purchase	\$187,609	\$187,609	\$0
Construction Mgmt	\$434,000	\$434,000	\$0
Contingency	\$157,702		\$157,702
Consultants	\$294	\$294	\$0
Project Total:	\$3,616,399	\$3,458,697	\$157,702

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Retrofitting the existing digital marquee , school beautification; media center/ school Improvements furniture, Shade Structure, Printers, Projectors

BUDGET

\$100,000

IN PROGRESS

Mircophone System

MUSIC

SCOPE

COMPLETE

205 Instruments Delivered

TECHNOLOGY

SCOPE

COMPLETE

306 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Silver Trail Middle School



Address: 18300 SHERIDAN STREET, PEMBROKE PINES 33331
 Location Num: 3331
 Board District: 2
 Board Member: Torey Alston
 ADEFP Budget: \$7,653,149
 Total Facilities Budget (Sum of Projects): \$6,785,628

PRIMARY RENOVATIONS P.001406 Silver Trail MS - SMART GOB Renovations

CURRENT PHASE

RISK LEVEL

7-Final Completion

No Risk

PROJECT UPDATE

The Time Impact analysis was reviewed and approved with comments that legal needs to verify that this can be approved since these days are associated with previously completed change orders. This item is scheduled to go to the January 2024 board meeting.

PROJECT SCOPE

Building Envelope Improvements inclusive of reroofing of Buildings 2 and 3, HVAC Improvements are inclusive of the replacement of heat pump AHUs, cooling towers, and exhaust fans.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$480,230	\$469,109	\$11,121
Construction	\$4,470,398	\$4,431,008	\$39,390
Direct Purchase	\$481,200	\$481,200	\$0
Construction Mgmt	\$651,456	\$651,456	\$0
Contingency	\$110,866		\$110,866
Consultants	\$9,000		\$9,000
Project Total:	\$6,203,150	\$6,032,773	\$170,377

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



- HIGH:** An issue that can impact the project's budget and/or schedule, a resolution is being determined.
- MEDIUM:** An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.
- LOW:** A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Silver Trail Middle School



Address: 18300 SHERIDAN STREET, PEMBROKE PINES 33331
 Location Num: 3331
 Board District: 2
 Board Member: Torey Alston
 ADEFP Budget: \$7,653,149
 Total Facilities Budget (Sum of Projects): \$6,785,628

PRIMARY RENOVATIONS P.001650 Silver Trail MS - Roofing

CURRENT PHASE

9-Closed

RISK LEVEL

No Risk

PROJECT UPDATE

PROJECT SCOPE

Pending Fire Alarm SD & Fire Sprinklers at BD. ADA restrooms renovation is in progress Pending RFIs. VFD installation for the Secondary pumps is in progress at 50%. Installation of VAVs in Bldg. 2 in progress 50%. Roof Binders submitted to Building Department.

BUDGET

	Current Budget	Actuals	Remaining Budget
Construction	\$582,478	\$582,478	\$0
Project Total:	\$582,478	\$582,478	\$0

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING	■																																															
ACTIVE CONSTRUCTION	■	■	■	■	■	■	■	■																																								

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Furniture for common areas, student computers & digital marquee

BUDGET

\$100,000

IN PROGRESS

MUSIC

SCOPE

COMPLETE

83 Instruments Delivered

TECHNOLOGY

SCOPE

COMPLETE

547 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Walter C. Young Middle School



Address: 901 NW 129 AVENUE, PEMBROKE PINES 33028
 Location Num: 3001
 Board District: 2
 Board Member: Torey Alston
 ADEFP Budget: \$16,569,553
 Total Facilities Budget (Sum of Projects): \$15,885,559

PRIMARY RENOVATIONS P.002010 Walter C. Young MS - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

6-Substantial Completion

No Risk

PROJECT UPDATE

CMAR is preparing to submit the complete closeout package. Trade Deficiency list has been issued by the Building Department Pending outstanding PCO's to be processed to complete the Certificate of Final Inspection (form 209).

PROJECT SCOPE

Re-roofing: Buildings 1 - 14 Window & Door Replacements: Buildings 10 & 16 HVAC Improvements: Buildings 1 - 13 Electrical Improvements (HVAC related): Buildings 1 - 13 Painting: Buildings 1 - 3, 6 - 10, 13, 16

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$675,000	\$602,784	\$72,216
Construction	\$11,085,772	\$10,186,289	\$899,483
Direct Purchase	\$1,907,370	\$1,742,566	\$164,804
Construction Mgmt	\$1,548,700	\$1,548,700	\$0
Contingency	\$625,717		\$625,717
Consultants	\$25,000	\$17,837	\$7,163
Utilities	\$18,000		\$18,000
Project Total:	\$15,885,559	\$14,098,176	\$1,787,383

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Golf Cart/3 repairs, cafeteria tables, TVs for Exceptional Student Ed. Program upgrades, Printers, Facilities/Janitorial equipment, technology items, two-way radios, vertical blinds, carpet in room 925, repair dinner theater bleachers, and LCD projectors, Murals, Headphones, Chairs

BUDGET

\$100,000

IN PROGRESS

Chairs

MUSIC

✓ **SCOPE**

COMPLETE 125 Instruments Delivered

TECHNOLOGY

✓ **SCOPE**

COMPLETE 654 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

West Broward High School



Address: 500 NW 209 AVENUE, PEMBROKE PINES 33029
 Location Num: 3971
 Board District: 2
 Board Member: Torey Alston
 ADEFP Budget: \$2,016,394
 Total Facilities Budget (Sum of Projects): \$49,764

PRIMARY RENOVATIONS P.002087 West Broward HS - SMART HVAC Improvements

CURRENT PHASE

9-Closed

RISK LEVEL

No Risk

PROJECT UPDATE

PROJECT SCOPE

HVAC Improvements

BUDGET

	Current Budget	Actuals	Remaining Budget
Construction	\$15,600	\$15,600	\$0
Construction Mgmt	\$34,164	\$34,164	\$0
Project Total:	\$49,764	\$49,764	\$0

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Athletic equipment, CDs/DVDs, projectors, picnic benches, Black Magic Studio system, auditorium sound system, floor mats and wall wraps

BUDGET

\$100,000

ATHLETICS

SCOPE

Track, Weight Room

MUSIC

SCOPE

238 Instruments Delivered

TECHNOLOGY

SCOPE

773 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.