

Pines Middle School



Address: 200 NW DOUGLAS ROAD, PEMBROKE PINES 33024
 Location Num: 1881
 Board District: 2
 Board Member: Torey Alston
 ADEFP Budget: \$1,163,728
 Total Facilities Budget (Sum of Projects): \$701,730

PRIMARY RENOVATIONS P.002130 Pines MS - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

6-Substantial Completion

No Risk

PROJECT UPDATE

This project will not change the phase this month. Pending the 209 which was sent to the Architect for their signature and seal. The 110B was executed on 4/11/23. The General Contractor submitted a time extension due to changes in the rooftop units. This TIA was considered non-compliant with the contractual requirements. This request needs to be revised by the General Contractor. This item is pending in the Schedulers court. Financial closeout for PCO-8 pending the response by the scheduler to proceed.

PROJECT SCOPE

Installing a new roof on Building 6 including removing and reinstalling the existing mechanical equipment. Test and balance the air handling systems in Buildings 5 & 11.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$43,500	\$34,918	\$8,582
Construction	\$553,577	\$511,126	\$42,451
Direct Purchase	\$26,546		\$26,546
Construction Mgmt	\$50,602	\$49,722	\$880
Contingency	\$25,804		\$25,804
Consultants	\$1,701	\$1,701	\$0
Project Total:	\$701,730	\$597,467	\$104,263

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Generator, Traffic cones, Golf carts, Micro scrubber, Signage, Athletic equipment, Morning show equipment, Chairs, Microphones, TVs, Projectors, Signage, Chair, Scores Table & Gym chairs, Tables, ThinkStation, Desktops, Laptop wiring, Thinkpads

BUDGET

\$100,000

IN PROGRESS

ThinkPads

MUSIC

SCOPE

COMPLETE

124 Instruments Delivered

TECHNOLOGY

SCOPE

COMPLETE

603 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.