

Piper High School



Address 8000 NW 44 STREET, SUNRISE 33351

Location Num: Board District: 5

Dr. Jeff Holness **Board Member:** ADEFP Budget: \$21,555,291 Total Facilities Budget (Sum of Projects): \$19,799,706

PRIMARY RENOVATIONS P.001744 Piper HS - SMART Program Renovations

CURRENT PHASE RISK LEVEL

5B-Construction

PROJECT UPDATE

-This Period the GC resumed ongoing work to replace Facility Entry Storefronts and Interior Building Improvements. -The ROTC area restroom of Building No. 06. -Punchlist for media center, restrooms and science labs. -Commissioning

PROJECT SCOPE

SPE and Aluminum Covered Walkways: Completed as a Separate Project Air Handler HVAC Component Replacement: Building 1 Aluminum Storefront Exterior Door Replacement: Building 1 Aluminum Window Replacement: Buildings 1 & 2 Building Lighting Replacement: Building 9 Canopy Lighting Replacement: Building 1 Chemistry Lab Fume Hoods Replacement: Building 1 Controls with DDC Controls Replacement: Buildings 1, 5, 7 & 8 Electrical: Unit Heater Replacement and Transformer in Building 1 Emergency Exit Signage: Buildings: 1, 3, 4 & 5 and Emergency Lighting System: Buildings 3 & 4 Exterior Condenser Replacement: Building 5 Fire Sprinklers Installation: Buildings 1, 2, 5, 6, 7, 9, 10, 15 & 85 HVAC Terminal Device Replacement: Building 1 Large Diameter and Kitchen Exhaust Hood Replacement: Building 1 Make-up Air Increase: Building 6 Media Center Renovation: Building 1 Mounted Building Lighting Replacement: Buildings 1, 2, 6, 10, 15 & 85 New Kitchen Fire Suppression Hood Installation: Building 1 Package Unit HVAC Component Building Replacement: 6 Panelboard Replacement: Buildings 4 & 18 PE Weight Room Equipment and Flooring: Building 1 Pole Lighting Replacement: Building 19 Reroofing: Buildings 1, 2, 4, 5, 6, 8, 11 & 85 Restrooms associated with Educational Adequacy Renovations: Building 1 STEM Lab Renovation: Building 1 Switchgear Replacement: Building 19 Test and Balancing: Buildings 1, 5, 6 & 85 Window AC Unit Component Replacement: Building 2

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$1,353,430	\$1,290,501	\$62,929
Construction	\$11,857,748	\$11,339,719	\$518,029
FF&E and Technology	\$450,375	\$426,131	\$24,244
Direct Purchase	\$3,322,019	\$3,304,768	\$17,251
Construction Mgmt	\$2,254,054	\$2,254,054	\$0
Contingency	\$355,028		\$355,028
Consultants	\$207,052	\$204,532	\$2,520
Project Total:	\$19,799,706	\$18,819,705	\$980,001

FLAG: SCHEDULE, Reason: Contractor Delays

PHASE	2015 Q1 Q2 Q3 Q4	2016 Q1 Q2 Q3 Q4	2017 Q1 Q2 Q3 Q4	2018 Q1 Q2 Q3 Q4	2019 Q1 Q2 Q3 Q4	2020 Q1 Q2 Q3 Q4	2021 Q1 Q2 Q3 Q4	2022 Q1 Q2 Q3 Q4	2023 Q1 Q2 Q3 Q4	2024 Q1 Q2 Q3 Q4	2025 Q1 Q2 Q3 Q4	2026 Q1 Q2 Q3 Q4
PROJECT PLANNING												
HIRE DESIGNER												
PROJECT DESIGN												
HIRE CONTRACTOR												
ACTIVE CONSTRUCTION												
CONSTRUCTION CLOSEOUT												

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE BUDGET COMPLETE \$100,000

DELIVERED

Picnic tables, main auditorium sound system, mini auditorium sound system, gym sound system, microphones & desktops, iPad cases, Auditorium Antenna Extension



TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



An issue that can impact the project's budget and/or schedule, a resolution is being determined.

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

A low-rated issue with little or no impact on the project budget and/or schedule but is still



