

Plantation High School



Address: 6901 NW 16 STREET, PLANTATION 33313
 Location Num: 1451
 Board District: 5
 Board Member: Dr. Jeff Holness
 ADEFP Budget: \$16,783,670
 Total Facilities Budget (Sum of Projects): \$27,670,600

PRIMARY RENOVATIONS P.001916 Plantation HS - SMART Program Renovations

CURRENT PHASE

4-Bid & Award

RISK LEVEL

No Risk

PROJECT UPDATE

QSEC deemed contractor did not meet the minimum qualifications for recommendation of award and therefore rejected the bid, recommending to the School Board that the project be re-bid. The District staff did not proceed with that recommendation. Since that time the contractor has issued a protest. Project is on hold until the District can determine next steps.

PROJECT SCOPE

Re-roofing: Buildings 4, 5, 6, 7, 8, 9, 11 and part of Building 1 Roof Cabling: Buildings 1, 3 & 7. Window Replacement: Buildings 1 & 4 Safety/Security Upgrade Fire Sprinklers Improvements: Buildings 1 & 4 Demolish Building 2- Refer to Art Room relocation to Building 1. STEM Lab Improvements with Tech Lab wall hood at Building 3; Culinary Lab upgrade at Building 1; Art Room relocation to Building 1. Media Center Improvements at Building 1 with ADA group restrooms renovation. HVAC Improvements - Component Replacement: Buildings 1, 3, 4, 5, 6, & 8. and Test & Balance: Buildings 3, 4, 7, 11 & 12.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$1,031,571	\$773,451	\$258,120
Construction	\$21,644,161	\$500	\$21,643,661
FF&E and Technology	\$130,000	\$9,461	\$120,539
Construction Mgmt	\$2,078,831	\$2,078,831	\$0
Contingency	\$1,965,437		\$1,965,437
Consultants	\$100,000		\$100,000
Utilities	\$50,000		\$50,000
Project Total:	\$27,000,000	\$2,862,243	\$24,137,757

FLAG: BUDGET, Reason: Budget Adjustment

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Plantation High School



Address: 6901 NW 16 STREET, PLANTATION 33313
 Location Num: 1451
 Board District: 5
 Board Member: Dr. Jeff Holness
 ADEFP Budget: \$16,783,670
 Total Facilities Budget (Sum of Projects): \$27,670,600

PRIMARY RENOVATIONS P.002588 Plantation HS - SMART Program Renovations (Re-Roofing Building 7)

CURRENT PHASE **RISK LEVEL**
9-Closed No Risk

PROJECT UPDATE


The 209 was signed by the Superintendent on 5/24/23. The project can now be transferred to the Closeout Team.

PROJECT SCOPE

Emergency reroof on Building 7. NTP was 6/16/21. This project was performed under the PPO Emergency Re-roofing contract; therefore, no Substantial Completion/Final Completion dates were issued.

BUDGET

	Current Budget	Actuals	Remaining Budget
Construction	\$566,078	\$566,077	\$1
Construction Mgmt	\$80,472	\$80,472	\$0
Contingency	\$24,050		\$24,050
Project Total:	\$670,600	\$646,549	\$24,051



SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE **BUDGET**
 COMPLETE \$100,000
DELIVERED
 Golf cart, Indoor Furniture for front office, Speaker system for the gym & Gym scoreboards, Digital Marquee, Webcam, Adapter

ATHLETICS

- ✓ COMPLETE SCOPE Track,Weight Room

MUSIC

- ✓ COMPLETE SCOPE 361 Instruments Delivered

TECHNOLOGY

- ✓ COMPLETE SCOPE 849 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR

HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.