

Plantation Middle School



Address: 6600 W SUNRISE BOULEVARD, PLANTATION 33313
 Location Num: 0551
 Board District: 5
 Board Member: Dr. Jeff Holness
 ADEFP Budget: \$7,115,300
 Total Facilities Budget (Sum of Projects): \$6,636,300

PRIMARY RENOVATIONS P.001729 Plantation MS - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

6-Substantial Completion



PROJECT UPDATE

The termination of the contractor is on the January Board agenda. The contract will now be closed out. PMOR Team is evaluating the termination claim from the contractor.

PROJECT SCOPE

Aluminum Covered Walkway Repairs: site wide Civil-related work for new Fire Sprinkler: Buildings 1, 2 & 3 Re-roofing: Buildings 1, 2, 3, & 4 Media Center Renovations Restroom Renovations: Building 1 (101&104) MEPP Repairs (Fire sprinklers), Mechanical HVAC Repairs T&B. Electrical panel boards, transformers, lighting: Buildings 1, 2, & 3 Mechanical Test & Balance: Building 5

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$505,554	\$486,167	\$19,387
Construction	\$676,826	\$455,068	\$221,758
FF&E and Technology	\$173,093	\$123,093	\$50,000
Construction Mgmt	\$588,405	\$588,405	\$0
Contingency	\$57,422		\$57,422
Consultants	\$10,000		\$10,000
Project Total:	\$2,011,300	\$1,652,733	\$358,567

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Plantation Middle School



Address: 6600 W SUNRISE BOULEVARD, PLANTATION 33313
 Location Num: 0551
 Board District: 5
 Board Member: Dr. Jeff Holness
 ADEFP Budget: \$7,115,300
 Total Facilities Budget (Sum of Projects): \$6,636,300

PRIMARY RENOVATIONS P.001729-ADA Plantation MS - Smart Re-Roofing

CURRENT PHASE

RISK LEVEL

5A-Construction

No Risk

PROJECT UPDATE

800A- 1/29/24 800B- 2/12/24

PROJECT SCOPE

Furnish and install Fire Alarm in accordance with the contract documents developed by your engineering design firm. This is a Design Build Project. Ceiling tile replacement at new sprinkler heads.

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Plantation Middle School



Address: 6600 W SUNRISE BOULEVARD, PLANTATION 33313
 Location Num: 0551
 Board District: 5
 Board Member: Dr. Jeff Holness
 ADEFP Budget: \$7,115,300
 Total Facilities Budget (Sum of Projects): \$6,636,300

PRIMARY RENOVATIONS P.001729-ELE Plantation MS - Electrical

CURRENT PHASE

RISK LEVEL

5A-Construction

No Risk

PROJECT UPDATE

The project is in bid and award Phase 5.

PROJECT SCOPE

Electrical upgrades per permitted drawings dated May 28, 2020. This is a Design Build Project.

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Plantation Middle School



Address: 6600 W SUNRISE BOULEVARD, PLANTATION 33313
 Location Num: 0551
 Board District: 5
 Board Member: Dr. Jeff Holness
 ADEFP Budget: \$7,115,300
 Total Facilities Budget (Sum of Projects): \$6,636,300

PRIMARY RENOVATIONS P.001729-FSP Plantation MS - Fire Sprinkler

CURRENT PHASE

5A-Construction

RISK LEVEL

No Risk

PROJECT UPDATE

800A- 12/5/23 800B - 1/11/24 NTP- Anticipated start date of 6/2024, completion 8/2024

PROJECT SCOPE

Furnish and install complete fire protection system per the permitted contract documents developed by the contractor's design engineer. Performed on a design build basis.

BUDGET

	Current Budget	Actuals	Remaining Budget
Construction	\$500,000		\$500,000
Project Total:	\$500,000		\$500,000

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Plantation Middle School



Address: 6600 W SUNRISE BOULEVARD, PLANTATION 33313
 Location Num: 0551
 Board District: 5
 Board Member: Dr. Jeff Holness
 ADEFP Budget: \$7,115,300
 Total Facilities Budget (Sum of Projects): \$6,636,300

PRIMARY RENOVATIONS P.001729-HVC Plantation MS - HVAC

CURRENT PHASE

5A-Construction

RISK LEVEL

No Risk

PROJECT UPDATE

800A-12/5/23 800B-2/2/24 NTP- Projected 3/24 due to additional funding required.

PROJECT SCOPE

Furnish and install HVAC repairs, test & balancing, renovations to restrooms 101 & 104 in accord with the permitted contract documents, drawings developed by the contractor's AE firm.

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Plantation Middle School



Address: 6600 W SUNRISE BOULEVARD, PLANTATION 33313
 Location Num: 0551
 Board District: 5
 Board Member: Dr. Jeff Holness
 ADEFP Budget: \$7,115,300
 Total Facilities Budget (Sum of Projects): \$6,636,300

PRIMARY RENOVATIONS P.001729-RC1 Plantation MS - Smart Re-Roofing

CURRENT PHASE

RISK LEVEL

5B-Construction

No Risk

PROJECT UPDATE

- GC is working on the design - binders. Ongoing.

PROJECT SCOPE

This Roof Carve-out project consists of the removal and replacement of the existing roof on the buildings # 1-2-3-4, and the related roof top mechanical equipment. GC Engineer: Omar Khan, PE # 75524

BUDGET

	Current Budget	Actuals	Remaining Budget
Construction	\$3,964,917		\$3,964,917
Contingency	\$160,083		\$160,083
Project Total:	\$4,125,000		\$4,125,000

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Exterior paint, students chairs, exterior paint for (3) logos, digital marquee & Cameras, Tripods, Cases restructuring of front office, Tripods, Camera

BUDGET

\$100,000

IN PROGRESS

MUSIC

✓ **SCOPE**

COMPLETE 129 Instruments Delivered

TECHNOLOGY

✓ **SCOPE**

COMPLETE 334 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.