

Ramblewood Elementary School



Address: 8950 SHADOW WOOD BOULEVARD, CORAL SPRINGS 33071
 Location Num: 2721
 Board District: 4
 Board Member: Lori Alhadeff
 ADEFP Budget: \$4,848,649
 Total Facilities Budget (Sum of Projects): \$4,740,130

PRIMARY RENOVATIONS P.001725 Ramblewood ES - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction



PROJECT UPDATE

The surety is in coordination with the subs to complete the remaining scope and punch list items.

PROJECT SCOPE

Doors and Hardware: Buildings 1, 2, & 80 Electrical System Renovation: Buildings 1, 2, & 80 Exterior Windows: Buildings 1 & 2 Fire Sprinkler: Buildings 1, HVAC System Replacement: Buildings 1, 2, 3, 80, & 85 Interior Finishes & Improvements: Building 1, 2, & 80 Media Center Improvements: Re-roofing: Building 85 Roof Repairs: Building 3 Stucco Repairs: Building 3

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$374,889	\$380,006	(\$5,117)
Construction	\$3,703,732	\$3,315,336	\$388,396
FF&E and Technology	\$16,014	\$10,124	\$5,890
Direct Purchase	\$299,681	\$294,081	\$5,600
Construction Mgmt	\$329,086	\$329,086	\$0
Consultants	\$16,728	\$11,865	\$4,863
Project Total:	\$4,740,130	\$4,340,498	\$399,632

FLAG: BUDGET, Reason: Budget Adjustment

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Digital marquee, Playground upgrades, chairs, laptops, document cameras, projectors, USB 3.0 ethernet adapter, Lenovo 45W standard AC adapter

BUDGET

\$100,000

IN PROGRESS

MUSIC

✓ **SCOPE**

COMPLETE **348 Instruments Delivered**

TECHNOLOGY

✓ **SCOPE**

COMPLETE **282 Items Delivered**

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.