

Riverglades Elementary School



Address: 7400 PARKSIDE DRIVE, PARKLAND 33067
 Location Num: 2891
 Board District: 4
 Board Member: Lori Alhadeff
 ADEFP Budget: \$11,430,601
 Total Facilities Budget (Sum of Projects): \$3,118,177

PRIMARY RENOVATIONS P.001866 Riverglades ES - SMART Program Renovation

CURRENT PHASE

RISK LEVEL

5B-Construction



PROJECT UPDATE

- During the 5-19-23 OAC meeting the GC's PM informed the PMOR and the A/E that they were not performing anymore work onsite until payments resume. On 5-24-23, the GC demobilized their site materials and removed the contents of their site trailer (mainly drawings and other paperwork). The GC has not performed any work nor had a presence on site during this reporting period. Issue currently with BCPS Legal Counsel. - During the 10-6-23 OAC meeting, the GC's PM informed the PMOR and the A/E that they intend to re-mobilize to the project site and complete their Contract work. Additionally, during this same OAC meeting, the GC's PM informed us that they will be preparing a schedule for remobilizing and returning to work. - At the end of this reporting period, the GC has not provided a schedule for re-mobilizing and has not remobilized. - The GC is preparing a roof curb submittal for approval from the Building Department, now expected to be submitted early next reporting period. The GC has stated that upon approval from Building Department, they will re-mobilize to complete the roof penetration work.

PROJECT SCOPE

Fire Sprinklers: Buildings 1, 2, 3, 4, & 6 Fire Alarm HVAC Improvements Re-roofing: Buildings 1, 2, 5, & 6.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$286,000	\$227,742	\$58,258
Construction	\$2,017,954	\$1,796,289	\$221,665
Direct Purchase	\$278,255	\$278,255	\$0
Construction Mgmt	\$343,000	\$343,000	\$0
Contingency	\$181,968		\$181,968
Consultants	\$6,000		\$6,000
Utilities	\$5,000		\$5,000
Project Total:	\$3,118,177	\$2,645,286	\$472,891

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Cafeteria Sound System

BUDGET

\$100,000

IN PROGRESS

Access Control System-8 card Readers

MUSIC

✓ SCOPE

COMPLETE 436 Instruments Delivered

TECHNOLOGY

✓ SCOPE

COMPLETE 287 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.