

Rock Island Elementary School



Address: 2350 NW 19 STREET, FORT LAUDERDALE 33311
 Location Num: 3701
 Board District: 5
 Board Member: Dr. Jeff Holness
 ADEFP Budget: \$2,571,944
 Total Facilities Budget (Sum of Projects): \$2,306,945

PRIMARY RENOVATIONS P.001950 Rock Island ES – SMART Program Renovations

CURRENT PHASE

RISK LEVEL

8-Financial Closeout

No Risk

PROJECT UPDATE

Per conversation with the Design Manager, the CA is YES update data fields to NO for both Approval for Use of Allowances and Supplemental Services. PCO-6 is in the construction directors' court. The board approved the final acceptance and release of retainage.

PROJECT SCOPE

HVAC Replacements: Buildings 1 & 3 Re-roofing: Buildings 1 & 3

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$122,200	\$101,506	\$20,694
Construction	\$1,258,968	\$1,258,968	\$0
FF&E and Technology	\$5,771	\$5,771	\$0
Direct Purchase	\$399,895	\$399,184	\$711
Construction Mgmt	\$299,903	\$299,903	\$0
Contingency	\$210,208		\$210,208
Consultants	\$10,000		\$10,000
Project Total:	\$2,306,945	\$2,065,332	\$241,613

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Furniture, Mimio boards, document cameras, projectors, printers, bulletin boards & Wayfinding signage

BUDGET

\$100,000

IN PROGRESS

TECHNOLOGY

✓ **SCOPE**

COMPLETE 188 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.