

Silver Palms Elementary School



Address: 1209 NW 155 AVENUE, PEMBROKE PINES 33028
 Location Num: 3491
 Board District: 2
 Board Member: Torey Alston
 ADEFP Budget: \$4,149,285
 Total Facilities Budget (Sum of Projects): \$3,616,399

PRIMARY RENOVATIONS P.002146 Silver Palms ES - SMART Program Renovations

CURRENT PHASE

9-Closed

RISK LEVEL

No Risk

PROJECT UPDATE

PROJECT SCOPE

Site: Cleaning and unclogging drainage of the existing aluminum walkway covers. Re-roofing: Buildings 1, 2, and 75. HVAC improvement: Buildings 1, 2, and 75. Exterior Stucco Replacement: Building 75. Exterior Painting: Building 75.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$134,412	\$134,412	\$0
Construction	\$2,702,382	\$2,702,382	\$0
Direct Purchase	\$187,609	\$187,609	\$0
Construction Mgmt	\$434,000	\$434,000	\$0
Contingency	\$157,702		\$157,702
Consultants	\$294	\$294	\$0
Project Total:	\$3,616,399	\$3,458,697	\$157,702

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Retrofitting the existing digital marquee, school beautification, media center/ school Improvements furniture, Shade Structure, Printers, Projectors

BUDGET

\$100,000

IN PROGRESS

Mircophone System

MUSIC

✓ COMPLETE

TECHNOLOGY

✓ COMPLETE

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

