

Silver Trail Middle School



Address: 18300 SHERIDAN STREET, PEMBROKE PINES 33331
 Location Num: 3331
 Board District: 2
 Board Member: Torey Alston
 ADEFP Budget: \$7,653,149
 Total Facilities Budget (Sum of Projects): \$6,785,628

PRIMARY RENOVATIONS P.001406 Silver Trail MS - SMART GOB Renovations

CURRENT PHASE

RISK LEVEL

7-Final Completion

No Risk

PROJECT UPDATE

The Time Impact analysis was reviewed and approved with comments that legal needs to verify that this can be approved since these days are associated with previously completed change orders. This item is scheduled to go to the January 2024 board meeting.

PROJECT SCOPE

Building Envelope Improvements inclusive of reroofing of Buildings 2 and 3, HVAC Improvements are inclusive of the replacement of heat pump AHUs, cooling towers, and exhaust fans.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$480,230	\$469,109	\$11,121
Construction	\$4,470,398	\$4,431,008	\$39,390
Direct Purchase	\$481,200	\$481,200	\$0
Construction Mgmt	\$651,456	\$651,456	\$0
Contingency	\$110,866		\$110,866
Consultants	\$9,000		\$9,000
Project Total:	\$6,203,150	\$6,032,773	\$170,377

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



- HIGH:** An issue that can impact the project's budget and/or schedule, a resolution is being determined.
- MEDIUM:** An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.
- LOW:** A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Silver Trail Middle School



Address: 18300 SHERIDAN STREET, PEMBROKE PINES 33331
 Location Num: 3331
 Board District: 2
 Board Member: Torey Alston
 ADEFP Budget: \$7,653,149
 Total Facilities Budget (Sum of Projects): \$6,785,628

PRIMARY RENOVATIONS P.001650 Silver Trail MS - Roofing

CURRENT PHASE

9-Closed

RISK LEVEL

No Risk

PROJECT UPDATE

PROJECT SCOPE

Pending Fire Alarm SD & Fire Sprinklers at BD. ADA restrooms renovation is in progress Pending RFIs. VFD installation for the Secondary pumps is in progress at 50%. Installation of VAVs in Bldg. 2 in progress 50%. Roof Binders submitted to Building Department.

BUDGET

	Current Budget	Actuals	Remaining Budget
Construction	\$582,478	\$582,478	\$0
Project Total:	\$582,478	\$582,478	\$0

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING	█																																															
ACTIVE CONSTRUCTION	█	█	█	█	█	█	█	█																																								

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Furniture for common areas, student computers & digital marquee

BUDGET

\$100,000

IN PROGRESS

MUSIC

SCOPE

COMPLETE

83 Instruments Delivered

TECHNOLOGY

SCOPE

COMPLETE

547 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.