

South Plantation High School



Address: 1300 PALADIN WAY, PLANTATION 33317
 Location Num: 2351
 Board District: 6
 Board Member: Brenda Fam, Esq
 ADEFP Budget: \$12,604,632
 Total Facilities Budget (Sum of Projects): \$12,320,409

PRIMARY RENOVATIONS P.002090 South Plantation HS - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction



PROJECT UPDATE

Bldg 6 - ADA restrooms renovation Rm 606 & 604 Bldg 2 - Fire Protection / Sprinkler installation- ongoing Bldg 6 - window replacement SOW by Sol E trol Bldg 1 - VCT pathways flooring installation ongoing

PROJECT SCOPE

Re-roofing at Buildings 4,6,8, and part of Building 1. Windows replaced at Buildings 1 and 4. Alum. Covered Walkways repaired. Electrical Improvements- Switchgear, Site Lighting at Buildings 1,2,4,5,6,8,10,11,14, and 15. Fire Sprinklers at Building 2. Civil design work included. Media Center Improvements and ADA Restrooms in Building 1. STEM Labs Improvements- (4) Four Labs (STEM, Culinary, Tech) total at Buildings 6 & 7.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$473,000	\$383,364	\$89,636
Construction	\$5,704,606	\$4,214,363	\$1,490,243
FF&E and Technology	\$460,805	\$412,478	\$48,327
Direct Purchase	\$388,329	\$224,180	\$164,149
Construction Mgmt	\$531,000	\$531,000	\$0
Contingency	\$304,665		\$304,665
Consultants	\$13,308	\$10,478	\$2,830
Project Total:	\$7,875,713	\$5,775,863	\$2,099,850

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

South Plantation High School



Address: 1300 PALADIN WAY, PLANTATION 33317
 Location Num: 2351
 Board District: 6
 Board Member: Brenda Fam, Esq
 ADEFP Budget: \$12,604,632
 Total Facilities Budget (Sum of Projects): \$12,320,409

PRIMARY RENOVATIONS P.002597 South Plantation HS - SMART Program Renovations (Electrical)

CURRENT PHASE

RISK LEVEL

5B-Construction



PROJECT UPDATE

This project is in Construction and is at 80% complete. Remaining sow pending on the new swing space portable installation. Installation in progress.

PROJECT SCOPE

Scope of Work: 1) Building 1: Electrical work associated with 12 AHUs 2) Installation of new Switchgear to support new Electric Duct Heaters. 3) Building 1: Electrical work associated with the installation of 4 new FCU's in existing mechanical rooms to support ventilation and AC in Main Lobby

BUDGET

	Current Budget	Actuals	Remaining Budget
Construction	\$1,107,080	\$778,800	\$328,280
Construction Mgmt	\$130,000	\$130,000	\$0
Contingency	\$54,354		\$54,354
Project Total:	\$1,291,434	\$908,800	\$382,634

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

