

Stirling Elementary School



Address: 5500 STIRLING ROAD, HOLLYWOOD 33021
 Location Num: 0691
 Board District: 1
 Board Member: Daniel P. Foganholi
 ADEFP Budget: \$4,808,295
 Total Facilities Budget (Sum of Projects): \$6,376,295

PRIMARY RENOVATIONS P.001905 Stirling ES - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction



PROJECT UPDATE

There are currently 15 RFIs submitted from the bonding company's pre-bid meeting. The Architect of Record has submitted an additional service request. The Bonding company will be responsible for these costs. Currently all costs are calculated for attorneys to negotiate with the bonding company to settle the claim.

PROJECT SCOPE

Re-Roofing: Buildings 1, 3, 4, 5, 6, & 7. Paint: Building 85. Window Replacement: Buildings 1, 3, 4 & 5. HVAC Improvements: AHU Buildings 1, 3, 4 & 5, Circulating Pumps Building 1, and Condenser Unit Building 3.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$343,844	\$327,374	\$16,470
Construction	\$2,934,220	\$1,997,797	\$936,423
Direct Purchase	\$580,958	\$539,188	\$41,770
Construction Mgmt	\$381,348	\$381,348	\$0
Contingency	\$2,125,925		\$2,125,925
Consultants	\$10,000		\$10,000
Project Total:	\$6,376,295	\$3,245,707	\$3,130,588

FLAG: BUDGET, Reason: Budget Adjustment

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Projector, laptops, think stations, printers, document cameras, bulletin boards, outdoor picnic tables, conference room furniture, cafeteria sound system, murals, collaboration tables, front office furniture, Desktop and computer accessories

BUDGET

\$100,000

MUSIC

SCOPE

505 Instruments Delivered

TECHNOLOGY

SCOPE

313 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.