

Sunland Park Academy



Address: 919 NW 13 AVENUE, FORT LAUDERDALE 33311
 Location Num: 0611
 Board District: 5
 Board Member: Dr. Jeff Holness
 ADEFP Budget: \$1,584,099
 Total Facilities Budget (Sum of Projects): \$1,427,162

PRIMARY RENOVATIONS P.001939 Sunland Park Academy - SMART Program Renovations

CURRENT PHASE

6-Substantial Completion

RISK LEVEL

No Risk

PROJECT UPDATE

209 Out for superintended signature

PROJECT SCOPE

1. Provide a new campus-wide fire alarm system
2. Building envelope improvements: Provide re-roofing and related repairs to Building 1, Building 2, and Building 3.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$45,000	\$43,108	\$1,892
Construction	\$1,244,462	\$1,148,495	\$95,967
Construction Mgmt	\$137,700	\$64,753	\$72,947
Project Total:	\$1,427,162	\$1,256,356	\$170,806

FLAG: BUDGET, Reason: Budget Adjustment

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Document cameras, student laptops, projectors, laminator, laptops and DVD Burners

BUDGET

\$100,000

MUSIC

✓ **SCOPE**

COMPLETE 536 Instruments Delivered

TECHNOLOGY

✓ **SCOPE**

COMPLETE 32 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.