



 **SMART** INVESTMENTS
LEAD TO SMART STUDENTS.



MUNICIPAL REPORT

For The Quarter Ending
December 31, 2023 | FY24 Q2



Established 1915

BROWARD
County Public Schools

PREFACE

We are pleased to present the updated Broward County Public Schools (BCPS) **School Spotlight** editions specifically designed for city administrators, city commissioners, council-representatives and Broward County School Board Members.

The School Spotlight is a quarterly report that details the progress of facilities projects at each of the 232 schools participating in the SMART Bond Program. This “City Edition” of The School Spotlight provides a municipal breakdown of all approved renovation projects, projected costs, School Choice Enhancement Program initiatives and other ongoing or scheduled SMART Program projects.

These easy-to-read School Spotlights allow board members and city officials to better follow the progress of the facilities improvements within specific municipalities. The Spotlights will be updated every quarter to help city officials and school board members share timely information with business groups, community organizations, homeowners’ associations and other key constituents as ongoing SMART Program projects continue to progress.

SMART (**S**afety, **M**usic & **A**rt, **A**thletics, **R**enovation and **T**echnology) is the **\$800 million capital improvement** program to upgrade existing school facilities and to purchase new computer technology, athletic equipment and musical instruments to enhance the learning experience of Broward County students.

Bair Middle School



Address: 9100 NW 21 MANOR, SUNRISE 33322
 Location Num: 2611
 Board District: 5
 Board Member: Dr. Jeff Holness
 ADEFP Budget: \$1,746,467
 Total Facilities Budget (Sum of Projects): \$1,309,843

PRIMARY RENOVATIONS P.002044 Bair MS - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction



PROJECT UPDATE

Fire alarm device and programming is on-going. The fire alarm shop drawings have been revised to incorporate additional devices and change orders are being processed.

PROJECT SCOPE

Fire Alarm: Entire Campus. Media Center and Restrooms. Aluminum Window Replacement. AC replacement in the IT closet.

BUDGET

| | Current Budget | Actuals | Remaining Budget |
|-----------------------|--------------------|--------------------|------------------|
| Design | \$145,000 | \$113,211 | \$31,789 |
| Construction | \$803,279 | \$740,604 | \$62,675 |
| FF&E and Technology | \$48,367 | \$46,663 | \$1,704 |
| Direct Purchase | \$82,725 | \$82,725 | \$0 |
| Construction Mgmt | \$158,274 | \$158,274 | \$0 |
| Contingency | \$65,198 | | \$65,198 |
| Consultants | \$7,000 | \$3,438 | \$3,562 |
| Project Total: | \$1,309,843 | \$1,144,915 | \$164,928 |

FLAG:

| PHASE | 2015 | | | | 2016 | | | | 2017 | | | | 2018 | | | | 2019 | | | | 2020 | | | | 2021 | | | | 2022 | | | | 2023 | | | | 2024 | | | | 2025 | | | | 2026 | | | |
|-----------------------|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|--|--|--|------|--|--|--|
| | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | | | | | | | | |
| PROJECT PLANNING | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| HIRE DESIGNER | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| PROJECT DESIGN | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| HIRE CONTRACTOR | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| ACTIVE CONSTRUCTION | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| CONSTRUCTION CLOSEOUT | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Projector, Portable Sound System, Cafeteria Sound system, Indoor Office Furniture, Laptops and an earth cart.

BUDGET

\$100,000

MUSIC

✓ **SCOPE**
COMPLETE **87 Instruments Delivered**

TECHNOLOGY

✓ **SCOPE**
COMPLETE **343 Items Delivered**

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Banyan Elementary School



Address: 8800 NW 50 STREET, SUNRISE 33351
 Location Num: 2001
 Board District: 5
 Board Member: Dr. Jeff Holness
 ADEFP Budget: \$2,633,222
 Total Facilities Budget (Sum of Projects): \$2,271,510

PRIMARY RENOVATIONS P.001944 Banyan ES - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction



PROJECT UPDATE

Roofing construction (demo/temp) continues on Bldg 1. Bldg 1 was divided into four phases to facilitate access for loading and unloading of materials and debris from the roof. Refer to attached Phasing Plan. Bldg 1: Phases 1-4: Demo/Temp has been completed. Base sheet/interply has also been completed. White cap and curbs are in progress (no new LWIC). Bldg 2: Phase 6: Demo/reroofing pending completion of Bldg 1 work. Note: this bldg is a shingle roof playground gazebo. Bldg 80: Phase 5: Demo and metal work is in progress. GC Evaluation in signatures process

PROJECT SCOPE

Reroofing: Buildings 1, 2 & 80 Test and Balance: Buildings 1, 4 & 80 Restrooms Renovation: Building 1 Media Center Renovation: Building 1 Window Replacement: Building 1

BUDGET

| | Current Budget | Actuals | Remaining Budget |
|-----------------------|--------------------|--------------------|------------------|
| Design | \$132,900 | \$103,719 | \$29,181 |
| Construction | \$1,946,685 | \$1,194,034 | \$752,651 |
| Construction Mgmt | \$178,702 | \$178,702 | \$0 |
| Consultants | \$13,223 | \$2,590 | \$10,633 |
| Project Total: | \$2,271,510 | \$1,479,045 | \$792,465 |

FLAG:

| PHASE | 2015 | | | | 2016 | | | | 2017 | | | | 2018 | | | | 2019 | | | | 2020 | | | | 2021 | | | | 2022 | | | | 2023 | | | | 2024 | | | | 2025 | | | | 2026 | | | |
|-----------------------|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|--|--|--|------|--|--|--|
| | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | | | | | | | | |
| PROJECT PLANNING | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| HIRE DESIGNER | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| PROJECT DESIGN | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| HIRE CONTRACTOR | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| ACTIVE CONSTRUCTION | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| CONSTRUCTION CLOSEOUT | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Murals, Playground Upgrades, Digital Marquee, Projectors, Document Cameras, Window Wraps

BUDGET

\$100,000

MUSIC

SCOPE

COMPLETE 765 Instruments Delivered

TECHNOLOGY

SCOPE

COMPLETE 269 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



- HIGH:**
An issue that can impact the project's budget and/or schedule, a resolution is being determined.
- MEDIUM:**
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.
- LOW:**
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Discovery Elementary School



Address: 8800 NW 54 COURT, SUNRISE 33351
 Location Num: 3962
 Board District: 5
 Board Member: Dr. Jeff Holness
 ADEFP Budget: \$507,683
 Total Facilities Budget (Sum of Projects): \$54,680

PRIMARY RENOVATIONS P.002118 Discovery ES – SMART HVAC Improvements

CURRENT PHASE

9-Closed

RISK LEVEL

No Risk

PROJECT UPDATE

PROJECT SCOPE

HVAC Improvements

BUDGET

| | Current Budget | Actuals | Remaining Budget |
|-----------------------|-----------------|-----------------|------------------|
| Construction | \$39,680 | \$39,680 | \$0 |
| Construction Mgmt | \$15,000 | \$15,000 | \$0 |
| Project Total: | \$54,680 | \$54,680 | \$0 |

FLAG:

| PHASE | 2015 | | | | 2016 | | | | 2017 | | | | 2018 | | | | 2019 | | | | 2020 | | | | 2021 | | | | 2022 | | | | 2023 | | | | 2024 | | | | 2025 | | | | 2026 | | | |
|-----------------------|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|--|--|--|------|--|--|--|
| | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | | | | | | | | |
| PROJECT PLANNING | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| HIRE CONTRACTOR | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| ACTIVE CONSTRUCTION | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| CONSTRUCTION CLOSEOUT | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

PE equipment, Classroom Carpets, Books, Stage curtains, Furniture, Portable Sound Systems, Cabinets, Podiums, Outdoor benches, Tables, Tricaster, TVs, Cafeteria sound system, Projector, Murals, Golf carts, Fabric for chairs, Front office furniture, (9) Kenda Hole-N-One, Assy, Tire/Wheel

BUDGET

\$100,000

MUSIC

SCOPE

COMPLETE

215 Instruments Delivered

TECHNOLOGY

SCOPE

COMPLETE

434 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Horizon Elementary School



Address: 2101 PINE ISLAND ROAD, SUNRISE 33322
 Location Num: 2531
 Board District: 5
 Board Member: Dr. Jeff Holness
 ADEFP Budget: \$1,888,949
 Total Facilities Budget (Sum of Projects): \$1,662,972

PRIMARY RENOVATIONS P.002038 Horizon ES - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction



PROJECT UPDATE

Test and Balance was completed. Commissioning is in progress. Final inspections are in progress. Extension of duct for 2 existing exhaust fans in mechanical room was requested during inspection. ASI was approved. GC in process of providing cost estimate.

PROJECT SCOPE

HVAC Improvements: Building 1 Media Center Renovations: Building 1 Re-roofing: Buildings 2, 3, 5 & 85 The existing electrical Main Disconnect Panel(MDP) failed, so a new electrical feed is being designed for the chillers.

BUDGET

| | Current Budget | Actuals | Remaining Budget |
|-----------------------|--------------------|--------------------|------------------|
| Design | \$117,949 | \$99,941 | \$18,008 |
| Construction | \$1,103,950 | \$865,342 | \$238,608 |
| FF&E and Technology | \$84,832 | \$81,816 | \$3,016 |
| Direct Purchase | \$200,180 | \$200,180 | \$0 |
| Construction Mgmt | \$133,121 | \$133,121 | \$0 |
| Contingency | \$12,161 | | \$12,161 |
| Consultants | \$10,779 | \$8,761 | \$2,018 |
| Project Total: | \$1,662,972 | \$1,389,161 | \$273,811 |

FLAG:

| PHASE | 2015 | | | | 2016 | | | | 2017 | | | | 2018 | | | | 2019 | | | | 2020 | | | | 2021 | | | | 2022 | | | | 2023 | | | | 2024 | | | | 2025 | | | | 2026 | | | |
|-----------------------|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|--|--|--|------|--|--|--|
| | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | | | | | | | | |
| PROJECT PLANNING | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| HIRE DESIGNER | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| PROJECT DESIGN | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| HIRE CONTRACTOR | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| ACTIVE CONSTRUCTION | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| CONSTRUCTION CLOSEOUT | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Badge Maker, Outdoor PA System, Printers, classroom rugs, Recordex, digital poster maker, laptops, (10) laptop carts, morning show equipment, (11) reading tables

BUDGET

\$100,000

MUSIC

SCOPE

COMPLETE 368 Instruments delivered

TECHNOLOGY

SCOPE

COMPLETE 195 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Nob Hill Elementary School



Address: 2100 NW 104 AVENUE, SUNRISE 33322
 Location Num: 2671
 Board District: 6
 Board Member: Brenda Fam, Esq
 ADEFP Budget: \$3,295,609
 Total Facilities Budget (Sum of Projects): \$2,750,001

PRIMARY RENOVATIONS P.002112 Nob Hill ES - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction



PROJECT UPDATE

1) Rough fire alarm continues 2) E.M.S. system was replaced and is being wired and programmed for service.

PROJECT SCOPE

Building Envelope Improvements (Roof, Window, Ext Wall, etc.) Electrical Improvements: Building 1 & 2 Fire Alarm System: Campus-wide HVAC Improvements: Building 1 & 2 Media Center Improvements and Renovations: Building 1

BUDGET

| | Current Budget | Actuals | Remaining Budget |
|-----------------------|--------------------|--------------------|------------------|
| Design | \$164,692 | \$145,018 | \$19,674 |
| Construction | \$1,985,050 | \$1,484,379 | \$500,671 |
| FF&E and Technology | \$45,855 | \$44,580 | \$1,275 |
| Direct Purchase | \$231,693 | \$67,561 | \$164,132 |
| Construction Mgmt | \$321,567 | \$321,567 | \$0 |
| Consultants | \$1,144 | \$1,144 | \$0 |
| Project Total: | \$2,750,001 | \$2,064,249 | \$685,752 |

FLAG:

| PHASE | 2015 | | | | 2016 | | | | 2017 | | | | 2018 | | | | 2019 | | | | 2020 | | | | 2021 | | | | 2022 | | | | 2023 | | | | 2024 | | | | 2025 | | | | 2026 | | | |
|-----------------------|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|--|--|--|------|--|--|--|
| | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | | | | | | | | |
| PROJECT PLANNING | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| HIRE DESIGNER | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| PROJECT DESIGN | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| HIRE CONTRACTOR | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| ACTIVE CONSTRUCTION | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| CONSTRUCTION CLOSEOUT | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Murals, Interior painting (hallways, Cafeteria walls, etc.), Projectors, Indoor furniture, Promethean Boards, (1) Tennant CS5 Batt Micro scrubber, Facilities equipment, Tracker

BUDGET

\$100,000

MUSIC

SCOPE

COMPLETE 196 Instruments Delivered

TECHNOLOGY

SCOPE

COMPLETE 317 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Piper High School



Address: 8000 NW 44 STREET, SUNRISE 33351
 Location Num: 1901
 Board District: 5
 Board Member: Dr. Jeff Holness
 ADEFP Budget: \$21,555,291
 Total Facilities Budget (Sum of Projects): \$19,799,706

PRIMARY RENOVATIONS P.001744 Piper HS - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction



PROJECT UPDATE

-This Period the GC resumed ongoing work to replace Facility Entry Storefronts and Interior Building Improvements. -The ROTC area restroom of Building No. 06. -Punchlist for media center, restrooms and science labs. -Commissioning

PROJECT SCOPE

SPE and Aluminum Covered Walkways: Completed as a Separate Project Air Handler HVAC Component Replacement: Building 1 Aluminum Storefront Exterior Door Replacement: Building 1 Aluminum Window Replacement: Buildings 1 & 2 Building Lighting Replacement: Building 9 Canopy Lighting Replacement: Building 1 Chemistry Lab Fume Hoods Replacement: Building 1 Controls with DDC Controls Replacement: Buildings 1, 5, 7 & 8 Electrical: Unit Heater Replacement and Transformer in Building 1 Emergency Exit Signage: Buildings: 1, 3, 4 & 5 and Emergency Lighting System: Buildings 3 & 4 Exterior Condenser Replacement: Building 5 Fire Sprinklers Installation: Buildings 1, 2, 5, 6, 7, 9, 10, 15 & 85 HVAC Terminal Device Replacement: Building 1 Large Diameter and Kitchen Exhaust Hood Replacement: Building 1 Make-up Air Increase: Building 6 Media Center Renovation: Building 1 Mounted Building Lighting Replacement: Buildings 1, 2, 6, 10, 15 & 85 New Kitchen Fire Suppression Hood Installation: Building 1 Package Unit HVAC Component Building Replacement: 6 Panelboard Replacement: Buildings 4 & 18 PE Weight Room Equipment and Flooring: Building 1 Pole Lighting Replacement: Building 19 Reroofing: Buildings 1, 2, 4, 5, 6, 8, 11 & 85 Restrooms associated with Educational Adequacy Renovations: Building 1 STEM Lab Renovation: Building 1 Switchgear Replacement: Building 19 Test and Balancing: Buildings 1, 5, 6 & 85 Window AC Unit Component Replacement: Building 2

BUDGET

| | Current Budget | Actuals | Remaining Budget |
|-----------------------|---------------------|---------------------|------------------|
| Design | \$1,353,430 | \$1,290,501 | \$62,929 |
| Construction | \$11,857,748 | \$11,339,719 | \$518,029 |
| FF&E and Technology | \$450,375 | \$426,131 | \$24,244 |
| Direct Purchase | \$3,322,019 | \$3,304,768 | \$17,251 |
| Construction Mgmt | \$2,254,054 | \$2,254,054 | \$0 |
| Contingency | \$355,028 | | \$355,028 |
| Consultants | \$207,052 | \$204,532 | \$2,520 |
| Project Total: | \$19,799,706 | \$18,819,705 | \$980,001 |

FLAG: SCHEDULE, Reason: Contractor Delays

| PHASE | 2015 | | | | 2016 | | | | 2017 | | | | 2018 | | | | 2019 | | | | 2020 | | | | 2021 | | | | 2022 | | | | 2023 | | | | 2024 | | | | 2025 | | | | 2026 | | | |
|-----------------------|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|--|--|--|------|--|--|--|
| | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | | | | | | | | |
| PROJECT PLANNING | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| HIRE DESIGNER | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| PROJECT DESIGN | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| HIRE CONTRACTOR | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| ACTIVE CONSTRUCTION | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| CONSTRUCTION CLOSEOUT | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE **BUDGET**
 COMPLETE \$100,000
DELIVERED

Picnic tables, main auditorium sound system, mini auditorium sound system, gym sound system, microphones & desktops, iPad cases, Auditorium Antenna Extension

ATHLETICS

✓ COMPLETE **SCOPE**
Weight Room

MUSIC

✓ COMPLETE **SCOPE**
245 Instruments Delivered

TECHNOLOGY

✓ COMPLETE **SCOPE**
698 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Sandpiper Elementary School



Address: 3700 HIATUS ROAD, SUNRISE 33351
 Location Num: 3061
 Board District: 6
 Board Member: Brenda Fam, Esq
 ADEFP Budget: \$1,337,386
 Total Facilities Budget (Sum of Projects): \$1,024,942

PRIMARY RENOVATIONS P.001924 Sandpiper ES - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction



PROJECT UPDATE

December - Bass united mobilized 12.26.2023 to commence scope of additional devices and interconnect of Buildings 11 & 13. Work expected to be completed 1st week of January. - Building Department states that the requested FAA from failed inspection ticket is required to close the project. - Request for Proposal Change Order from Bass United for the provision and installation of the Fire Alarm Remote Annunciator per the failed inspection ticket and RFI #41 in order to conclude project; proposal co quote anticipated 1st week of January. - GC has completed all scope less the pending FAA newly requested by the Fire Department; FAA to be added to BASS's scope. - A/E Completed all 1770 forms. - 110B Pending the above items for submission. - Scheduler began review of TIA for time submitted for 1,108 days; PCO voided as CSMP contract does not require TIA. November - GC submitted project completion schedule with all items completed until receiving an inspection comment which generated RFI 41 regarding a code upgrade on the annunciator panel. - A/E Responded to RFI 41 stating that when the project was bid, a master control annunciator panel was not required. - 11.17.2023 GC called Fire Alarm Certification Final Following A/E RFI response; Final was Failed and Fire Department made comment stating Final would not be granted until the panel met the code upgrade requirements that happened after bid. - PMOR has requested quotes from multiple vendors to ascertain the cost for the upgrade. October - GC worked on the required steps to get all pending items resolved for scheduling the Final Inspections for the end of October and Early November. - Pending Inspections remaining scheduled as follows: 1. Battery test - 10/24/2023 - 10/25/2023 2. Ansur system inspection - 10/27/2023 3. Training by ADT - 10/30/2023 4. Alarm certification (NFP 72) - 10/31/2023 5. Mechanical inspection - 11/1/2023 6. Remove devices old F/A system - 11/2/2023 - 11/4/2023. 7. Electrical final - 11/6/2023 8. Life Safety inspection - 11/7/2023 9. Building final - 11/8/2023. - Followed up with A/E after call to discuss RFI 41 and solutions.; submitted item for leadership meeting

PROJECT SCOPE

Fire Alarm System: Campus-wide HVAC Improvements: Building 1, & 4. (Inclusive of Replacing three (3) AHU's, and four (4) Exterior Condensing Units.

BUDGET

| | Current Budget | Actuals | Remaining Budget |
|-----------------------|--------------------|------------------|------------------|
| Design | \$40,743 | \$35,628 | \$5,115 |
| Construction | \$895,937 | \$781,906 | \$114,031 |
| Construction Mgmt | \$81,000 | \$81,000 | \$0 |
| Contingency | \$1,112 | | \$1,112 |
| Consultants | \$6,150 | \$585 | \$5,565 |
| Project Total: | \$1,024,942 | \$899,119 | \$125,823 |

FLAG: SCHEDULE, Reason: Owner Delays / Contractor Delays

| PHASE | 2015 | | | | 2016 | | | | 2017 | | | | 2018 | | | | 2019 | | | | 2020 | | | | 2021 | | | | 2022 | | | | 2023 | | | | 2024 | | | | 2025 | | | | 2026 | | | |
|-----------------------|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|--|--|--|------|--|--|--|
| | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | | | | | | | | |
| PROJECT PLANNING | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| HIRE DESIGNER | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| PROJECT DESIGN | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| HIRE CONTRACTOR | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| ACTIVE CONSTRUCTION | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| CONSTRUCTION CLOSEOUT | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Cafeteria blinds, media center broadcast system, marquee sign, playground upgrades, outdoor bench, storage container, chair mats

BUDGET

\$100,000

IN PROGRESS

MUSIC

SCOPE

COMPLETE 265 Instruments Delivered

TECHNOLOGY

SCOPE

COMPLETE 303 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Sawgrass Elementary School



Address: 12655 NW 8 STREET, SUNRISE 33325
 Location Num: 3401
 Board District: 6
 Board Member: Brenda Fam, Esq
 ADEFP Budget: \$5,328,117
 Total Facilities Budget (Sum of Projects): \$4,777,118

PRIMARY RENOVATIONS P.002127 Sawgrass ES - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction



PROJECT UPDATE

December - FA rough conduit and wiring completed in Building 2, 3, 4, and building 80. Wiring completed in 2, 3, and 4. - Fire Hydrants (2) installation completed; compaction test completed. Pending sod to be completed January. - FA work in-progress in Building 1 during Winter Break; piping to be completed first week of January. - Mechanical and Plumbing MEPs completed; pending Electrical, followed by roofing. - FA Sprinkler in Building 1 Cafeteria in progress; pending kitchen flex heads. - PCO 5 TIA for 114 days in review. November - FA rough conduit and wiring completed in Building 2 and 3; building 4 to follow with wiring. - Building 80 FA conduit work in progress. - FA Sub Panel Installations complete in Buildings 2, 3 and 4. - Patchwork painting finished with only 2nd story buildings remaining.

PROJECT SCOPE

Re-roofing: Buildings 1, 2, 3, 4, 5, 6, 80, & 85. HVAC Improvements: Buildings 1, 2, 3, & 4, (Test & Balance, 1-AHU, 1-Condenser Unit). Electrical Improvements: Buildings 1, 2, 3, 4, 5, 6, & 80, (Canopy and Building lighting), Fire Alarm Replacement: Campus-wide Fire Sprinklers: Building 1.

BUDGET

| | Current Budget | Actuals | Remaining Budget |
|-----------------------|--------------------|--------------------|--------------------|
| Design | \$262,000 | \$215,932 | \$46,068 |
| Construction | \$3,055,192 | \$2,177,262 | \$877,930 |
| Direct Purchase | \$690,561 | \$600,903 | \$89,658 |
| Construction Mgmt | \$540,000 | \$540,000 | \$0 |
| Contingency | \$204,115 | | \$204,115 |
| Consultants | \$7,000 | \$4,800 | \$2,200 |
| Utilities | \$18,250 | | \$18,250 |
| Project Total: | \$4,777,118 | \$3,538,897 | \$1,238,221 |

FLAG:

| PHASE | 2015 | | | | 2016 | | | | 2017 | | | | 2018 | | | | 2019 | | | | 2020 | | | | 2021 | | | | 2022 | | | | 2023 | | | | 2024 | | | | 2025 | | | | 2026 | | | |
|-----------------------|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|--|--|--|------|--|--|--|
| | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | | | | | | | | |
| PROJECT PLANNING | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| HIRE DESIGNER | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| PROJECT DESIGN | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| HIRE CONTRACTOR | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| ACTIVE CONSTRUCTION | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| CONSTRUCTION CLOSEOUT | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Playground upgrade to the 3-5 play area, replacing sand areas with PIP, student laptops, minor security enhancements in the front office, bulletin boards, Think Centers

BUDGET

\$100,000

IN PROGRESS

Think Centers

MUSIC

SCOPE

COMPLETE 282 Instruments Delivered

TECHNOLOGY

SCOPE

COMPLETE 338 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Village Elementary School



Address: 2100 NW 70 AVENUE, SUNRISE 33313
 Location Num: 1621
 Board District: 5
 Board Member: Dr. Jeff Holness
 ADEFP Budget: \$1,703,471
 Total Facilities Budget (Sum of Projects): \$1,336,189

PRIMARY RENOVATIONS P.001952 Village ES - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction

No Risk

PROJECT UPDATE

1. Buildings 1,2, 3,4,5,6,7,8,9, 10, 11 rough completed. Fire Alarm Panel was relocated in Building 1

PROJECT SCOPE

Roofing Improvements: Building 9 and 7. Fire Alarm Upgrade: Campus-wide. Test and Balance in all mechanical units throughout the school to identify deficiencies. Media Center Improvements (including new floor, wall paint, and FFE).

BUDGET

| | Current Budget | Actuals | Remaining Budget |
|-----------------------|--------------------|--------------------|------------------|
| Design | \$102,950 | \$91,505 | \$11,445 |
| Construction | \$950,309 | \$752,248 | \$198,061 |
| FF&E and Technology | \$59,978 | \$47,331 | \$12,647 |
| Construction Mgmt | \$150,000 | \$150,000 | \$0 |
| Contingency | \$63,152 | | \$63,152 |
| Consultants | \$9,800 | \$5,840 | \$3,960 |
| Project Total: | \$1,336,189 | \$1,046,924 | \$289,265 |

FLAG:

| PHASE | 2015 | | | | 2016 | | | | 2017 | | | | 2018 | | | | 2019 | | | | 2020 | | | | 2021 | | | | 2022 | | | | 2023 | | | | 2024 | | | | 2025 | | | | 2026 | | | |
|-----------------------|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|--|--|--|------|--|--|--|
| | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | | | | | | | | |
| PROJECT PLANNING | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| HIRE DESIGNER | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| PROJECT DESIGN | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| HIRE CONTRACTOR | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| ACTIVE CONSTRUCTION | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| CONSTRUCTION CLOSEOUT | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

BUDGET

COMPLETE

\$100,000

DELIVERED

Classroom rugs, Poster Maker, Printers, Classroom signage, Desktops, Student chairs, Student desks, Classroom tables, Indoor furniture, Vinyl blinds for classrooms, TV studio equipment, Outdoor floor mats, Headphones, iPads with cases, Conference table, Laptops, Desktops, Washer & Dryer, Upright Vacuum, Cube Trucks, Poly Truck, Bookcases

MUSIC

SCOPE

COMPLETE 187 Instruments Delivered

TECHNOLOGY

SCOPE

COMPLETE 321 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Welleby Elementary School



Address: 3230 NOB HILL ROAD, SUNRISE 33351
 Location Num: 2881
 Board District: 5
 Board Member: Dr. Jeff Holness
 ADEFP Budget: \$5,321,964
 Total Facilities Budget (Sum of Projects): \$4,821,202

PRIMARY RENOVATIONS P.002114 Welleby ES - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction



PROJECT UPDATE

Contractor continuing fire alarm installation campus wide. Currently terminating at main panel. LD Notice and Schedule Delay notices sent

PROJECT SCOPE

Re-roofing at Buildings 1, 2, 3, 4, 5, & 6. Repair Aluminum Covered Walkways Replace Windows: Building 6. Electrical Improvements: Buildings 1, 2, 3, 4, 5, 6, & 85. Fire Alarm System Replacement: Campus-wide. Fire Sprinklers: Buildings 1, and Site HVAC Improvements - Components Replacement: Buildings 1, 2 & 3. and Test & Balance at Buildings 3, 4 & 85.

BUDGET

| | Current Budget | Actuals | Remaining Budget |
|-----------------------|--------------------|--------------------|------------------|
| Design | \$269,549 | \$224,023 | \$45,526 |
| Construction | \$1,918,358 | \$1,750,077 | \$168,281 |
| Direct Purchase | \$131,643 | \$131,406 | \$237 |
| Construction Mgmt | \$500,000 | \$500,000 | \$0 |
| Contingency | \$198,607 | | \$198,607 |
| Consultants | \$14,000 | \$8,332 | \$5,668 |
| Utilities | \$6,000 | | \$6,000 |
| Project Total: | \$3,038,157 | \$2,613,838 | \$424,319 |

FLAG:

| PHASE | 2015 | | | | 2016 | | | | 2017 | | | | 2018 | | | | 2019 | | | | 2020 | | | | 2021 | | | | 2022 | | | | 2023 | | | | 2024 | | | | 2025 | | | | 2026 | | | |
|-----------------------|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|--|--|--|------|--|--|--|
| | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | | | | | | | | |
| PROJECT PLANNING | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| HIRE DESIGNER | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| PROJECT DESIGN | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| HIRE CONTRACTOR | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| ACTIVE CONSTRUCTION | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| CONSTRUCTION CLOSEOUT | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



- HIGH:**
An issue that can impact the project's budget and/or schedule, a resolution is being determined.
- MEDIUM:**
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.
- LOW:**
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Westpine Middle School



Address: 9393 NW 50 STREET, SUNRISE 33351
 Location Num: 2052
 Board District: 5
 Board Member: Dr. Jeff Holness
 ADEFP Budget: \$5,196,491
 Total Facilities Budget (Sum of Projects): \$4,615,500

PRIMARY RENOVATIONS P.002043 Westpine MS - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction



PROJECT UPDATE

-Reroofing is complete. The contractor is in the process of making corrections per final roofing inspection comments. -Fire suppression in Building 2 is complete. Only sprinkler at electrical rooms are pending.

PROJECT SCOPE

Aluminum Walkway Canopy Repairs Fire Sprinkler Installation: Building 2 Lighting Installation: Bus Loop Pre-construction Test and Balance: Buildings 1-10, 16 and 19 Reroofing: Buildings 1-18

BUDGET

| | Current Budget | Actuals | Remaining Budget |
|-----------------------|--------------------|--------------------|------------------|
| Design | \$210,000 | \$186,425 | \$23,575 |
| Construction | \$2,774,998 | \$2,191,295 | \$583,703 |
| Direct Purchase | \$965,623 | \$965,623 | \$0 |
| Construction Mgmt | \$466,928 | \$466,928 | \$0 |
| Contingency | \$182,951 | | \$182,951 |
| Consultants | \$10,000 | \$6,428 | \$3,572 |
| Utilities | \$5,000 | | \$5,000 |
| Project Total: | \$4,615,500 | \$3,816,699 | \$798,801 |

FLAG: SCHEDULE, Reason: Owner Delays / Contractor Delays / A/E Delays

| PHASE | 2015 | | | | 2016 | | | | 2017 | | | | 2018 | | | | 2019 | | | | 2020 | | | | 2021 | | | | 2022 | | | | 2023 | | | | 2024 | | | | 2025 | | | | 2026 | | | |
|-----------------------|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|--|--|--|------|--|--|--|
| | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | | | | | | | | |
| PROJECT PLANNING | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| HIRE DESIGNER | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| PROJECT DESIGN | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| HIRE CONTRACTOR | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| ACTIVE CONSTRUCTION | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| CONSTRUCTION CLOSEOUT | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Projectors, media center furniture, STEM lab furniture (tables, high stools and chairs), projector screen, cafeteria sound system, cafeteria projector screen, TV, tables, armless chairs, teacher desk, teacher chairs, Samsung 43" Smart LED Ultra HDTV, Tilt Mount

BUDGET

\$100,000

MUSIC

SCOPE

COMPLETE 87 Instruments Delivered

TECHNOLOGY

SCOPE

COMPLETE 611 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.